

COUNTY GOVERNMENT OF NYERI



Ground Floor- Town Hall
P.O BOX 1112 – 10200
Nyeri.

OFFICE OF THE COUNTY EXECUTIVE COMMITTEE MEMBER FOR FINANCE AND ECONOMIC PLANNING / HEAD OF COUNTY TREASURY

Ref: CGN/FEP/1/9 Vol. V (3)

Date: 29th April, 2026

The Clerk

COUNTY ASSEMBLY OF NYERI

RE: THIRD QUARTER BUDGET IMPLEMENTATION AND PROJECT STATUS REPORT FY 2025/26

Pursuant to Section 166 Sub-Section 4(a, b) of the Public Finance Management Act, 2012, the County Treasury is required to consolidate all quarterly reports from the County Government entities and submit the same to the County Assembly as well as deliver copies to the Controller of Budget, National Treasury and the Commission on Revenue Allocation (CRA).

In view of this, attached please find a copy of the Third Quarter Budget Implementation and Project Status Report for the FY 2025/26 for your action.

Thank you.

Sincerely,

Robert Thuo Mwangi

COUNTY EXECUTIVE COMMITTEE MEMBER/HEAD OF COUNTY TREASURY

Copy to: The Controller of Budget
Bima House
NAIROBI

The National Treasury
P.O. Box 30007-00100
NAIROBI

The Commission of Revenue Allocation (CRA)
P.O. Box 1310-00200,
NAIROBI



COUNTY GOVERNMENT OF NYERI

THIRD QUARTER BUDGET AND PROJECT IMPLEMENTATION STATUS REPORT

FINANCIAL YEAR 2025/2026

APRIL, 2026

TABLE OF CONTENTS

FOREWORD.....	4
INTRODUCTION.....	5
OVERALL BUDGET OUTLOOK AND IMPLEMENTATION REPORT.....	5
DEPARTMENTAL BUDGET IMPLEMENTATION ANALYSIS	6
Executive Office of the Governor and Deputy Governor	6
Financial Performance Report.....	6
Non-Financial Performance Report.....	6
Office of the County Secretary/Head of Public Service.....	6
Financial Performance Report.....	7
Non-Financial Performance Report.....	7
Finance, Economic Planning and ICT.....	7
Financial Performance Report.....	8
Non-Financial Performance Report.....	8
Lands, Housing, Physical Planning and Urban Development.....	9
Financial Performance Report.....	9
Non-Financial Performance Report.....	9
Health Services	10
Financial Performance Report.....	10
Non-Financial Performance Report.....	11
Gender, Youth, Sports and Social Services	14
Financial Performance Report.....	14
Non-Financial Performance Report.....	15
County Public Service and Solid Waste Management.....	16
Financial Performance Report.....	16
Non-Financial Performance Report.....	16
Agriculture, Livestock and Aquaculture Development.....	20
Financial Performance Report.....	20
Non-Financial Performance Report.....	21
Trade, Culture, Tourism and Co-operative Development	24
Financial Performance Report.....	24
Non-Financial Performance Report.....	24
Education Training and Devolution.....	26
Financial Performance Report.....	26
Non-Financial Performance Report.....	27
Water, Environment and Climate Change	27

Financial Performance Report.....	28
Non-Financial Performance Report.....	28
County Assembly	29
Financial Performance Report.....	30
County Public Service Board.....	30
Financial Performance Report.....	30
Non-Financial Performance Report.....	30
Transport, Public Works, Infrastructure and Energy	31
Financial Performance Report.....	32
Non-Financial Performance Report.....	32
Office of the County Attorney.....	33
Financial Performance Report.....	33
Non-Financial Performance Report.....	33
Nyeri Municipality.....	33
Financial Performance Report.....	33
Non-Financial Performance Report.....	33
PENDING BILLS ANALYSIS.....	34
CHALLENGES EXPERIENCED DURING BUDGET IMPLEMENTATION AND RECOMMENDATIONS.	34
FINANCIAL PERFORMANCE OF THE COUNTY DURING THE THIRD QUARTER OF THE FINANCIAL YEAR 2025/26 AS AT 31 ST MARCH, 2026	35
Annex 1: Exchequer releases from the National Treasury and transfers from other Government Agencies during the Third Quarter of the Financial Year 2025/26	35
Annex 2: OCOB Exchequer Releases/Requisitions for the Financial Year 2025/26 up to 31 st March 2026	35
Annex 3: Recurrent Expenditure for the Third Quarter of the Financial Year 2025/26 as at 31 st March 2026	36
Annex 4: Development Expenditure for the Third Quarter of the Financial Year 2025/26 as at 31 st March 2026	36
Annex 5: Summary of Expenditure by Economic Classification	37
Annex 6: Analysis of Expenditure by Economic Classification per Department/ Spending Unit.....	37
Annex 7: Summary of Expenditure by Programme and Subprograms	38
Annex 8: Summary of local revenue for the Financial Year 2025/26 as at 31 st March 2026 as compared to the same period in 2024/2025	42
Annex 9: Summary of Own Source Revenue from the Health Services Fund for the Financial Year 2025/26 as at 31 st March 2026.	44
Annex 10: Projects and Programmes implementation status for the FY 2025/2026 (Capital Projects).....	45

FOREWORD

I am honored to submit the Third Quarter Budget Implementation and Project Status Report for the FY 2025/2026 to the honorable house which covers the period from 1st July 2025 to 31st March 2026. The report is based on data from the approved county budget for the FY 2025/26, financial and non-financial performance reports for the financial year submitted to county treasury, exchequer requisition records, and data generated from the Integrated Financial Management Information System (IFMIS). It provides performance information on the various County's Departments/Entities, the performance of own revenue collection, National Government transfers to County Revenue Fund (CRF), Exchequer releases/ requisitions from CRF and the county expenditure during the period under review.

This report is prepared pursuant to Section 166 Sub-Section 4(a, b) of the Public Finance Management Act, 2012 which provides that *"the county treasury shall consolidate all the quarterly reports from County Government entities and submit them to the County Assembly and deliver copies to office of the controller of budget, National Treasury and the Commission on Revenue Allocation (CRA)"*.

Pursuant to the provision of the Public Finance Management (County Government) Regulations, 2015, the county treasury has prepared a supplementary budget to appropriate the balance that accrued from the FY 2024/25 to enable the payment of pending bills and other commitments that rolled over to the current financial. The revision of the budget was informed by emerging issues and changing economic trends such as the roll out of the E-Government Procurement that requires all procurement processes to be undertaken through the system. The capacity building on the same is ongoing and we are the ensuing challenges will be adequately addressed to facilitate service delivery going forward.

However, it is imperative to note that the County Government faced challenges that hampered procurement of goods, works and services using the new system which led it to revert to the e-procurement as the issues at hand are being addressed despite the resultant low absorption of funds hitherto. Further the delay in release of the expected disbursements has compounded the situation impeding timely execution and subsequent payment of planned projects and programmes. The County Government is, however, committed to meeting the expectations of Nyeri residents in an efficient and effective manner.

The County Treasury recognizes and appreciates the efforts made by all county departments/entities and other stakeholders budget execution despite the numerous challenges and the ever-increasing demands. We remain committed to assisting departments and spending units to meet their financial obligations as we address the challenges faced in the financial year. We promise to continue intensifying our efforts and ensure optimal absorption of the development funds while adhering to the fiscal responsibility principles in utilization of public resources.



Zephania Mbaka

Chief Officer, Economic Planning, Budgeting, M&E

INTRODUCTION

This is the third quarter county budget implementation status report covering a period between 1st July 2025 – 31st March 2026. It provides information on various departments and entities of the County Government of Nyeri on the performance of own revenue source, National Government transfers to County Revenue Fund (CRF), Exchequer releases/ Requisitions from CRF and expenditure by the departments and other units. It clearly outlines the budget allocations for each department/ unit and the corresponding budget performance (absorption) for the period under review.

OVERALL BUDGET OUTLOOK AND IMPLEMENTATION REPORT

The approved FY 2025/26 budget estimates for the county amounted to Kshs. 9,441,731,334 which comprises of Kshs 6,324,121,702 (66.98 percent) allocated to recurrent expenditure and Kshs. 3,117,609,632 (33.01 percent) allocated to development expenditure. The allocation to development activities accounted for 33.01 per cent of the aggregate budget estimates, thus conforming with section 107(2)(b) of the PFM Act, 2012 which stipulates that at least 30 per cent of the budget shall be allocated for development expenditure over the medium term.

To finance the FY 2025/26 budget the County Government had a projected receipt of Kshs. 6,896,132,673 as equitable share of revenue raised nationally, Kshs. 1,373,996,892 as County additional conditional allocations from the National Government and Development Partners as well as Kshs.86,537,604 County Governments expected to raise Kshs. 800 million from own source revenue (OSR) and Kshs. 850 million from Nyeri Health Services Fund.

As at the third quarter of the FY 2025/26, a total of Kshs. 530,029,121 was raised as the County's Own Source Revenue which is an increase of Kshs. 68,698,290(14.9%) as compared to previous collection of Kshs 461,330,830 over the similar period of FY 2024/2025. The Nyeri County Health Services Fund achieved an actual collection of Kshs. 764,286,426 over the same period against an annual target of Kshs 850 million. However, there is unremitted pending claims of Kshs 328,325,631 from the Social Health Authority that the county has not received. In addition, a total of Kshs. 4,585,928,227 was received from National Treasury as equitable share while Kshs. 593,417,962 was realized as conditional grants.

By the end of the third quarter of FY 2025/26, there was an expenditure of Kshs. 735,119,495 on development while Kshs. 4,603,049,630 was spent on recurrent expenditures. The low absorption on development can be attributed to the delayed enactment of the County Government Additional Allocation Act, 2025 and the roll out of the e-GP system where the National Treasury has directed that all procurement processes should be done through the system. The resulting challenges have subsequently hampered service delivery since procurable goods, services and works have not been accessible since the beginning of the financial year where only pending bills and ongoing work have been permitted to use the previous procurement system.

Consequently, commencement of planned projects and programmes was delayed and hence the respective allocations could not be absorbed as planned. Delays in disbursements have also been rampant further impeding smooth budget execution. Nevertheless, the County Treasury is committed to fast-tracking the implementation of planned projects and programmes to ensure they are completed and paid for, on time.

Refer to annex 1-7 for details of the financial performance of the County by the third quarter of the financial year 2025/2026.

DEPARTMENTAL BUDGET IMPLEMENTATION ANALYSIS

Executive Office of the Governor and Deputy Governor

1. The Governors' Office is responsible for setting the county's development agenda (policy and strategic direction) and ensuring that the agenda is clearly understood and owned by stakeholders, especially the citizenry, and implemented in an efficient, effective and responsive manner.
2. Governor's office strategic direction includes:
 - i. To enhance good governance
 - ii. To ensure an efficient, effective, and responsive public service.

Financial Performance Report

3. In the third quarter of the financial year 2025/26, the office's approved budget amounted to Kshs 149,384,402 for recurrent and Kshs 31,774,752 for development.
4. By the end of the quarter, the department's cumulative recurrent expenditure stood at Kshs. 92,898,437 and no amount spent on development expenditure. This represents 51.28 percent absorption of the total budget earmarked for the financial year.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Executive Office of the Governor and Deputy Governor									
Managem ent and Co- ordination of county affairs	Manageme nt of county affairs	Improved service delivery	Performance Management Unit	Signed performanc e contracts	Number of departments with signed PCs	12	12	-	All departments signed performance contracts
		Improved service delivery	Performance Management Unit	Signed performanc e contracts	Number of water service providers with signed PCs	5	5	-	All Water service providers signed their PCs.
		Smooth, efficient and effective delivery of services to the public for social economic development	Administration	Engaged Citizenry	Number of engagements held	225	189	(36)	Engagement is continuous

Office of the County Secretary/Head of Public Service

5. The department consists of the following directorates: -
 - i. Alcoholic Drinks Control and Regulation
 - ii. Public Administration
 - iii. Inspectorate and Enforcement
 - iv. Civic education

6. The departments strategic direction is to: -

- i. Ensure an efficient, effective, and responsive public service.
- ii. Create a good organizational culture within the county public service; and
- iii. Enhance good governance.

Financial Performance Report

7. In the financial year 2025/26, the unit's approved budget amounted to Kshs 402,545,866 for recurrent and Kshs. 1,500,000 for development purposes.
8. By the end of the third quarter of the financial year, the entity's recurrent expenditure stood at Kshs 341,441,864 while no expenditure was made on development. This represents 84.51 percent of the department's total budget for the period under review.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Coordination of County Functions and Public Service Management	Administration , planning and support services	Create a good organizational culture within the county public service	County Secretary	ExCom Meetings	No. of meetings	5	3	(2)	
		Create a good organizational culture within the county public service	County Secretary	Staff trainings	No. of training/retreats/meetings	1	3	2	
		Create a good organizational culture within the county public service	County Secretary	Policy Analysis	No. of Policies developed	1	0	(1)	
		Create a good organizational culture within the county public service	Public Administration	Upgraded staff parking	No. of parking areas upgraded	1	1	-	
Community Sensitization, Education and Public Participation	Civic Education and Public Participation	Create a more informed and engaged citizenry	Civic Education	Informed and engaged citizens	No. of Forums				

Finance, Economic Planning and ICT

9. The department consists of the following directorates.

- i. Finance and Accounting,
- ii. Economic Planning, Budgeting, M&E,
- iii. Procurement,
- iv. Internal Audit
- v. Revenue and
- vi. Information Communication Technology

10. Department's priorities include: -

- i. To promote resource mobilization and utilization
- ii. To enhance management, and prudent utilization of resources.

- iii. Leveraging ICT for service delivery and development.
- iv. To promote collaboration in resource mobilization and implementation of sector activities.
- v. To enhance adoption and integration of information communication and technology.

Financial Performance Report

11. In the financial year 2025/26, the department's approved budget amounted to Kshs 634,144,849 for recurrent and Kshs 25,476,348 for development.

12. By the end of the third quarter of the financial year, the department's recurrent expenditure stood at Kshs 538,073,827 and no amount was spent on development. This represents an absorption rate of 81.57 percent of the total budget during the period under review.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Executive Services	Administration and personnel services	Efficiency and effectiveness in delivery of services	CECM	Timely implementation of programmes and projects	Percentage of projects and programmes implemented within stipulated time	100%	27%	-73%	Delayed due to procurement challenges occasioned by the new e-gp system.
Public Financial Management	Budget Preparation, Coordination and Management	To ensure prudence in management of public funds	Economic Planning	Effective management of the budget process	Percentage of reports produced on time	100%	100%	0%	
	Financial Accounting	To ensure prudence in management of public funds	Accounting Services	Financial reports prepared	Number of reports	4	3	-1	The financial reports are prepared and submitted on time
	Procurement Compliance and Reporting	To ensure prudence in management of public funds	Procurement	Compliance with rules and regulations	Rate of projects and programmes implementation and reports presented	100%	100%	0%	The quarterly targets have been met
	Internal Audit	To ensure prudence in management of public funds	Audit	Prudent utilization of resources	No. of reports to audit committee	4	3	-1	
	Revenue Management	To ensure prudence in management of public funds	Revenue	Effective and efficient delivery of services	Level of implementation of the Citizens Service delivery charter and level of customer satisfaction	100%	100%	0%	
Economic Planning and Policy Formulation	Economic Planning and Policy Formulation	To link economic planning to budget preparation and implementation	Economic Planning	Effective management of the budget process	Percentage of reports produced on time	100%	100%	0%	
		To link economic planning to budget preparation and implementation	Economic Planning	Production of planning and policy documents	No. of planning documents and policies produced	8	5	-3	Policy documents due have been prepared and submitted
	Monitoring and Evaluation	To enhance accountability and support informed decision making	Economic Planning	Timely M&E reports	Percentage of reports produced on time	100%	100%	0%	All reports due have been prepared and submitted

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		for programs/projects							
ICT Infrastructure and Support Services	ICT Development	Enhanced service delivery	ICT	Reliable broadband internet connected	Improvement in internet bandwidth	100%	100%	0%	

Lands, Housing, Physical Planning and Urban Development

13. The directorates in this department include.

- i. Land and survey,
- ii. Housing,
- iii. Physical planning and
- iv. Urban Development.

14. The activities in this department affect the lives and livelihoods of the community on how they utilize the land as a resource to realize their social-economic goals.

15. Department's development priorities and strategies

- i. Promote access to quality, affordable and decent housing.
- ii. To promote controlled and sustainable land use management.
- iii. Develop a GIS data-based system.
- iv. Secure land tenure for public utilities.
- v. Urban areas development program.

Financial Performance Report

16. In the financial year 2025/26, the department's approved budget amounted to Kshs. 84,660,503 for recurrent and Kshs 72,300,000 for development.

17. By the end of the third quarter of the financial year, the department's cumulative recurrent expenditure stood at Kshs 66,085,290 and no amount was spent on development. This represents 42.10 percent absorption of the total budget earmarked for the financial year.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Land Policy and Planning	Land Policy Formulation	Controlled And Sustainable Land Use	Land and survey	Surveyed and tilted colonial villages	% of completion of survey and tilting of colonial villages	75%	90%	15%	Ongoing works
		Controlled And Sustainable Land Use	Physical planning	Planned, Surveyed and beaconed market.	% of completion of planning, survey and beaconing of the market	75%	0%	-75%	Awaiting procurement
		Controlled And Sustainable Land Use	Physical planning	Planned and Surveyed village	% of completion of planning and survey of the village	75%	0%	-75%	Awaiting procurement
		Controlled And Sustainable Land Use	Physical planning	Surveyed land	% of completion of the survey works.	75%	0%	-75%	Awaiting procurement

		Controlled And Sustainable Land Use	Physical planning	Infrastructure upgraded in 5 settlements	% of completion of the infrastructure works	94%	72%	-22%	Delayed by the contractor due to inadequate mobilization. Notices have been issued against noncompliance to project timeline and a management meeting held on 31st March, 2026
Housing Development and Human Settlement	Administration Support Services	Efficiency and effectiveness in delivery of services	Housing Unit	Improved service delivery and productivity	Employee satisfaction				
	Building Construction Services	Improved Quality of Housing and Safety	Housing Unit	Removed asbestos roofing material	No. of estates reroofed	1	0	-1	Awaiting procurement
Physical Planning services	Administration and Personnel services	Efficiency and effectiveness in delivery of services	Physical planning and Urban Development.	Improved service delivery and productivity	Employee satisfaction	100%			

Health Services

18. The department of health Services is mandated to oversee and coordinate the overall health service delivery systems. The Department is focused on attaining the goal of “Health for all, by all” working with both the duty bearers and rights holders alike through a Primary Health Care (PHC) approach. This approach embraces curative and rehabilitative care concurrently with preventive and promotive care, a continuum of care through the populations’ life cycle and a tiered and integrated people-centered health care system from households.

19. Sector Development Needs and Priorities

- i. To strengthen health systems, general Planning logistics and other support.
- ii. Reduce incidence of preventable diseases
- iii. Provide quality clinical and emergency services and referrals.
- iv. To promote collaboration in resource mobilization and implementation of sector activities.
- v. To enhance adoption and integration of information communication and technology.

Financial Performance Report

20. In the financial year 2025/26, the department’s approved budget amounted to Kshs 2,757,819,573 for recurrent and Kshs 343,176,181 for development.

21. By the end of the third quarter, the department spent Kshs. 1,937,692,591 on the recurrent while Kshs. 129,428,444 was spent on development. This represents an absorption rate of 66.66 percent of the total budget for the period under review.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Health Services	Preventive, Promotive and Curative Health Services	Efficient and effective health system	Health Services	Appraisal of HRH	Staff appraised	1,821	1,821	-	Done
		Efficient and effective health system	Health Services	Staff recruitment	Staff recruited	125	0	(125)	Advertisement done awaiting shortlisting
		Efficient and effective health system	Health Services	Transition of LVCT staff to CHMT project	Number transitioned	46	46	-	Done
		Efficient and effective health system	Health Services	Reported under project implementation report					Reported under projects report
		Efficient and effective health system	Health Services	Consistent availability of commodities in 131 health facilities	Number of Health facilities provided with commodities	131	131	-	Continuous activity
		Efficient and effective health system	Health Services	Procurement plans for medical equipment	Number of procurement plans	8	8	-	Developed in Q1
		Efficient and effective health system	Health Services	Number of signed service contracts	Service contract signed in hospitals	5	0	(5)	Basic preventive maintenance done by Bio-Med's
		Efficient and effective health system	Health Services	Quarterly support supervision in hospitals and rural health facilities	No of quarterly support supervision	4	3	(1)	Done in all quarters
		Efficient and effective health system	Health Services	Increased proportion of the population with health insurance	No of persons registered for SHA	80%	66%	-14%	Continuous activity
		Efficient and effective health system	Health Services	Development of departmental AWP 2026/2027.	Number of AWP developed	1	0	-1	Planned for Q4
		Efficient and effective health system	Health Services	Existence of a functional M&E Unit in the county	Functional M&E unit	1	1	0	Done
		Efficient and effective health system	Health Services	Increase the proportion of Pregnant women attending at least 4 ANC visits	4th ANC visits	100%	78%	-22%	Awaiting data upload to KHIS by 15th Jan
		Efficient and effective health system	Health Services	Increase the proportion of deliveries conducted by skilled attendants in health facilities	Proportion of skilled deliveries	100%	80%	-20%	Awaiting data upload to KHIS by 15th Jan

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Efficient and effective health system	Health Services	Reduce the neonatal mortality rate per 1,000 births in health facilities	Neonatal mortality	4	0	-4	Awaiting data upload to KHIS by 15th Jan
		Efficient and effective health system	Health Services	Reduce the Number of Facility Maternal deaths per 100,000 deliveries	Number of maternal deaths	85	105	20	Awaiting data upload to KHIS by 15th Jan
		Efficient and effective health system	Health Services	Increase the proportion of Women of reproductive age (WRA) receiving family planning (FP) commodities	Proportion of women receiving FP	80	70	-10	Awaiting data upload to KHIS by 15th Jan
		Efficient and effective health system	Health Services	Proportion of Health facilities providing immunization services	% of immunizing facilities	131	131	0	Target achieved
		Efficient and effective health system	Health Services	Vitamin A supplementation for children	% Reached	83%	83%	0%	Done
		Efficient and effective health system	Health Services	Reduce the proportion of Children under 5 years attending Child Welfare Clinics who are under weight	Proportion underweight	1	6.1	5	Awaiting data upload to KHIS by 15th Jan
		Efficient and effective health system	Health Services	Improve and heighten case detection and reporting by Conducting yearly IDSR refresher training to 30 officers	Number of staff sensitized	30	30	0	Done
		Efficient and effective health system	Health Services	Proportion of Disease surveillance weekly report compiled and submitted by sub-counties	% of reporting units reporting	100	100	0	Done
		Efficient and effective health system	Health Services	Testing and identification	Person tested and identified	95	97	2	Target achieved
		Efficient and effective health system	Health Services	Linkage to treatment	Proportion linked to treatment	95	95	0	Target achieved
		Efficient and	Health Services	Viral suppression	Proportion on treatment	95	95	0	Target achieved

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		effective health system			virally suppressed				
		Efficient and effective health system	Health Services	Increase the proportion of TB patients completing treatment from 81.5% to 83%	Proportion of TB patients completing treatment	83	82	-1	Continuous activity
		Efficient and effective health system	Health Services	To increase HCW capacity to manage NCDs	Number of Trained TOT NCDs, Cancer and Mental Health	40	40	0	Done
		Efficient and effective health system	Health Services	Advocacy, Communication, and Social Mobilization	Number of World Health Days conducted Cancer, HTN, Kidney, DM, Mental Health, Cancer survivors' day	6	6	0	Done
		Efficient and effective health system	Health Services	Food premises control and licencing	Proportion of food and non-food premise inspected and issued with food hygiene licence	90%	90%	0%	Done
		Efficient and effective health system	Health Services	Increase the proportion of Households with functional toilets	Proportion of Households with functional toilets	100%	99.3%	-0.7%	Continuous activity
		Efficient and effective health system	Health Services	Food and water quality controls	Quarterly food and water sampling reports	4	1	-3	Done in quarter 1
		Efficient and effective health system	Health Services	Conduct health education in schools, at community level and in health facilities on the importance and benefits of deworming	Number of schools reached	100%	100%	0%	Done
		Efficient and effective health system	Health Services	Proportion of school going children dewormed in school twice per year	Proportion children dewormed in schools	85%	85%	0%	Done
		Efficient and effective health system	Health Services	Increase the proportion of functional Community Units	Proportion of functional Cus	100%	100%	0%	Done
		Efficient and effective health system	Health Services	Increased outpatient utilization from 1.2 to 3.3 at primary level facilities	OPD utilization	3.3	2.1	-1.2	Continuous activity

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
				utilization from at primary level facilities					
		Efficient and effective health system	Health Services	Proportion of Hospitals with laboratory reagents, Medicines, Non pharms.	Proportion of facilities supplied with medical supplies	100%	100%	0%	Supplies provided
		Efficient and effective health system	Health Services	Provide blood in hospital	Proportion of facilities supplied with blood	7	7	0	Done
		Efficient and effective health system	Health Services	Increased outpatient utilization from 1.2 to 3.3 at primary level facilities utilization from at primary level facilities	OPD utilization	3%	2%	-1%	Continuous activity

Gender, Youth, Sports and Social Services

22. The department has the following directorates.

- i. Gender,
- ii. Youth,
- iii. Sports
- iv. Social services and
- v. Fire Services.

23. Department's priorities and strategies

- i. To Increase access to social welfare services and community empowerment opportunities
- ii. To promote gender inclusion
- iii. To prevent and mitigate against disasters and their effects.
- iv. To harness sports talent and improve sports infrastructure.

Financial Performance Report

24. In the financial year 2025/26, the department's approved budget amounted to Kshs 110,555,619 for recurrent and Kshs 169,431,509 for development.

25. By the end of the third quarter of the financial year, the department's cumulative recurrent expenditure stood at Kshs 73,350,250 and Kshs. 28,693,644 was spent on development. This represents 36.45 percent absorption of the total budget earmarked for the financial year.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
General Administration and Planning services	Administrati on and personnel services	Efficiency and effectiveness in delivery of services	Gender Unit	Improved service delivery	Employee satisfaction	100%	100%	0%	
Social Development	Library Services	Improved Livelihood and Social well-being of the people	Library Section	Library User's Education	No of new Library users accessing library services	5	6	1	Improving the number of library users.
		Improved Livelihood and Social well-being of the people	Library Section	To Improve on reading culture	No of both adult and junior users who visited the library	5	3	-2	
		Improved Livelihood and Social well-being of the people	Library Section	Community Outreach Programme	No of People attending the outreach and increase in number of library users	5	2	-3	Outreach programs help to market library services
		Improved Livelihood and Social well-being of the people	Library Section	To create awareness on services provided in the library and improve on the reading culture	No of library users attending and their feedback towards improving library services	5	6	1	To help understand the gaps and where improvements can be made
		Improved Livelihood and Social well-being of the people	Library Section	Sensitization on sessions conducted for library staff and users	No of sensitizations held				A sensitization is ongoing and expected to improve customer satisfaction and accountability
	County Children's home management	Improved Livelihood and Social well-being of the people	Karatina Children's Home	Provision of safety and protection to the vulnerable children.	No of children admitted in the homes for safety and protection	No set target	4	4	The number of children admitted in the quarter was 4.
		Improved Livelihood and Social well-being of the people	Karatina Children's Home	Provision of basic and tertiary education to the vulnerable children fees	Number of children benefiting from School fees	57	57	0	The number of pupils and students in school is 57.
		Improved Livelihood and Social well-being of the people	Karatina Children's Home	Provision of health care, food, and other items to the vulnerable children.	No. of vulnerable children supported	61	61	0	All the students were support
	Disaster Management	Reduced loss of lives and property	Disaster Management	Awareness creation	No. of activities	35	2	-33	
		Reduced loss of lives and property	Disaster Management	Strengthen multisectoral coordination	No. of coordination forums/engagements	100%	100%	0%	

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Reduced loss of lives and property	Disaster Management	Psychosocial Support rendered	No. of counselling sessions	20	1	-19	
		Reduced loss of lives and property	Disaster Management	Emergency coordination strengthened	County Emergency Operations Center functionality	100%	100%	0%	
		Reduced loss of lives and property	Disaster Management	Toll-free line operational	Operational Toll-free line	100%	100%	0%	
Sports and Talents Development	Recreation and Sporting Services	Increased competitiveness in sports and recreational activities	Sports Unit	Sports stakeholders engagement forums held	Number of sports stakeholders engagement forums held	2	3	1	Organized and held three stakeholder forums

County Public Service and Solid Waste Management

26. The directorates in the department include;

- i. Human resources management
- ii. Solid waste management

27. Department's priorities.

- i. Ensure an efficient, effective, and responsive public service.
- ii. Create a good organizational culture within the county public service.
- iii. Leverage on the use of ICT and innovation for efficient service delivery.
- iv. To achieve sustainable solid waste management

Financial Performance Report

28. In the financial year 2025/26, the department's approved budget amounted to Kshs 237,214,526 for recurrent while Kshs. 60,384,302 was allocated for development.

29. By the end of the third quarter of the financial year, the department's cumulative recurrent expenditure stood at Kshs. 187,742,748 and Kshs. 24,594,094 was spent on development representing 71.35 percent absorption of the total budget earmarked for the financial year.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Human Resources Management	Administration Planning and Support Services	Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Coordination and management of terminal benefits	Updated pensions and gratuity deduction records	100%	100%	0%	Pension and gratuity computations completed and forwarded to Finance for onward submission to relevant schemes. Ongoing process.

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Payment of final benefits to exiting staff	Proportion of staff receiving terminal dues	100%	100%	0%	All exiting employees (retirements and contract expiries and terminations) facilitated to receive terminal benefits.
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Stakeholder engagement with benefit scheme providers	Number of meetings held	2 meeting	2 meeting	0	Meeting and discussions held with scheme providers and office of the County Secretary to address administrative challenges.
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Management of medical and insurance coverage	Updated staff list under medical and insurance schemes	3045 officers	3045 officers	0	New staff details forwarded for inclusion. All out staff are now covered under medical and insurance as per the regulation
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Stakeholder engagement on emerging medical and insurance issues	Number of meetings held	2 meeting	2 meeting	0	Liaison with service providers maintained through the County's insurance agent.
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Management of the internship programme	Payment of stipend for the interns for January and February undertaken and welfare ceremony conducted before exit	100%	100%	0%	The Interns exited public service effective 9 th February 2026 and preparation of the 7 th cohort started by preparing a cabinet paper and departments forwarded their Indents for the required Interns awaiting advertisement
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Training Needs Assessment (TNA)	TNA report completed	1 report	1 report	0	TNA conducted; implementation of findings needed to bridge identified skills gaps.
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Capacity building for HR and departmental staff	Percentage of targeted staff trained	50%	50%	0%	Training conducted in partnership with IHRM and other stakeholders like Britam, lap fund and CPF. Additional budget support needed for training of HR professional to acquire knowledge on emerging issues.

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Monthly payroll schedules and reports	Payroll submitted and reports prepared	100%	100%	0%	Schedules prepared monthly and forwarded to Finance after processing of salary through HRIS-K. Training on HRIS-K required for payroll officers to understand the system fully.
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Monthly payroll management	3rd party deductions effected	100%	100%	0%	All deductions processed in accordance with employee agreements.
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Staff deployment updates	Adjustments to employee duty stations	100%	100%	0%	Changes effected based on deployment letters and arrival letters
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Payroll cleanup	Staff removed post-exit	100%	100%	0%	Exiting staff removed after clearance by all departments
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Coordination of CHRAC	Quarterly CHRAC meeting held	2 meetings	2 meetings	0	Meeting held and minutes submitted to the County Public Service Board (CPSB) for resolution and approval
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	HR records filing and maintenance	Proportion of records maintained and updated	100%	100%	0%	Filing improved. Records office upgraded through acquisition of a four-seater workstation and four computers to assist them undertake digitization of records.
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Alignment of staff establishment to strategic goals	Reviewed staff establishment report & the implementation plan	1 report	1 report	0	The reviewed County Staff Establishment completed approved and uploading to the HRIS-Kenya system. The exercise of aligning the designations as per the created sub votes, Heads and sub heads was finalized

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Development of revised structure Review and align organizational structures with the current Executive Order	Reviewed and approved organizational structure and prepared the implementation plan	1 report	1 report	0	Implementation plan for the organization structures reviewed in liaison with CPSB.
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Compliance and effectiveness of HR management systems	Progress report for Auditors report as per the recommendations from the HR Audit HR Audit Implementation Plan	1 report	1 report	0	Prepared a progress report on HR Audit
		Administration of Human Resource Matter and Management of the Internship Programme	CPSM	Implementation plan on recommendations forms Special Audit	Progress report on the Special Audit recommendations	1 report	1 report	0	Prepared progress report on special Audit implementation plans recommendations.
Sanitation Management	Solid Waste Management	A clean and healthy Environment	Solid Waste Management	Periodically pushed and compacted waste at dumpsites	No. of dumpsites managed	4 dumpsites	4 dumpsites	0	Pushing and compacting of waste done in all (4) dumpsites. Karindundu Dumpsite had regular pushing and compacting on need basis due to heavy rains that made periodic pushing inadequate
		A clean and healthy Environment	Solid Waste Management	Construction of ablution blocks at Gikeu	Number of ablution blocks at Gikeu	1	1	0	Project ongoing (rollover from FY2023/24). Project incomplete due to slow execution of the project by the contractor
		A clean and healthy Environment	Solid Waste Management	Water connection	Number of water connections	1	1	0	Project ongoing (rollover from FY2023/24). Project incomplete (Overhead tank not installed)
		A clean and healthy Environment	Solid Waste Management	Provision of a carwash facility	Number of a carwash facilities	1	1	0	Electrical work is incomplete. Project ongoing Project from FY 2024-25. Additional work to provide an overhead tank has been allocated funds
		A clean and healthy Environment	Solid Waste Management	Construction of Drainage at	Number of drainages at Gikeu Dumpsite	1	0	-1	Project delayed due to late acquisition of ease

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
				Gikeu Dumpsite					of land agreement.
		A clean and healthy Environment	Solid Waste Management	Completion of Perimeter Wall, at Gikeu Dumpsite (Phase 2)	Number of perimeter walls at Gikeu Dumpsite (Phase 2)	1	0	-1	Project is complete, Project rollover from FY 2024-25.
		A clean and healthy Environment	Solid Waste Management	Construction of a cloakroom	Number of a cloakrooms	1	1	0	Phase 2 BQs prepared and procurement process has commenced
		A clean and healthy Environment	Solid Waste Management	Acquisition of title deeds	Number of title deeds	2	2	0	Land ownership determination ongoing for Naromoru and Mweiga Dumpsites
		A clean and healthy Environment	Solid Waste Management	Well managed and clean environment	No of tonnes collected and disposed	18,327 tonnes	30,000 tonnes	11,673 tonnes	Smooth fuel supply plus proper coordination facilitated waste management services
		A clean and healthy Environment	Solid Waste Management	Increased garbage trucks fleets	No. of skip bin procured	5 skip bins	0 skip bins	-5	Funds have been reallocated to manage maintenance of waste management trucks.

Agriculture, Livestock and Aquaculture Development

The department consists of the following directorates;

- i. Agriculture,
- ii. Livestock production,
- iii. Veterinary services,
- iv. Fisheries and
- v. Two County Government institutions (Wambugu Agricultural Training Centre and Agriculture Mechanization Services [AMS]-Narumoru).

30. Department's Priorities

- i. To increase crop production and productivity
- ii. To promote Livestock Production
- iii. To promote Aquaculture and fisheries
- iv. To provide quality agricultural training Services and facilities
- v. To enhance access to animal welfare, disease prevention and control

Financial Performance Report

31. In the financial year 2025/26, the department's approved budget amounted to Kshs 260,348,572 for recurrent and Kshs 364,164,735 for development.

32. By the end of the third quarter of the financial year, the department's expenditure stood at Kshs 206,475,752 on recurrent while Kshs.181,878,567 was incurred on development. This represents 62.19 percent absorption of the total budget earmarked for the financial year during the period under review.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Agricultural Management	Administration and planning services	Improved service delivery and agricultural productivity	Agriculture	Quality feed formulated for increased livestock productivity	Tons. of animal feed raw material procured	2,200	0	-2,200	First tender was non-responsive, have been retendered awaiting evaluation.
		Improved service delivery and agricultural productivity	Agriculture	Improved milk handling thus increased quality	No. of milk cans procured	130	0	-130	Contract awarded awaiting delivery
		Improved service delivery and agricultural productivity	Agriculture	Quality feed formulated for increased livestock productivity	No. of feed mixture procured	1	0	-1	The ward specific project changed
		Improved service delivery and agricultural productivity	Agriculture	Milk value addition for increased incomes	No. of milk cooler installed	1	0	-1	Contract awarded awaiting delivery
		Improved service delivery and agricultural productivity	Agriculture	Value addition in bee keeping for increased incomes	No of bee venom extractors procured	1	0	-1	Contract awarded awaiting delivery
		Improved service delivery and agricultural productivity	Agriculture	Production under irrigation for increased incomes	No of irrigation kits procured	10	0	-10	Requisition done and procurement process underway
		Improved service delivery and agricultural productivity	Agriculture	Promote income diversification and greening	No of Hass Avocado seedlings procured and distributed	5,000	5,000	0	Procured and delivered
		Improved service delivery and agricultural productivity	Agriculture	Provision of extension services through exhibitions	No of stands renovated	1	1	0	ASK Central show stand renovated and show conducted.
	County Agriculture Extension Program	Food and nutrition security	Crop Management Unit	Smooth tea aggregation and reduced transport time which can be utilized to generate more income	No. of Tea buying center renovated	3	1	-2	One completed. The other two are at the final stages of procurement.
		Food and nutrition security	Crop Management Unit	Improved working environment	No. of office block renovated	1	0	-1	Bill of quantities developed, requisition done and procurement underway.
		Food and nutrition security	Crop Management Unit	Increased productivity	Tons of certified seeds procured	13.3	0	-13.3	Procured awaiting delivery

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Food and nutrition security	Crop Management Unit	Increased access to subsidized fertilizer through construction of a fertilizer container depot	No of fertilizer depots established	1	0	-1	First tender was non-responsive awaiting re-tendering
		Food and nutrition security	Crop Management Unit	Promote income diversification and greening	No of Hass Avocado seedlings procured and distributed	5,000	5,000	0	Procured, delivered and distributed to farmers in Kirmukuyu ward
		Food and nutrition security	Crop Management Unit	Income diversification among farmers while improving the environment	Kgs of certified seeds procured	10,000	0	-10,000	Procured awaiting delivery
Livestock Production Management	Provision of Extension Services to Livestock farmers	Improved livelihoods and household incomes	Livestock Production Unit	Increased incomes and food security among farmers	No. of Chicks procured	53,300	0	-53,300	Procured awaiting delivery
		Improved livelihoods and household incomes	Livestock Production Unit	Increased productivity through improved housing	No. of Zero grazing unit constructed	1	0	-1	Bill of quantities developed, requisition done and at the final stages of procurement
		Improved livelihoods and household incomes	Livestock Production Unit	Improved working environment for better services	No. of offices equipped	2	0	-2	Procured awaiting delivery
		Improved livelihoods and household incomes	Livestock Production Unit	Improved working environment for better services	No of ablution blocks constructed	1	0	-1	The works are ongoing
		Improved livelihoods and household incomes	Livestock Production Unit	Availability of quality chicks improved through equipping chicken hatchery with feeders, drinkers, hatching baskets, brooders as well as waste pit excavated, generator platform and cage constructed	No. of chicken hatcheries equipped and operationalized	1	0	-1	Requisitions done and procurement process underway
Veterinary Services	Animal Breeding and Disease Control	Improved animal health and production	Veterinary Unit	Smooth County Artificial insemination services	No. of straws procured	25,000	0	-25,000	Contract awarded awaiting payment and delivery
		Improved animal health and production	Veterinary Unit	High quality veterinary services	Litres of liquid nitrogen procured for preservation of semen	6,000	0	-6,000	Contract awarded awaiting payment and delivery
		Improved animal health and production	Veterinary Unit	Disease control and management	No. of doses procured	104,000	0	-104,000	Contract awarded awaiting payment and delivery
		Improved animal health and production	Veterinary Unit	Smooth transport and service delivery	No. of Litres procured	35,000	35,000	0	Procured
		Improved animal health and production	Veterinary Unit	Animal Identification and Traceability (ANITRAC) tags	No of ANITRAC tags procured	300	0	-300	Requisition done and procurement at advanced stages

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Improved animal health and production	Veterinary Unit	Humane killing of animals during slaughter	No of humane killer blanks procured	2,000	0	-2,000	Requisition done and procurement at advanced stages
		Improved animal health and production	Veterinary Unit	Common Leather manufacturing facility established	No. of Common Leather manufacturing facility established	1	0	-1	Bill of quantities developed, procurement process underway
		Improved animal health and production	Veterinary Unit	Improved leather value addition for increased incomes and employment creation by establishment of a common Leather manufacturing facility	No of equipment procured towards operationalization of the Common Leather manufacturing facility	4	0	-4	Requisition done and procurement at advanced stages
Aquaculture Development	Fisheries Development and Management	Efficiency and effectiveness in delivery of services	Fisheries Unit	Improved Service Delivery					
	Aquaculture Development	Improved livelihood	Fisheries Unit	Improved water efficiency through conservation	M2 of Pond liners procured	2,300	0	-2,300	Requisition done and procurement at advanced stages
		Improved livelihood	Fisheries Unit	Feed security for the fish	Kgs. of Fish feeds procured	4,000	0	-4,000	Requisition done and procurement at advanced stages
		Improved livelihood	Fisheries Unit	Increased capacity to train fish farmers	No. of Fishpond procured	4	0	-4	Requisition done and procurement at advanced stages
		Improved livelihood	Fisheries Unit	Increased fish production	No. of Fish fingerlings procured	15,000	0	-15,000	Requisition done and procurement at advanced stages
Wambugu ATC	Farm Development	Enhanced agriculture development	Wambugu ATC	Improved service delivery and food safety	No. of dining halls and kitchens	1	0	-1	Bill of quantities developed, procurement process underway
		Enhanced agriculture development	Wambugu ATC	Availability of seedlings improved	No of fruit tree nurseries established	1	0	-1	Requisition done and procurement at advanced stages
		Enhanced agriculture development	Wambugu ATC	Farm developed	No. of farms developed	1	0	-1	Requisition done and procurement at advanced stages
AMS Naromoru	Development Of Agricultural Land for Crop Production	Enhanced agriculture development	AMS Naromoru	Improved mechanization services	No of Disc plough procured	1	0	-1	The procurement process has not been initiated
		Enhanced agriculture development	AMS Naromoru	Improved mechanization services	No. of farm tractors maintained	3	0	-3	Requisition done and procurement at advanced stages

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Enhanced agriculture development	AMS Naromoru	Improved service delivery	No. of buildings renovated	2	0	-2	Bill of quantities developed, procurement process underway
		Enhanced agriculture development	AMS Naromoru	Smooth provision of agricultural mechanization services	Litres of fuel procured for agricultural mechanization	4,000	4,070	70	Contract awarded awaiting payment

Trade, Culture, Tourism and Co-operative Development

33. The department comprises of four directorates namely;

- i. Trade,
- ii. Tourism,
- iii. Culture and
- iv. Cooperative development.

34. Department's Priorities

- i. To spur trade and economic growth
- ii. To strengthen the Cooperative Movement
- iii. To develop, preserve and promote sustainable tourism.
- iv. To develop and implement county branding and marketing strategies to attract and retain investors.
- v. To promote multi-sectoral research and development for wealth creation.
- vi. To harness arts talent and improve arts infrastructure.

Financial Performance Report

35. In the financial year 2025/26, the department's approved budget amounted to Kshs 73,634,599 for recurrent and Kshs 336,129,494 for development.

36. By the end of the third quarter of the financial year, the department's cumulative recurrent expenditure stood at Kshs 30,633,015 and Kshs. 9,699,575 was spent on development. This represents 9.84 percent absorption of the total budget earmarked for the financial year.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Trade and Cooperative Development	Trade Promotion	Improved business environment	Trade Development & Regulation Headquarters	Exhibitions held	No of Exhibitions held	3 exhibitions held	2 exhibitions held	(1) exhibitions held	Held Devolution Conference on 12 th August 2025. Held ASK show on 10 th September
		Improved business environment	Trade Development & Regulation Headquarters	Training and capacity building on PPPs and	No of people trained	100 people trained	0 trained	(100) people trained	Planning Stage

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
				other investment strategies, Bookkeeping, Financial Leveraging.					
		Improved business environment	Trade Development & Regulation Headquarters	Provide Affordable financing	No of beneficiaries	20 Beneficiaries	52 Beneficiaries	32 beneficiaries	Disbursed loans to 52 loanees
		Improved business environment	Trade Development & Regulation Headquarters	Laptops Procured	Number of Laptops Procured	4 Laptops procured	8 Laptops	4 Laptops	8 Laptops procured
		Improved business environment	Trade Development & Regulation Headquarters	Computers Procured	Number of Computers Procured	2 Desktops procured	0 Desktops	(2) Desktops	Desktops at procurement stage.
		Improved business environment	Trade Development & Regulation Headquarters	Printers Procured	Number of Printers Procured	1 printer procured	1 Printer Procured	0	Printer Procured
		Improved business environment	Trade Development & Regulation Headquarters	Construct Major Markets	No of Markets Constructed	2 Major Markets to be constructed	0 Major Markets constructed	-2 Major Markets constructed	Not funded
		Improved business environment	Trade Development & Regulation Headquarters	Rehabilitate and maintain Market Infrastructure	No of markets rehabilitated and maintained	8 markets Maintained	0 markets Maintained	-8 markets Maintained	Not Funded (after supplementary)
		Improved business environment	Trade Development & Regulation Headquarters	Industrial Park and special zones developed	Number of parks and zones	1 park and special zones	1 Ongoing	0	Ongoing
		Improve service delivery	Trade Development & Regulation Headquarters	Operational motor vehicles	No of Vehicles restored	3 Motor vehicles restored	2 restored	(1) Motor vehicles	Ongoing
		Improve service delivery	Trade Development & Regulation Headquarters	Rehabilitation and Maintenance of Trade Headquarters	No of Offices rehabilitated and maintained	2 offices maintained and rehabilitated	0 rehabilitated	-2 offices maintained and rehabilitated	Not Funded (after supplementary)
		Improve service delivery	Trade Development & Regulation Headquarters	Offices Connected with Internet	No of offices Connected	3 offices connected with internet	2 offices connected with internet	(1) offices connected with internet	Ongoing
		Improve service delivery	Trade Development & Regulation Headquarters	Construction of secured Trade HQ store	Constructed Store	1 Constructed Store	0 Constructed Store	-1 Constructed Store	Not Funded (after supplementary)
Tourism Development	Promotion of Tourism	Increased tourism activities	Tourism and Culture	Nyeri county Cultural and Tourism festival	No of Exhibitors	50 Exhibitors	0 Exhibitors	-50 exhibitors	To be held 29th and 30th May 2026
		Increased tourism activities	Tourism and Culture	Nyeri county Cultural and Tourism festival	No of Cultural groups participate	10 cultural groups	0 cultural groups	-10 cultural groups	To be held 29th and 30th May 2026
		Increased tourism activities	Tourism and Culture	Mau-mau day	No. of events	2 Mau-mau events	0 Mau-mau Events held	(2) Mau-mau Events held	Not Funded (after supplementary)
		Increased tourism activities	Tourism and Culture	World Tourism Day	No. of events	1 event	1 WTD held	0	World Tourism Day

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
									Celebrated on 27th September 2025
		Increased tourism activities	Tourism and Culture	Photographic and audio-visual materials procured	Number of photographic and audio-visual materials procured	2 photographic and audio-visual materials procured	0 photographic and audio-visual materials procured	-2 photographic and audio-visual materials procured	Procurement Stage
		Increased tourism activities	Tourism and Culture	Tourism Attraction Sites opened	No of Tourism sites opened	2 operational Sites opened	0 operational Sites opened	-2 operational Sites opened	Not funded
Culture and arts	Cultural Management	Increased cultural activities	Tourism and Culture	Annual Innovation and Talent Festival held	No of Innovations showcased	50 Innovations	0 innovations	-50 innovations	Ongoing from 14th April – 23rd April 2026
		Increased cultural activities	Tourism and Culture	Annual Innovation and Talent Festival held	No of Talents identified	600 talents identified	0 talents showcased	-600 talents	Ongoing from 14th April – 23rd April 2026
Co-operatives Management	Cooperatives Management Services	A strong and vibrant co-operative movement	Co-operative	Cooperative alliance day celebrations	No of Cooperative societies participating	100 Cooperative Societies to attended	110 Cooperative Societies attended	10 co-operative Societies	Held on 5th July 2025
		A strong and vibrant co-operative movement	Co-operative	Cooperative alliance day celebrations	No of exhibitors	45 Exhibitors	50 Exhibitors	5 exhibitors	Held on 5th July 2025
		A strong and vibrant co-operative movement	Co-operative	Capacity building of co-operatives	No of co-operative trained	40 co-operatives to be trained	0 co-operative s trained	-40 co-operatives trained	To be held May 4th – 8th 2026
		A strong and vibrant co-operative movement	Co-operative	Co-operative societies supported with value addition equipment	Number of co-operatives supported	2 co-operatives supported	0 co-operative s supported	(2) co-operatives supported	Bills of Quantity stage

Education Training and Devolution

37. The department consists of the following units

- i. Youth Training
- ii. Early Childhood Development Education

38. Department's priorities

- i. To equip the trainees with pre-requisite skills for employability
- ii. To provide quality education and a conducive learning environment.
- iii. To improve access to education and retention of learners

Financial Performance Report

39. In the financial year 2025/26, the department's approved budget amounted to Kshs 523,708,260 for recurrent and Kshs 547,537,005 for development.

40. By the end of the third quarter of the period under review, the department's recurrent expenditure stood at Kshs. 408,420,165 and Kshs. 54,327,797 was spent on development. This represents 43.20 percent absorption of the total budget earmarked for the financial year.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
General administration and policy development and implementation	Administrative Support Services	Enhanced service delivery	Department of Education, Training and Devolution	Departmental consultative meetings	No. of Meetings	3	4	1	The CECM held 4 consultative meetings with Chief Officer, Directors and PEOs in the first quarter
		Enhanced service delivery	Department of Education, Training and Devolution	Staff Trainings	No. of training/retreats/meetings	3	3	-	The Department held a workshop to train on cross-cutting issues. Staff Performance Appraisal Forms were filled thus cascading to all levels. Benchmarking exercise on best practices in Kirinyaga County
		Improved Retention, Completion and Access to Education	Elimu Fund Bursary	Bright and Vulnerable children supported to pursue Education	Number of Students Supported	180	180	-	The Department paid full fees in Secondary Schools for the form 2, 3 and 4 beneficiaries.
ECDE Management	ECDE Management	Enhanced basic literacy	ECDE Administration	Holistic Child Development and Education	Number Of ECDE Provided with Materials	437	437	-	Chairs, Tables and learning Materials Supplied and distributed.
Youth Training and Development	Youth Training and Development	Improved technical skills	Vocational Training Centre	Effectiveness And Efficiency in Education And Training	Number Of VTCs Benefitting with the 2jajiri youth training program	27	19	(8)	Business Development support training Monitoring and Evaluation of activities took place continuously 2 Online meetings held with managers and KCBF Officials.
Resource Mobilization and Donor Support	Donor Support Services (KDSP II)	Enhanced resources for county development	Devolution Hq	The system developed	Number of dashboards	1	1	-	Development of an Interactive Dashboard with a Citizen Interface: An interactive dashboard incorporating a citizen interface was developed and Successfully uploaded.
		Enhanced resources for county development	Devolution Hq	Sensitization meeting with the CPSC team on 7th and 8th October 2025.	Number of meetings held	1	1	-	Sensitization was successful

Water, Environment and Climate Change

41. The department directly affects lives and livelihood of the communities. The directorates/Units include;

- i. Water Supply
- ii. Irrigation Services and
- iii. Environment and Climate Change

42. Departmental priorities

- i. Extension of sustainable water supply for domestic, livestock, irrigation, and sanitation
- ii. To promote sustainable use and management of the environment
- iii. To promote the sustainable use and management of forest resources
- iv. To enhance climate change mitigation and adaptation measures

Financial Performance Report

43. In the financial year 2025/26, the department's approved budget amounted to Kshs 83,958,295 for recurrent and Kshs 297,001,336 for development.

44. By the end of the third quarter of the financial year, the department's recurrent expenditure stood at Kshs 28,750,039 and Kshs 62,155,504 was incurred on development. This represents 23.86 percent absorption of the total budget earmarked for the financial year.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Water Resource Management	Water Services	Increased adequate, affordable, safe and clean water	Water Headquarters	Increased water distribution in Nyeri county	No of Km of pipe procured and delivered. No of additional water consumers realized.	23km	0	-23	Procurement of the pipes and fittings at advanced stage
		Increased adequate, affordable, safe and clean water	Water Headquarters	Installation of solar panels for existing borehole sites in Nyeri county	No of boreholes rehabilitated or equipped with renewable energy sources. -No of boreholes operational	1	0	(1)	Solarization of 1no borehole in Kirimukuyu will be undertaken when funds are availed
		Increased adequate, affordable, safe and clean water	Water Headquarters	Increased water storage facilities in the county.	No of tanks constructed/ Rehabilitated or procured. (Masonry and steel tanks) -Amount of water stored for use during the peak demand period.	1	0	(1)	Plastic storage water tanks purchase
		Increased adequate, affordable, safe and clean water	Water Headquarters	Increase water storage at household level	No of tanks procured. - Amount of water stored at household level	68	0	(68)	68 No plastic tanks each of 50000litres to be procured and delivered to various households in the county

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Increased adequate, affordable, safe and clean water	Water Headquarters	Increase water storage and control of flood flow.	No of dams constructed or rehabilitated	2	0	(2)	Rehabilitation of a 90days storage dam to be undertaken together with water pan construction
		Increased adequate, affordable, safe and clean water	Water Headquarters	Increase water storage and control of flood flow.	M2 of dam liners purchased and distributed	2,500	0	(2,500)	Dam liners will be provided to farmers having unlined water pans
		Provision of conducive working conditions	Water Headquarters	Increase efficient water utilization	Provision of irrigation kits	431	0	(431)	Irrigation kits to be procured and distributed
Environment and Climate Change	Environment Conservation, Protection and Management	A clean, healthy and safe environment	Environment Headquarters	Celebration of environmental days	No of environmental days celebrated	3	2	(1)	World Wetlands Day and World Water Day celebrated; World Environmental Day to be celebrated
		A clean, healthy and safe environment	Environment Headquarters	Agroforestry	No of tree seedlings procured, distributed and planted	17,550	2,960	(14,590)	2960 tree seedlings procured
		A clean, healthy and safe environment	Environment Headquarters	Environmental Sustainability training	No of trainings undertaken	1	0	(1)	The training service to be carried out the county
		A clean, healthy and safe environment	Environment Headquarters	Riparian protection	No of riparian zones being rehabilitated	1	0	(1)	1 No riparian zones being rehabilitated in Tetu
		A clean, healthy and safe environment	Environment Headquarters	Environmental audits	No of EIAs done	15	15	-	EIAs services procured. EIA process ongoing for projects the county.
	Climate Change	Increase climate change resilience	Climate Change	Resource mobilization					

County Assembly

45. The county assembly is the legislative arm of the County Government. The main work of the assembly is to provide oversight on the county executive, representation, and enactment of relevant legislations.

46. Priorities and strategies

- i. Representation where the Members of the County Assembly (MCAs) provide a linkage between the county assembly and the electorate on public service delivery.
- ii. Legislation by making laws and policies that are necessary for the effective performance of the functions and exercise of the powers of the county government.

- iii. Oversight over the County Executive Committee and any other county executive organ while respecting the principle of the separation of powers.
- iv. Provide a secure and conducive working environment (Speaker's residence, chamber, offices, committee rooms and other facilities).

Financial Performance Report

47. In the financial year, the Assembly's approved budget amounted to Kshs 793,941,493 for recurrent and Kshs 30,000,000 for development.

48. By the end of the third quarter of the financial year 2025/26, the Assembly' recurrent expenditure stood at Kshs. 536,485,253 and no amount was spent on development. This represents an absorption rate of 65.11 percent of the total budget for the financial year.

County Public Service Board

49. The function of the County Public Service Board is to establish and abolish offices in the county public service and appoint persons to hold or act in those offices.

50. Board's Priorities

- i. Ensure an efficient, effective, and responsive public service.
- ii. Create a good organizational culture within the county public service.
- iii. Leverage on the use of ICT and innovation for efficient service delivery.

Financial Performance Report

51. In the financial year 2025/26, the Board's approved budget amounted to Kshs 51,879,758 for recurrent expenditure and Kshs. 4,000,000 was allocated for developmental purposes.

52. By the end of the third quarter of the financial year, the board's cumulative recurrent expenditure stood at Kshs. 43,482,938 and no amount spent on development. This represents 77.82 percent absorption of the total budget earmarked for the financial year.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
General administration, Policy Development and implementation	Administration and personnel services	Efficiency and effectiveness in delivery of services	CPSB	Trained Staff	No. of staff Trained	11	0	-11	The Board tenure ended on 13/12/2025 and the new Board assume office on March, 2026
		Efficiency and effectiveness in delivery of services	CPSB	Promoted officers	No. of Officers promoted	700	0	-700	The Board tenure ended on 13/12/2025 and the new Board assume office on March, 2026

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
		Efficiency and effectiveness in delivery of services	CPSB	Internship Programme	No. of Interns engaged	200	0	-200	The Board tenure ended on 13/12/2025 and the new Board assume office on March, 2026
		Efficiency and effectiveness in delivery of services	CPSB	Staff recruited/replaced	No. of staff recruited	114	0	-114	The Board tenure ended on 13/12/2025 and the new Board assume office on March, 2026
		Efficiency and effectiveness in delivery of services	CPSB	Report on Skills Gap Analysis	No. of report	1	0	-1	The Board tenure ended on 13/12/2025 and the new Board assume office on March, 2026
		Efficiency and effectiveness in delivery of services	CPSB	Developed Schemes of Service	No. of Schemes of Service	2	0	-2	The Board tenure ended on 13/12/2025 and the new Board assume office on March, 2026
		Efficiency and effectiveness in delivery of services	CPSB	Updated Staff Establishment	Report on Staff Establishment	1	0	-1	The Board tenure ended on 13/12/2025 and the new Board assume office on March, 2026
		Efficiency and effectiveness in delivery of services	CPSB	Automated Service delivery processes	No. of processes automated	1	0	-1	The Board tenure ended on 13/12/2025 and the new Board assume office on March, 2026

Transport, Public Works, Infrastructure and Energy

53. This department consists of the following directorates/units

- i. Public Works,
- ii. Roads,
- iii. Energy and
- iv. Transport

Sector Development Direction

- i. To develop a sustainable and climate resilient infrastructure and transport network
- ii. To provide reliable, affordable, and sustainable energy

Financial Performance Report

54. In the financial year 2025/26, the department's approved budget amounted to Kshs 97,672,637 for recurrent and Kshs 626,051,062 for development.

55. By the end of the third quarter of the financial year, the department's recurrent expenditure stood at Kshs. 76,556,819 while Kshs. 196,416,580 was incurred on development. This represents 37.72 percent absorption of the total budget earmarked for the financial year 2025/2026.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
Road's development, maintenance and management	County access and feeder roads improvement	Improved connectivity	County headquarters	Improve transport and safety	Ensure effective and efficient transport management in the county	100%	100%	0%	The department undertakes street and bus park management and cess collection
		Improved connectivity	County headquarters	Improved access roads and road connectivity	Tender Procurement for Grading, Graveling and Culvert Installation on Access Roads Projects	100%	30%	-70%	Procurement Process ongoing
		Improved connectivity	County headquarters	Improved access roads and road connectivity	Maintenance of existing roads using County Equipment ongoing	100%	30%	-70%	Challenges in Equipment breakdown and supply of fuel hindering achieving 100% maintenance
Energy Sector development	Energy Management	Improved access to energy	County headquarters	Ensure lighting in business premises market and highly populated areas	Document for Installation of new streetlights	100%	30%	-70%	Documentation of ongoing
		Improved access to energy	County headquarters	Ensure lighting in business premises market and highly populated areas	Maintenance of Existing Street lights	100%	40%	-60%	Shortage of fuel affected 100% maintenance of the streetlights.
		Improved access to energy	County headquarters	Enhanced lighting in business premises, markets and highly populated areas	Get Quotations from KPLC for Supply and installation of Transformers	100%	50%	-50%	The Department is yet to receive Quotations from KPLC

Office of the County Attorney

56. The County Attorneys is the principal adviser of the County Governor on legal matters. The Units priority is mainly to strengthen policy and legal framework.

Financial Performance Report

57. In the financial year 2025/26, the unit's approved budget amounted to Kshs 24,300,586 for recurrent and no allocation for development.

58. By the end of the third quarter of the financial year, Kshs. 10,730,357 was spent by the office of the county attorney. This represents 44.16 percent absorption of the total budget earmarked for the financial year under review.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output	Key Performance Indicator	Quarter 3 (FY 2025-2026)			Remarks
						Target(s)	Actual	Variance	
County Legal Services	County Legal Services	Strengthened statutory compliance and an informed citizenry	County Attorney	Percentage reduction in legal litigations	No. of county cases concluded in court	4	4	-	
		Strengthened statutory compliance and an informed citizenry	County Attorney	Policy Analysis	No. of Legal Policies developed	1	8	7	
		Strengthened statutory compliance and an informed citizenry	County Attorney	Drafted Laws	No. of Laws Drafted	1	4	3	

Nyeri Municipality

Financial Performance Report

59. In the financial year 2025/26, the unit's approved budget amounted to Kshs 38,352,164 for recurrent and Kshs 208,682,908 was allocated for development.

60. By the end of the third quarter of the financial year, an expenditure of Kshs. 24,230,285 was made by the Nyeri Municipality on recurrent while Kshs. 47,925,290 was incurred on development. This represents 29.21 percent absorption of the total budget earmarked for the financial year under review.

Non-Financial Performance Report

Programme	Sub - Programme	Outcome	Delivery Unit	Key Output		Quarter 3 (FY 2025-2026)	Remarks
-----------	-----------------	---------	---------------	------------	--	--------------------------	---------

					Key Performance Indicator	Target(s)	Actual	Variance	
Municipal Management and Administration	Municipal Administration Services	Improved service delivery	Nyeri Municipality	Improved service delivery	No. of trainings conducted	3	1	-2	
	Municipal Infrastructure Development	Improved service delivery	Nyeri Municipality	Upgraded access roads	No. of Km	10	1.03	-9	
		Improved service delivery	Nyeri Municipality	Clean and healthy environment	No. of tonnes collected	3000	2738	-262	

PENDING BILLS ANALYSIS

61. The table below indicates the pending bills accruing from the financial year 2023/24 amounting to Kshs. 342,359,626 consisting of Kshs. 322.5 million and Kshs. 19.9 million for recurrent and development respectively.

Description	Outstanding Pending Bills as at 30th June 2025	Amount Paid in the First Quarter of the FY 2025/26	Amount Paid in the Second Quarter of the FY 2025/26	Amount Paid in the Third Quarter of the FY 2025/26	Outstanding Pending Bills as at 31st December 2025
Recurrent	322,459,478	-	6,434,122	97,507,519	218,517,837
development	19,900,148	-	7,450,383	-	12,449,765
Total	342,359,626	-	13,884,505	97,507,519	230,967,602

62. Consequently, the county treasury allocated funds for settlement of the pending bills in the supplementary budget estimates.

CHALLENGES EXPERIENCED DURING BUDGET IMPLEMENTATION AND RECOMMENDATIONS.

63. Consistent delay in release of the exchequer by the National Treasury continue to significantly affect the commencement and subsequent implementation of the planned projects and programmes. The County Treasury therefore recommends the National Treasury to ensure timely release of funds so that the planned activities can be implemented in a timely, effective and efficient manner.

64. The delay in approval of the County Government Additional Allocation Act, 2025 further hampered the release of conditional funds and grants which subsequently delay the activities supported by these funds.

65. High wage-bill that has remained a major constraint in relation to resources available for development and capital projects. The county will continue to explore ways of managing its spiraling wage bill without affecting delivery of critical services such as undertaking capacity gaps and skills assessments.

66. The roll-out of the e-Government Procurement Kenya and the ensuing challenges has impacted majorly on the delivery of services since the county government has not managed to onboard the system and we are currently using the defunct e-procurement. We hope that the National Treasury will address the existing hindrances to ensure full and seamless implementation and capacity building on the same.

FINANCIAL PERFORMANCE OF THE COUNTY DURING THE THIRD QUARTER OF THE FINANCIAL YEAR 2025/26 AS AT 31STMARCH, 2026

Annex 1: Exchequer releases from the National Treasury and transfers from other Government Agencies during the Third Quarter of the Financial Year 2025/26

COUNTY GOVERNMENT OF NYERI		
TRANSFERS FROM THE NATIONAL GOVERNMENT FOR THE THIRD QUARTER OF THE FINANCIAL YEAR 2025-2026 AS AT 31ST MARCH, 2026		
	TOTAL ALLOCATION FOR FY 2025/2026	AMOUNT DISBURSED AS AT 31.03.2026
Equitable Share	6,896,132,673	4,585,928,227
DANIDA	8,721,000	0
IDA (World Bank) Credit - National Agricultural Value Chain Development Programme (NAVCDP)	231,250,000	138,131,337
Kenya Informal Settlement Improvement Program (KISIP II)	52,000,000	0
Aggregated Industrial Parks Programme (CAIP)	250,000,000	250,000,000
IDA (World Bank) Credit - (Financing Locally - Led Climate Action (FLLoCA) program - County Climate Resilient Investment (CCRI) Grants	125,000,000	92,367,481
Kenya Devolution Support Programme II (Level I)	37,500,000	35,253,471
Kenya Devolution Support Programme II (Level II)	352,500,000	0
Kenya Urban Support Programme II UIG	35,000,000	0
Kenya Urban Support Programme II UDG	0	77,589,673
Court Fines	76,000	76,000
Community Health Promoters	74,250,000	0
Arrears for Health Workers	55,172,326	0
TOTAL ALLOCATION FROM NATIONAL GOVERNMENT AND OTHER AGENCIES	8,117,601,999	5,179,346,189

Annex 2: OCOB Exchequer Releases/Requisitions for the Financial Year 2025/26 up to 31st March 2026

	Recurrent			Development			Total
	County Executive	County Assembly	Total Recurrent	County Executive	County Assembly	Total Development	Grand Total
August	331,118,799	24,277,289	355,396,088	0	0	-	355,396,088
September	373,630,514	95,188,596	468,819,110	0	0	-	468,819,110
October	750,194,323	69,579,163	819,773,486	10,116,635	0	10,116,635	829,890,121
November	416,415,580	23,702,907	440,118,487	108,006,207	0	108,006,207	548,124,694
December	403,454,040	66,634,420	470,088,460	56,467,369	0	56,467,369	526,555,829
January	358,458,658	78,097,052	436,555,710	0	0	-	436,555,710
February	189,840,267	34,387,026	224,227,293	125,739,752	0	125,739,752	349,967,045
March	780,426,912	95,170,245	875,597,157	336,857,791	0	336,857,791	1,212,454,948
TOTAL	3,603,539,093	487,036,698	4,090,575,791	637,187,754	0	637,187,754	4,727,763,545

NB: The difference between the total requisition and cumulative expenditure is mainly because some of the processed payment in IFMIS have not been requisitioned from office of COB as they may be balances in various Special Purpose Accounts. Further, the Imprests are usually commitments until they are surrendered in the system.

Annex 3: Recurrent Expenditure for the Third Quarter of the Financial Year 2025/26 as at 31st March 2026

No.	Head/Department	Approved Estimates	Cumulative Expenditure	Percentage Absorption
1	Executive Office of the Governor and the Deputy Governor	149,384,402	92,898,437	62.19
2	Office of the County Secretary	402,545,866	341,441,864	84.82
3	Finance, Economic Planning and ICT	634,144,849	538,073,827	84.85
4	Lands, Physical Planning and Urban Development	84,660,503	66,085,290	78.06
5	Health Services and Public Health	2,757,819,573	1,937,692,591	70.26
6	Gender, Youth, Social Services and Sports	110,555,619	73,350,250	66.35
7	County Public Service and Solid Waste Management	237,214,526	187,742,748	79.14
8	Agriculture, Livestock and Aquaculture Development	260,348,572	206,475,752	79.31
9	Trade, Cooperatives, Culture and Tourism	73,634,599	30,633,015	41.60
10	Education Training and Devolution	523,708,260	408,420,165	77.99
11	Water, Environment and Climate Change	83,958,295	28,750,039	34.24
12	County Assembly	793,941,493	536,485,253	67.57
13	County Public Service Board	51,879,758	43,482,938	83.81
14	Roads, Transport, Public Works, Infrastructure and Energy	97,672,637	76,556,819	78.38
15	County Attorney	24,300,586	10,730,357	44.16
16	Nyeri Municipality	38,352,164	24,230,285	63.18
	TOTAL	6,324,121,702	4,603,049,630	72.79

Annex 4: Development Expenditure for the Third Quarter of the Financial Year 2025/26 as at 31st March 2026

No.	Head/Department	Printed Estimate	Actual Expenditure	Percentage Absorption
1	Executive Office of the Governor and the Deputy Governor	31,774,752	0	0.00
2	Office of the County Secretary	1,500,000	0	0.00
3	Finance, Economic Planning and ICT	25,476,348	0	0.00
4	Lands, Physical Planning and Urban Development	72,300,000	0	0.00
5	Health Services and Public Health	343,176,181	129,428,444	37.71
6	Gender, Youth, Social Services and Sports	169,431,509	28,693,644	16.94
7	County Public Service and Solid Waste Management	60,384,302	24,594,094	40.73
8	Agriculture, Livestock and Aquaculture Development	364,164,735	181,878,567	49.94
9	Trade, Cooperatives, Culture and Tourism	336,129,494	9,699,575	2.89
10	Education Training and Devolution	547,537,005	54,327,797	9.92
11	Water, Environment and Climate Change	297,001,336	62,155,504	20.93
12	County Assembly	30,000,000	0	0.00
13	County Public Service Board	4,000,000	0	0.00
14	Roads, Transport, Public Works, Infrastructure and Energy	626,051,062	196,416,580	31.37
15	County Attorney	0	0	0.00
16	Nyeri Municipality	208,682,908	47,925,290	22.97
	TOTAL	3,117,609,632	735,119,495	23.58

NB: Some of the amounts may change since processing of payments is still ongoing in the IFMIS where some expenditure reflecting on this report may not necessarily be actual payment at the funds requisition stage.

Annex 5: Summary of Expenditure by Economic Classification

Economic Item	Approved Budget	Actual expenditure by 31 st December, 2025	Absorption Rate
Compensation to Employees	4,639,219,770	3,494,989,646	75.34
Operations and Maintenance	1,684,901,932	1,108,059,980	65.76
Development	3,117,609,632	735,119,496.00	23.58
Total	9,441,731,334	5,338,169,122	56.54

Annex 6: Analysis of Expenditure by Economic Classification per Department/ Spending Unit

Department	Approved Budget Estimates			Actual Expenditure		
	Personnel Emoluments	Operations & Maintenance	Development	Personnel Emoluments	Operations & Maintenance	Development
Executive Office of the Governor and the Deputy Governor	85,063,591.00	64,320,811.00	31,774,752.00	59,170,968.00	33,727,468.00	0
Office of the County Secretary	114,186,906.00	288,358,960.00	1,500,000.00	107,368,615.00	234,073,249.00	0
Finance, Economic Planning and ICT	308,779,396.00	325,365,453.00	25,476,348.00	285,596,729.00	252,477,099.00	0
Lands, Physical Planning and Urban Development	67,652,686.00	17,007,817.00	72,300,000.00	59,313,529.00	6,771,760.00	0
Health Services and Public Health	2,701,958,330.00	55,861,243.00	343,176,181.00	1,923,290,288.00	14,402,302.00	129,428,444.00
Gender, Youth, Social Services and Sports	70,225,229.00	40,330,390.00	169,431,509.00	48,917,344.00	24,432,906.00	28,693,644.00
County Public Service and Solid Waste Management	137,466,177.00	99,748,349.00	60,384,302.00	99,740,030.00	88,002,718.00	24,594,094.00
Agriculture, Livestock and Aquaculture Development	232,690,733.00	27,657,839.00	364,164,735.00	189,576,131.00	16,899,620.00	181,878,567.00
Trade, Cooperatives, Culture and Tourism	45,215,057.00	28,419,542.00	336,129,494.00	18,408,776.00	12,224,239.00	9,699,575.00
Education, Training and Devolution	414,130,647.00	109,577,613.00	547,537,005.00	381,604,680.00	26,815,485.00	54,327,797.00
Water, Environment, and Climate Change	66,767,098.00	17,191,197.00	297,001,336.00	20,147,134.00	8,602,905.00	62,155,504.00
County Assembly	263,803,193.00	530,138,300.00	30,000,000.00	183,653,375.00	352,831,877.00	0
County Public Service Board	30,305,144.00	21,574,614.00	4,000,000.00	30,261,268.00	13,221,670.00	0
Roads, Transport, Public Works,	67,282,727.00	30,389,910.00	626,051,062.00	63,609,886.00	12,946,933.00	196,416,581.00

Department	Approved Budget Estimates			Actual Expenditure		
	Personnel Emoluments	Operations & Maintenance	Development	Personnel Emoluments	Operations & Maintenance	Development
Infrastructure and Energy						
County Attorney	6,547,129.00	17,753,457.00		4,807,919.00	5,922,438.00	0
Nyeri Municipality	27,145,727.00	11,206,437.00	208,682,908.00	19,522,974.00	4,707,311.00	47,925,290.00
Grand Total	4,639,219,770.00	1,684,901,932.00	3,117,609,632.00	3,494,989,646.00	1,108,059,980.00	735,119,496.00

Annex 7: Summary of Expenditure by Programme and Subprograms

		Approved Estimate		Cumulative Expenditure		Absorption Rate (%)	
Program	Sub-Program	Recurrent	Development	Recurrent	Development	Recurrent Expenditure	Development Expenditure
Executive Office of the Governor and the Deputy Governor							
Management and Co-ordination of county affairs	Management of county affairs	149,384,402.00	31,774,752.00	92,898,436.00	0.00	62%	0%
		149,384,402.00	31,774,752.00	92,898,436.00	0.00	62%	0%
Office of the County Secretary							
Community Sensitization, Education and Public Participation	Civic Education and Public Participation	7,003,432.00		3,848,296.00		55%	0%
Coordination of County Functions and Public Service Management	Administration, planning and support services	395,542,434.00	1,500,000.00	337,593,568.00	0.00	85%	0%
		402,545,866.00	1,500,000.00	341,441,864.00	0.00	85%	0%
Finance, Economic Planning and ICT							
Economic Planning and Policy Formulation	Economic Planning and Policy Formulation	18,280,400.00		9,019,798.00		49%	0%
	Monitoring and Evaluation	4,050,000.00		500,000.00		12%	0%
Executive Services	Administration and personnel services	512,389,788.00	25,476,348.00	462,974,469.00	0.00	90%	0%
ICT Infrastructure and Support Services	ICT Development	9,417,575.00		6,780,783.00		72%	0%
Public Financial Management	Budget Preparation, Coordination and Management	5,050,000.00		1,855,400.00		37%	0%
	Financial Accounting	21,556,750.00		16,107,585.00		75%	0%
	Internal Audit	10,022,050.00		4,101,579.00		41%	0%
	Procurement Compliance and Reporting	23,460,600.00		17,712,150.00		75%	0%
	Revenue Management	29,917,686.00		19,022,064.00		64%	0%
		634,144,849.00	25,476,348.00	538,073,828.00	0.00	85%	0%
Lands, Physical Planning and Urban Development							

Program	Sub-Program	Approved Estimate		Cumulative Expenditure		Absorption Rate (%)	
		Recurrent	Development	Recurrent	Development	Recurrent Expenditure	Development Expenditure
Housing Development and Human Settlement	Building Construction Services	2,425,100.00		488,300.00		20%	0%
Land Policy and Planning	Land Policy Formulation	4,565,957.00	20,300,000.00	2,199,350.00	0.00	48%	0%
Physical planning services	Administration and personnel services	77,669,446.00		63,397,639.00		82%	0%
Resource Mobilization and Donor Support	Donor Support Services		52,000,000.00		0.00	0%	0%
		84,660,503.00	72,300,000.00	66,085,289.00	0.00	78%	0%
Health Services and Public Health							
Health Services	Community health	950,000.00		173,000.00		18%	0%
	Health centres and dispensaries management	17,956,919.00		0.00		0%	0%
	Preventive, Promotive and Curative Health Services	2,738,912,654.00	343,176,181.00	1,937,519,590.00	129,428,444.00	71%	38%
		2,757,819,573.00	343,176,181.00	1,937,692,590.00	129,428,444.00	70%	38%
Gender, Youth, Social Services and Sports							
General Administration and Planning services	Administration and personnel services	89,230,721.00	115,519,332.00	58,424,452.00	15,895,038.00	65%	14%
Social Development	County children's home management	4,000,000.00		2,063,602.00		52%	0%
	Disaster Management	1,970,000.00	22,052,000.00	1,559,500.00	9,723,650.00	79%	44%
	Fire Services	2,402,500.00		1,881,282.00		78%	0%
	Library Services	7,758,598.00		4,939,418.00		64%	0%
Sports and Talents Development	Recreation and Sporting Services	5,193,800.00	31,860,177.00	4,481,996.00	3,074,956.00	86%	10%
		110,555,619.00	169,431,509.00	73,350,250.00	28,693,644.00	66%	17%
County Public Service and Solid Waste Management							
Human resources Management	Administration Planning and Support Services	227,487,612.00	10,676,456.00	183,760,611.00	143,318.00	81%	1%
Sanitation Management	Solid Waste Management	9,726,914.00	49,707,846.00	3,982,137.00	24,450,776.00	41%	49%
		237,214,526.00	60,384,302.00	187,742,748.00	24,594,094.00	79%	41%
Agriculture, Livestock and Aquaculture Development							
Agricultural Management	Administration and planning services	247,212,789.00	19,479,329.00	196,344,854.00	394,500.00	79%	2%
	County Agriculture Extension Program	1,752,109.00	17,735,400.00	815,320.00	9,305,137.00	47%	52%

Program	Sub-Program	Approved Estimate		Cumulative Expenditure		Absorption Rate (%)	
		Recurrent	Development	Recurrent	Development	Recurrent Expenditure	Development Expenditure
AMS Narumoru	Development Of Agricultural Land for Crop Production	1,226,000.00	7,031,308.00	1,226,000.00	833,500.00	100%	12%
Aquaculture Development	Fisheries Development	817,937.00	4,500,000.00	277,340.00	0.00	34%	0%
Livestock Production Management	Provision of Extension Services to Livestock farmers	1,219,940.00	25,445,000.00	585,477.00	17,599,890.00	48%	69%
Resource Mobilization and Donor Support	Donor Support Services		253,019,367.00		143,131,337.00	0%	57%
Veterinary Services	Animal Breeding and Disease Control	1,489,797.00	26,702,114.00	596,760.00	5,625,000.00	40%	21%
Wambugu ATC	Farm Development	6,630,000.00	10,252,217.00	6,630,000.00	4,989,203.00	100%	49%
		260,348,572.00	364,164,735.00	206,475,751.00	181,878,567.00	79%	50%
Trade, Cooperatives, Culture and Tourism							
Co-operatives Management	Cooperatives Management Services	3,639,389.00	12,000,000.00	1,815,100.00	1,749,000.00	50%	15%
Culture and arts	Cultural Management		1,000,000.00		479,360.00	0%	48%
Tourism Development	Promotion of Tourism	3,900,000.00	7,000,000.00	1,462,500.00	0.00	38%	0%
Trade and Cooperative Development	Trade Promotion	66,095,210.00	311,132,316.00	27,355,415.00	7,471,215.00	41%	2%
Trade Promotion	Administrative Support Services		4,997,178.00		0.00	0%	0%
		73,634,599.00	336,129,494.00	30,633,015.00	9,699,575.00	42%	3%
Education, Training and Devolution							
ECDE Management	ECDE Management	5,615,000.00	131,043,365.00	2,563,490.00	22,418,159.00	46%	17%
General administration and policy Development and implementation	Administrative Support Services	431,373,760.00	1,000,000.00	392,451,107.00	0.00	91%	0%
Resource Mobilization and Donor Support	Donor Support Services	79,909,500.00	352,500,000.00	12,234,425.00	0.00	15%	0%
Youth Training and Development	Youth Training and Development	6,810,000.00	62,993,640.00	1,171,143.00	31,909,638.00	17%	51%
		523,708,260.00	547,537,005.00	408,420,165.00	54,327,797.00	78%	10%
Water, Environment, and Climate Change							
Environment and Climate Change	Climate Change	13,236,178.00		2,496,400.00		19%	0%

Program	Sub-Program	Approved Estimate		Cumulative Expenditure		Absorption Rate (%)	
		Recurrent	Development	Recurrent	Development	Recurrent Expenditure	Development Expenditure
	Environment Conservation, Protection and Management	2,535,000.00	6,282,249.00	1,143,900.00	149,500.00	45%	2%
Resource Mobilization and Donor Support	Donor Support Services		237,228,679.00		62,006,004.00	0%	26%
Water Resource Management	Water Services	68,187,117.00	53,490,408.00	25,109,739.00	0.00	37%	0%
		83,958,295.00	297,001,336.00	28,750,039.00	62,155,504.00	34%	21%
County Assembly							
Legislation, Representation and Oversight	Legislation, Representation and Oversight	793,941,493.00	30,000,000.00	536,485,252.00	0.00	68%	0%
		793,941,493.00	30,000,000.00	536,485,252.00	0.00	68%	0%
General administration, Policy Development and implementation	Administration and personnel services	51,879,758.00	4,000,000.00	43,482,938.00	0.00	84%	0%
		51,879,758.00	4,000,000.00	43,482,938.00	0.00	84%	0%
Roads, Transport, Public Works, Infrastructure and Energy							
Energy Sector development	Energy Management	18,589,160.00	249,056,445.00	4,833,067.00	126,885,253.00	26%	51%
Road's development, maintenance and management	Administration, planning and support services	700,000.00		524,900.00		75%	0%
	Construction of buildings and bridges programme		15,050,000.00		9,733,171.00	0%	65%
	County access and feeder roads improvement	78,383,477.00	361,944,617.00	71,198,852.00	59,798,157.00	91%	17%
		97,672,637.00	626,051,062.00	76,556,819.00	196,416,581.00	78%	31%
County Attorney							
County Legal Services	County Legal Services	24,300,586.00		10,730,357.00		44%	0%
		24,300,586.00		10,730,357.00		44%	0%
Nyeri Municipality							
Municipal Management and Administration	Municipal Administration Services	38,352,164.00	144,810,466.00	24,230,285.00	36,195,458.00	63%	25%
Resource Mobilization and Donor Support	Donor Support Services		63,872,442.00		11,729,832.00	0%	18%
		38,352,164.00	208,682,908.00	24,230,285.00	47,925,290.00	63%	23%

Program	Sub-Program	Approved Estimate		Cumulative Expenditure		Absorption Rate (%)	
		Recurrent	Development	Recurrent	Development	Recurrent Expenditure	Development Expenditure
		6,324,121,702.00	3,117,609,632.00	4,603,049,626.00	735,119,496.00	73%	24%

Annex 8: Summary of local revenue for the Financial Year 2025/26 as at 31st March 2026 as compared to the same period in 2024/2025

ACCOUNT DESCRIPTION	Annual Targeted Revenue	Achievement of the 1st Quarter 2025/26 (Kshs.)	Achievement of the 2nd Quarter 2025/26 (Kshs.)	Achievement of the 3rd Quarter 2025/26 (Kshs.)	Achievement as at end of 3rd Quarter 2025/26 (Kshs.)	Achievement by end of 3rd Quarter 2024/25 (Kshs.)	Percentage Performance (%)
OFFICE OF THE GOVERNOR							
Liquor Licence	70,000,000	23,999,515	9,894,375	37,368,560	71,262,450	30,378,141	101.80
DEPARTMENT OF AGRICULTURE, LIVESTOCK & AQUACULTURE DEVELOPMENT				-	-		
Agricultural Mechanisation Station	1,500,000	144,940	154,250	251,900	551,090	132,970	61.23
Wambugu Agricultural Training Centre	8,000,000	1,157,143	761,617	1,394,476	3,313,236	3,479,084	41.42
Veterinary, Slaughtering & Slaughterhouse Inspection charges	9,600,000	1,359,730	1,371,910	1,099,155	3,830,795	6,934,301	38.31
Nyeri Slaughterhouse	500,000	120,000	-	280,000	400,000		80.00
Kiganjo Slaughterhouse	120,000	30,000	30,000	30,000	90,000		75.00
Sale of Fertilizer/lime	10,000	-	-	-	-		-
Gura Fishing Camp/fisheries revenue	10,000	-	-	-	-		-
Coffee Permit	400,000	195,500	158,700	38,700	392,900	249,100	98.23
DEPARTMENT OF TRADE, CULTURE, TOURISM AND COOPERATIVES DEVELOPMENT							
Market Entrance/Stalls/Shop Rents	52,000,000	10,032,784	10,033,534	13,182,591	33,248,909	32,790,180	63.94
Weights and Measures	6,000,000	575,139	1,251,070	928,550	2,754,759	1,992,495	45.91
Co-operative Audit	2,500,000	236,600	102,000	1,070,800	1,409,400	1,219,400	56.38
Cultural Centre	200,000	30,000	36,000	93,000	159,000	5,000	53.00
DEPARTMENT OF HEALTH SERVICES							
Hospital Services	-	-	-	-	-		
Public Health	18,000,000	2,193,100	2,062,900	7,778,380	12,034,380	10,958,238	66.86
Burial Fees	100,000	20,700	6,900	22,400	50,000	44,200	50.00
DEPARTMENT OF FINANCE & ECONOMIC PLANNING							
Business Permits	130,000,000	9,760,277	3,833,385	76,582,541	90,176,203	81,775,284	69.37
Commission 3%/Agency Fee (Fees from KHC, Insurance Firms, e.t.c.)	5,000,000	1,354,488	1,830,850	922,132	4,107,470	3,055,702	82.15
Ambulant Hawkers Licences (Other than BSS Permits)	700,000	109,200	110,370	107,550	327,120	310,310	46.73
Miscellaneous	200,000	310	7,670	163,263	171,243	739,091	85.62
Document Search Fee/Duplicate receipts	200,000	79,500	59,000	39,000	177,500	119,500	88.75

ACCOUNT DESCRIPTION	Annual Targeted Revenue	Achievement of the 1st Quarter 2025/26 (Kshs.)	Achievement of the 2nd Quarter 2025/26 (Kshs.)	Achievement of the 3rd Quarter 2025/26 (Kshs.)	Achievement as at end of 3rd Quarter 2025/26 (Kshs.)	Achievement by end of 3rd Quarter 2024/25 (Kshs.)	Percentage Performance (%)
Impounding Charges/Court Fines, penalties, and forfeitures	5,000,000	588,605	248,600	208,000	1,045,205	3,114,271	20.90
Application Fee	9,400,000	734,490	441,450	1,180,990	2,356,930	6,871,337	25.07
Parking Clamping/Penalties/Offences fees	2,000,000	60,500	203,850	256,500	520,850	828,945	26.04
Central Kenya show annual permit	200,000	-	-	156,811	156,811	143,341	78.41
Sale of Old Office Equipment and Furniture	2,000,000	-	-	44,652	44,652		2.23
TRANSPORT, PUBLIC WORKS, INFRASTRUCTURE & ENERGY							
Right-of-Way / Way-Leave Fee (KPLN, Telkom, e.t.c.)	7,000,000	1,039,563	335,160	355,100	1,729,823	4,590,127	24.71
Cess (Quarry, Produce, Kaolin, e.t.c.)	45,000,000	10,377,429	11,899,766	11,049,598	33,326,793	27,866,750	74.06
Street Parking Fees	48,000,000	7,678,182	7,317,877	12,294,384	27,290,443	32,684,073	56.86
Enclosed Bus Park	90,000,000	21,338,752	21,030,384	20,866,100	63,235,236	64,263,613	70.26
Fire-Fighting Services	18,000,000	1,365,400	520,800	9,168,900	11,055,100	10,429,900	61.42
DEPARTMENT OF LANDS, HOUSING, PHYSICAL PLANNING & URBAN DEVELOPMENT							
Land Rates/ Other Property Charges	70,000,000	7,963,785	1,626,521	23,575,788	33,166,094	34,241,932	47.38
Ground Rent - Current Year / Temporary Occupation License (TOL), New Occupation, Space Rent, Retainers fees	5,200,000	1,259,595	392,959	1,619,323	3,271,877	3,131,029	62.92
Ground Rent - Other Years	2,000,000	716,651	228,501	865,963	1,811,115	1,311,383	90.56
Hire of Plant & Machinery	-	-	-	-	-	-	
Plot Transfer Fee/Business Subletting / Transfer Fee	1,200,000	210,000	200,000	270,000	680,000	657,000	56.67
Housing Estates Monthly Rent	30,000,000	5,297,350	6,267,436	11,338,203	22,902,989	19,683,057	76.34
Approvals (Extension of users, Pegging for Kiosk, Subdivision, transfer, Amalgamation, survey, Occupation Cert, boundary dispute e.t.c.)	23,000,000	5,859,534	4,107,621	5,969,339	15,936,494	11,458,788	69.29
Sign Boards & Advertisement Fee	44,500,000	4,122,970	4,204,700	18,815,550	27,143,220	21,598,253	61.00
Buildings Plan Approval Fee/Buildings Inspection Fee	32,000,000	6,597,652	4,970,225	6,690,243	18,258,120	14,317,911	57.06
Consent to Charge Fee/Property Certification Fee (Use as Collateral)	1,500,000	284,100	250,000	403,500	937,600	806,600	62.51
Sales of Council's Minutes / Bylaws	600,000	122,000	80,000	107,000	309,000	328,000	51.50
Debts Clearance Certificate Fee	1,600,000	510,500	267,000	449,000	1,226,500	1,028,500	76.66
DEPARTMENT OF GENDER, YOUTH, SOCIAL SERVICES AND SPORTS							
Hire of Grounds (Kamukunji, Whispers Park) / Social Hall Hire	2,000,000	1,335,853	200,000	110,000	1,645,853	578,500	82.29
Library Services	1,500,000	218,871	156,597	129,890	505,358	530,530	33.69
Stadium Hire (Ruringu, Karatina etc)	300,000	72,000	90,000	16,000	178,000	94,000	89.00

ACCOUNT DESCRIPTION	Annual Targeted Revenue	Achievement of the 1st Quarter 2025/26 (Kshs.)	Achievement of the 2nd Quarter 2025/26 (Kshs.)	Achievement of the 3rd Quarter 2025/26 (Kshs.)	Achievement as at end of 3rd Quarter 2025/26 (Kshs.)	Achievement by end of 3rd Quarter 2024/25 (Kshs.)	Percentage Performance (%)
DEPARTMENT OF EDUCATION AND SPORTS				-	-		
Food Ration (KRT) Nursery School	400,000	75,000	10,000	27,000	112,000	304,450	28.00
Food Ration (Kingongo) Nursery School	300,000	56,400	33,600	85,200	175,200	99,600	58.40
Food Ration (Nyakinyua) Nursery School	400,000	37,000	44,000	44,000	125,000	76,410	31.25
Registration of School, Training/Learning Center Fee	-	-	-	-	-		-
DEPARTMENT OF COUNTY PUBLIC SERVICE MANAGEMENT, AND SOLID WASTE MANAGEMENT							
Public Toilets/Use of public toilets	100,000	15,250	21,635	18,150	55,035	219,555	55.04
Refuse Collection Fee/Tipping charges/Garbage Dumping Fee/waste disposal charges	50,000,000	5,802,420	3,979,030	25,691,920	35,473,370	24,937,230	70.95
DEPARTMENT OF WATER IRRIGATION, ENVIRONMENT AND CLIMATE CHANGE				-	-		-
Polluters of Environment Penalties	50,000	-	-	15,000	15,000	16,000	30.00
Noise Regulation/Pollution	1,710,000	268,000	385,000	230,000	883,000	936,750	51.64
TOTAL LOCAL SOURCES	800,000,000	135,406,277	101,217,243	293,405,100	530,029,121	461,330,831	66.25

Annex 9: Summary of Own Source Revenue from the Health Services Fund for the Financial Year 2025/26 as at 31st March 2026.

Hospital	Annual Revenue Target	Actual Revenue Collected in the First Quarter of FY 2025/26	Actual Revenue Collected in the Second Quarter of FY 2025/26	Actual Revenue Collected in the Third Quarter of FY 2025/26	Unpaid Claims as at the Third Quarter	Total Revenue including unsettled claims
CRH	358,446,215	60,507,435.50	84,288,789.55	113,364,772.00	210,870,693	469,031,690.05
Karatina	164,956,676	17,195,340.00	30,044,708.00	65,595,127.63	47,281,838	160,117,013.63
Mukurweini	101,659,294	10,572,862.00	20,100,974.50	31,333,226.00	23,487,536	85,494,598.50
Othaya	48,151,419	3,287,838.00	6,892,292.00	12,564,315.00	9,507,640	32,252,085.00
Mt. Kenya	43,990,046	1,254,733.00	12,876,970.05	17,075,162.00	12,792,904	43,999,769.05
Naromoru	48,398,589	8,747,913.00	4,346,867.00	4,311,932.00	15,500,425	32,907,137.00
Ihururu Rehab Centre	27,809,653	2,301,065.00	4,789,717.05	10,792,985.95	8,884,595	26,768,363.00
Level 2 and 3	56,588,108	23,911,591.50	105,773,573.00	112,356,236.10	0	242,041,400.60
Total Revenue Collected	850,000,000	127,778,778.00	269,113,891.15	367,393,756.68	328,325,631	1,092,612,056.83

Annex 10: Projects and Programmes implementation status for the FY 2025/2026 (Capital Projects)

[illegible]

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
7	Upgrading of System Software	Countywide	1st July, 2025	30th June, 2026	12 Months	CGN	10,000,000	15,000,000	-		Complete. At payment stage	Introduction of EGP system	Fastracking the processes by the relevant institutions
8	Streetparking signages	Countywide	1st July, 2025	30th June, 2026	12 Months	CGN	1,000,000	1,000,000	-		Ongoing	Introduction of EGP system	Fastracking the processes by the relevant institutions
9	Marking in Street Parking	Countywide	1st July, 2025	30th June, 2026	12 Months	CGN	500,000	500,000	-		Ongoing	Introduction of EGP system	Fastracking the processes by the relevant institutions
10	Revenue mobilization activities	Countywide	1st July, 2025	30th June, 2026	12 Months	CGN	3,500,000	3,500,000	-		Ongoing	Introduction of EGP system	Fastracking the processes by the relevant institutions
11	Office Renovation works-Ongoing	Countywide	1st March, 2026	30th June, 2026	6 Months	CGN		426,758			Complete. At payment stage	Introduction of EGP system	Fastracking the processes by the relevant institutions
12	Purchase of motorbikes	Countywide	1st July, 2025	30th June, 2026	12 Months	CGN	1,000,000	1,000,000	-		Complete. At payment stage	Introduction of EGP system	Fastracking the processes by the relevant institutions
13	Upgrading of Internet Connectivity	Countywide	1st July, 2025	30th June, 2026	12 Months	CGN	4,049,590	4,049,590	-		Complete. At payment stage	Introduction of EGP system	Fastracking the processes by the relevant institutions
	Total Budgeted/Expenditure as per vote book-3913						20,049,590	25,476,348	-				
	Lands, Physical Planning And Urban Development												
14	Removal of asbestos in County Estates	Countywide	July, 2025	June, 2026	12 Months	CGN	500,000	500,000	-		Awaiting procurement	Awaiting procurement	Allocation of more funds during supplementary
15	Ongoing Works Survey and Titling of Colonial villages	Countywide	July, 2025	June, 2026	12 Months	CGN	12,500,000	15,500,000	-		Ongoing	Procurement challenges due to the new e-gp system.	Fast tracking of the procurement system. .

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
16	KISIP Phase II- Infrastructure development of Mweiga, Chorongi, Ihwagi, Kiamwathi, Kiawara) Donor Funding	Countywide	1st March, 2026	June, 2026	6 Months	CGN		52,000,000			72%	Procurement challenges due to the new e-gp system.	Fast tracking of the procurement system. .
17	Survey, planning and beaconing of Kimunyuru Market	Gatarakwa	1st March, 2026	June, 2026	6 Months	CGN		1,300,000			Awaiting procurement	Procurement challenges due to the new e-gp system.	Fast tracking of the procurement system. .
18	Tambaya Colonial Village planning and survey	Mukurwe-ini West	1st March, 2026	June, 2026	6 Months	CGN		1,500,000			Awaiting procurement	Procurement challenges due to the new e-gp system.	Fast tracking of the procurement system. .
19	Land Surveying	Gikondi	1st March, 2026	June, 2026	6 Months	CGN		1,500,000			Awaiting procurement	Procurement challenges due to the new e-gp system.	Fast tracking of the procurement system. .
	Total Budgeted/Expenditure as per vote book-3914						13,000,000	72,300,000	-	-			
	Health Services												
	Health Headquarters												
20	Medical Drugs, Non-pharms and other specialized medical supplies for specialized programmes.	Countywide	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	100,000,000	100,000,000	52,695,120		100%	Insufficient funds, Effect of e-GP system implementation.	Increase allocation
21	Medical Drugs, and other Non-pharms - Ongoing Works	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		3,499,150	3,499,150		100%	Complete	None
22	Supply and delivery of Hospital linen for Naromoru Hospital - Ongoing Works	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		629,450	629,450		100%	Complete	None

S/ No	Project/ programme Name Title	Location of the project	Project/pro programme Start date	Project/pro programme end date	Expected duration of the project implementation (Days/M onths)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
23	Phase 2 - Equipping, networking and installation of HMIS to Health Facilities to enhance Revenue Collection and data management.	Countywide	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	10,000,000	4,500,000	-		0%	None	Increase allocation
24	For decommissioning of the MRI equipment at CRH and routine maintenance of other medical and dental equipment for county health facilities under MES Equipment. 10.8M Biochemistry equipment and electrolytes analyzer;3.2M	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN	14,000,000	5,800,000	1,992,880.00		34%	None	Increase allocation
25	Ongoing Works;Nyeri town H/centre	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		875,400	873,457		100%	Complete	None
26	Installation of CCTV Cameras @ Ihururu	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		3,200,000			0%	None	None
27	For supply of medical equipment to various health facilities within the county.	Various Wards	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	10,000,000	4,000,000	-		0%	None	Increase allocation
28	Supply and delivery of medical equipment (Lot 1) - Ongoing Works	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		2,469,600	2,352,000		95%	Complete	None
29	Supply and delivery of medical equipment (Lot 2) - Ongoing Works	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		3,145,800			0%	None	None
30	Supply and delivery of Medical Equipment - Ongoing Works	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,195,200	947,200		79%	Complete	None
31	Supply and delivery of anesthetic analyzer - Ongoing Works	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		2,995,450			0%	None	None
32	Supply and delivery of various medical	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		2,491,730	2,271,640		91%	Complete	None

S/ No	Project/ programme Name Title	Location of the project	Project/pro programme Start date	Project/pro programme end date	Expected duration of the project implementation (Days/M onths)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
	equipment - Ongoing Works												
33	Supply and delivery of Medical Equipment - Ongoing Works	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,726,650			0%	None	None
34	Hospitals ICT and Computer Hardware	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		3,500,000			0%	None	None
35	Conducting environmental impact assessment; development of hospital master plans and processing Title deeds for various facilities.	Countywide	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	2,000,000	2,000,000	-		0%	None	None
36	Conducting environmental impact assessment for various health projects - Ongoing Works	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		995,500			0%	None	None
	Total						136,000,000	143,023,930	65,260,897	0			
	County Referral Hospital												
37	Refurbishment of the Oncology Unit at Nyeri County Referral Hospital. - Ongoing Works	Rware	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	15,323,510	4,881,228	4,816,116		100%	complete	None
38	Proposed Roof Repairs at Nyeri County Referral Hospital - Ongoing Works	Rware	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	13,000,000	3,196,859	-		0%	None	None
39	For equipping various units at Nyeri Referral Hospital	Rware	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		8,000,000			0%	None	None
	Total						28,323,510	16,078,087	4,816,116				
	Karatina Hospital												
40	Refurbishment of various buildings at Karatina Hospital.	Karatina	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	6,000,000	6,000,000	-		0%	None	None

S/No	Project/ programme Name Title	Location of the project	Project/pro programme Start date	Project/pro programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
41	For supply & Installation of ICU & Renal Equipment at Karatina Hospital.	Karatina	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	6,000,000	6,000,000	2,500,580.00		42%	None	None
	Total						12,000,000	12,000,000	2,500,580	0			
	Mukurwe-ini Hospital												
42	Proposed OPD Block at Mukurwe-ini Hospital - Phase 1. - Ongoing Works	Mukurwe-ini	F/Y 2025/2026	F/Y 2025/2026	3 months	CGN	2,576,490	12,576,490	12,576,400		40%	Ongoing	Increase allocation to complete the remaining phase.
	Total						2,576,490	12,576,490	12,576,400	0			
	Othaya Hospital												
43	Completion of a theater at Othaya level 4 hospital - Phase 2.	Othaya	F/Y 2025/2026	F/Y 2025/2026	3 months	CGN	2,900,000	2,900,000	-		0%	None	None
44	Ablution Block and lamp at Othaya level 1V Hospital - Phase 2 - Ongoing Works		F/Y 2025/2026	F/Y 2025/2026	6 months			1,018,114	1,017,976		100%	complete	None
45	Construction of theatre at Othaya level 4 hospital - Ongoing Works		F/Y 2025/2026	F/Y 2025/2026	6 months			2,173,723			0%	None	None
46	Construction of kitchen at Othaya Sub County Hospital - Ongoing Works		F/Y 2025/2026	F/Y 2025/2026	6 months			857,391			0%	None	None
47	Refurbishment of Non-Residential Buildings at Othaya Hospital.	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN	2,000,000	2,000,000	-		0%	None	None
48	Renovation Works of Kitchen at Othaya Subcounty Hospital	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,033,456	1,033,270		100%	complete	none
49	For supply & installation of medical and dental equipment at Othaya hospital.	Countywide	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	3,000,000	3,000,000	-		0%	None	None
	Total						7,900,000	12,982,684	2,051,246				
	Mt. Kenya Hospital												

S/ No	Project/ programme Name Title	Location of the project	Project/pro gramme Start date	Project/pro gramme end date	Expected duration of the project imple mentation (Days/M onths)	Sour ce of Funds (CG N Govt or don or)	Contrac t Sum (Kshs)	Estimated/B udgeted amount for the Project/Prog ramme (Kshs.)	Actual Expendi ture as at 31st March 2026 (Kshs.)	Contr act Varia tion (Kshs)	Status of the Project/Per centage of Completio n	Challenges faced/less ons learnt	Recommendations /Comments
50	Construction of a radiology block and blood bank building at Mt. Kenya Hospital to improve on amenity service delivery.	Countywide	F/Y 2025/202 6	F/Y 2025/202 6	12 months	CGN	10,000, 000	6,846,911	-		0%	None	None
51	Proposed Construction of perimeter wall and gate at Mt. Kenya Hospital phase I - ongoing Works	Countywide	F/Y 2025/202 6	F/Y 2025/202 6	6 months	CGN		1,996,325	1,149,0 43		100%	complete	None
52	Proposed Transformer House at Mt. Kenya Hospital - Ongoing Works	Countywide	F/Y 2025/202 6	F/Y 2025/202 6	6 months	CGN		1,156,764			0%	None	None
53	Refurbishment of buildings at Mt. Kenya Hospital.	Countywide	F/Y 2025/202 6	F/Y 2025/202 6	6 months	CGN	2,000,0 00	2,000,000	-		0%	None	None
54	Proposed rehabilitation works at mt. kenya hospita (Drivers call house & relocation of generator cage.) - Ongoing Works	Countywide	F/Y 2025/202 6	F/Y 2025/202 6	6 months	CGN		930,387			0%	The project was viewed not to be of necessity and funds diverted to blood bank being an emergency	Relocateed to blood bank
	Total						12,000, 000	12,930,387	1,149,0 43				
	Tetu Level IV Hospital								-				
55	Completion of Wamagana Level 4	Wamagana	F/Y 2025/202 6	F/Y 2025/202 6	12 months	CGN	15,000, 000	20,000,000	19,325, 687		80%	Works Ongoing	Increase allocation
	Total						15,000, 000	20,000,000	19,325, 687				
	Rural Health Facilities								-				
56	Proposed completion of male ward at Endarasha Health Centre - Ongoing Works	Endarasha Mwiyo go	F/Y 2025/202 6	F/Y 2025/202 6	6 months			2,998,855	2,974,5 53		100%	complete	none
57	For replacement of leaking asbestos roof at various facilities and	Various Wards	F/Y 2025/202 6	F/Y 2025/202 6	6 months	CGN	5,000,0 00	3,000,000	-		0%	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
	refurbishments of various rural health facilities.												
58	Renovation works at Kaigonde Dispensary	Aguthi Gaaki	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,299,836	1,295,314		100%	works ongoing	none
59	Proposed renovation works and extension at Gatitu Dispensary - Ongoing Works	Gatitu/Muruguru	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,999,770	492,450		60%	works ongoing	none
60	Proposed Renovation Works at Ruthagati Dispensary - Ongoing Works	Kirimukuyu	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		2,983,213			80%	works ongoing	none
61	Proposed Renovation Works at Gatei Dispensary (Maternity) - Ongoing Works	Magutu	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,131,803			100%	works ongoing	none
62	Proposed Renovations Works at Kiamathaga Dispensary - Ongoing Works	Naromoru / Kiamathaga	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		440,626			100%	works ongoing	none
63	Renovations Works at Tambaya Dispensary - Ongoing Works	Mukurwe-ini West	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,990,270	1,986,732		100%	complete	none
64	Proposed Conversion of staff Quarters to Laboratory at Gaikuyu Dispensary - Ongoing Works	Chinga	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		996,779	991,233		100%	complete	none
65	Proposed construction of staff Toilet,main building ,finishes and pavement at Karuthi Dispensary - Phase 2 - Ongoing Works	Chinga	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,326,092	1,321,210		100%	complete	none
66	Proposed fencing at Kariko Dispensary - Ongoing Works	Chinga	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		477,544			100%	complete	none
67	Proposed Toilet Block and chainlink at Gitathini Dispensary Phase 11 - Ongoing Works	Countywide	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,351,132	1,343,814		100%	complete	none

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
68	Chainlink fencing and cabro paving at Zaina Dispensary - Ongoing Works	Dedan Kimathi	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		2,115,691	2,080,093		100%	complete	none
69	Construction of building-Gakawa Dispensary maternity - Ongoing Works	Gakawa	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,996,633	1,904,006		100%	complete	none
70	Proposed Laboratory Block at Thunguma Dispensary Phase 1 - Ongoing Works	Gatitu/Murugu	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,999,510	1,693,275		85%	Ongoing Works	none
71	Construction of building-Miri Dispensary - Ongoing Works	Iria-ini Mathira	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,000,000			100%	complete	none
72	Proposed Construction of Mbiriri Dispensary Phase 11 - Ongoing Works	Kabaru	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,669,997			80%	Ongoing	none
73	Proposed Construction of laboratory block at Githima Dispensary - Ongoing Works	Karatina Town	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		2,497,140	1,524,871		85%	works ongoing	none
74	Proposed Drugstore at Karindundu Dispensary - Phase 2- Ongoing Works	Konyu	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,039,975			100%	Complete	none
75	Completion of construction of Mutwewathi Dispensary (Fabrication of windows & walling of the waiting bay)- Ongoing Works	Mukurweini Central	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		396,952			0%	works ongoing	none
76	Re-roofing works at Ichagachiru Dispensary- Ongoing Works	Mukurweini Central	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		557,501	528,194		100%	Complete	none
77	Proposed Construction of pit latrine at Mutwewathi Dispensary- Ongoing Works	Mukurweini Central	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		698,076			60%	works ongoing	none
78	Proposed Concrete Worktops and Pit latrine at Gatura Dispensary- Ongoing Works	Mukurweini West	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		799,238	799,203		100%	Complete	none

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
79	Construction of an ablution Block- Kaheti Dispensary - Ongoing Works	Mukurwe-ini West	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		572,814	569,522		100%	Complete	none
80	Proposed Construction of Laboratory Kamburaini Dispensary - Ongoing Works	Naromoru / Kiamathaga	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,269,716	1,247,940		100%	Complete	none
81	Ablution block and finishing works - Kangurwe Dispensary - Phase 3 - Ongoing Works	Rugi	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		2,491,436			80%	works ongoing	none
82	Construction of Septic Tank at Ngorano Health Center - Phase 2 - Ongoing Works	Ruguru	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		590,593			100%	Complete	none
83	Proposed pit latrine at Kiamabara Dispensary - Ongoing Works	Konyu	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		695,408			0%	None	None
84	Proposed construction of Toilet Block at Iruri Dispensary - Ongoing Works	Ruguru	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		998,003	996,065		100%	Complete	none
85	Mwireri Dispensary - Renovations	Mweiga	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,000,000			0%	None	None
86	Amboni Dispensary - Renovations	Mweiga	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		2,000,000			0%	None	None
87	Renovation of dispensary	Dedan Kimathi	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN		1,500,000			0%	None	None
88	Construction and Equipping of a Board room at Karima Dispensary	Karima	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN	2,000,000	2,000,000	-		0%	None	None
89	Renovations and equipping of Chaka Health Centre	Thegu	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN	3,000,000	1,000,000	-		0%	None	None
90	Fencing of Gathehu Dispensary	Magutu	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN	1,300,000	500,000	-		0%	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
91	Repairs and improvement of Ngorano Health Centre	Ruguru	F/Y 2025/2026	F/Y 2025/2026	6 months	CGN	600,000	2,000,000	-		0%	None	None
92	Repairs, tiling, painting and toilets at Chieni Dispensary	Ruguru	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	2,000,000	2,000,000	-		0%	None	None
93	Construction of Gatina Laboratory	Konyu	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	3,000,000	3,000,000	-		0%	None	None
94	Construction of ablution blocks and health facilities	Iria-ini mathira	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	500,000	2,000,000	-		0%	None	None
95	Construction of laundry area at Nyeri Town Health Centre	Rware	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	2,000,000	1,000,000	-		0%	None	None
96	Construction of Laboratory block at Kinyaiti Dispensary	Endarasha/M wiyogo	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN	1,000,000	2,000,000	-		0%	None	None
97	construction and fencing of Honi Dispensary	Endarasha/M wiyogo	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		2,000,000			100%	None	None
98	Construction of a Laboratory at Kamuyu Dispensary	Kamakwa/Mu karo	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		1,500,000			200%	None	None
99	Construction at Riamukurwe Dispensary	Gatitu/Muruguru	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		3,000,000			300%	None	None
100	Construction Staff Quarters at Ngaru Dispensary	Chinga	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		3,000,000			400%	None	None
101	Construction of a maternity with a toilet and a sluice at Embaringo Health Centre	Gatarakwa	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		5,000,000			500%	None	None
102	Constructions at Gathiuru Dispensary	Gakawa	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		2,000,000			600%	None	None
103	Completion of Mbiriri Dispensary	Kabaru	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		2,000,000			700%	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/pro programme Start date	Project/pro programme end date	Expected duration of the project implementation (Days/M onths)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
104	Construction and Renovation of Mungaria Dispensary	Aguthi Gaaki	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		2,500,000			800%	None	None
105	Improvement of various dispensaries and health centres	Mahiga	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		3,000,000			900%	None	None
106	Construction of a laboratory	Gikondi	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		1,500,000			1000%	None	None
107	Construction of Ruring'u Dispensary	Ruring'u	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		5,000,000			1100%	None	None
108	Installation & Commissioning of a 100KVA backup generator for Ihururu hospital	Countywide	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		6,200,000			1200%	None	None
109	Supply, installation & commissioning of an Incenerator at Naromoru Hospital, including housing.	Countywide	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		6,000,000			1300%	None	None
110	For supply of office furniture and equipment for various health facilities.	Countywide	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		1,000,000			1400%	None	None
111	Purchase of various medical equipment for rural health facilities.	Countywide	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		4,500,000			1500%	None	None
112	Equipping the male Ward at Endarasha dispensary	Endarasha/M wiyogo	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		2,000,000			1600%	None	None
113	Provision of Laboratory Equipment at various health centres	Naromoru Kiamathaga	F/Y 2025/2026	F/Y 2025/2026	12 months	CGN		2,000,000			1700%	None	None
	Total						20,400,000	113,584,603	21,748,475	0.00			
	Total Budgeted/Expenditure as per vote book-3915						234,200,000	343,176,181	129,428,444	-			
	Gender, Youth, Social Services And Sports												
	Gender Headquarters												

S/ No .	Project/ programme Name Title	Location of the project	Project/pro programme Start date	Project/pro programme end date	Expected duration of the project implementation (Days/M onths)	Source of Funds (CG N Govt . or don or)	Contract Sum (Kshs)	Estimated/B udgeted amount for the Project/Pro gramme (Kshs.)	Actual Expendi ture as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Per centage of Completion	Challenges faced/less ons learnt	Recommendations /Comments
166	For International days, launch of disaster and risk management policy and countywide programs;	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	2,000,000	3,800,000	3,296,000		70% The department has observed several international during which sensitization is different key areas were conducted such as International day of sign;language, international day for PWDs, Mens day, etc	Implementation constrained by delays in exchequer release of funds coupled with the fact that only 50% of the approved budget was accessible during the first 6 months of the financial year.	The Exchequer should ensure timely and predictable funds releases in line with approved work plans OR make 100% of the budget accessible at the start of the financial year to ensure seamless projects and programs implementation.
167	To conduct the Youth summit	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	3,500,000	3,500,000	209,050		100% Youth summit was held on 10th - 11th Dec 2025. Event management services has paid. A few outstanding accounts yet to be settled.	Implementation constrained by delays in exchequer release of funds coupled with the fact that only 50% of the approved budget was accessible during the first 6 months of	The Exchequer should ensure timely and predictable funds releases in line with approved work plans OR make 100% of the budget accessible at the start of the financial year to ensure seamless projects and programs implementation.

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												the financial year.	
168	Merchandise	Aguthi Gaaki	1st July, 2025	30th June, 2026	365 days	CGN		3,000,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
169	Merchandise	Dedan Kimathi	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	2,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
170	Purchase of Merchandise	Endarasha	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	3,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
171	Merchandise Purchase of Merchandise	Gakawa	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	3,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
172	Purchase of posho mill and other empowerment equipment	Gatarakwa	1st July, 2025	30th June, 2026	365 days	CGN	650,000	1,550,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
173	Purchase of Umbrellas	Gatitu/Muruguru	1st July, 2025	30th June, 2026	365 days	CGN	500,000	500,000	-		Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNoneccess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												procurement.	
174	Merchandise; Purchase of tents and chairs	Gatitu/Muruguru	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	2,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
175	Purchase of merchandise	Gikondi	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
176	Purchase of merchandise	Iria-ini Mathira	1st July, 2025	30th June, 2026	365 days	CGN	8,000,000	2,700,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
177	Empowerment: Purchase of tents, chairs, mixer, sound system, printing machines, power saws and incubators	Iria-ini Othaya	1st July, 2025	30th June, 2026	365 days	CGN	11,000,000	9,500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
178	purchase of merchandise for SHG and Welfare groups	Kamakwa/Mukaro	1st July, 2025	30th June, 2026	365 days	CGN	1,900,000	1,900,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
179	Purchase of merchandise	Karatina Town	1st July, 2025	30th June, 2026	365 days	CGN		650,000			Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNonecess

S/ No .	Project/ programme Name Title	Location of the project	Project/pro gramme Start date	Project/pro gramme end date	Expected duration of the project imple mentation (Days/M onths)	Sour ce of Funds (CG N Govt . or don or)	Contrac t Sum (Kshs)	Estimated/B udgeted amount for the Project/Prog ramme (Kshs.)	Actual Expendi ture as at 31st March 2026 (Kshs.)	Contr act Varia tion (Kshs)	Status of the Project/Per centage of Completio n	Challenges faced/less ons learnt	Recommendations /Comments
												procurement.	
180	Purchase of tents	Karima	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
181	Purchase of Chairs	Karima	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
182	Purchase of public address	Karima	1st July, 2025	30th June, 2026	365 days	CGN	300,000	300,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
183	Purchase of Car Wash Machine	Karima	1st July, 2025	30th June, 2026	365 days	CGN	200,000	200,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
184	Purchase of a Camera	Karima	1st July, 2025	30th June, 2026	365 days	CGN		300,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
185	Purchase of tents and chairs	Kiganjo Mathari	1st July, 2025	30th June, 2026	365 days	CGN		500,000			Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNoneccess

S/ No .	Project/ programme Name Title	Location of the project	Project/pro gramme Start date	Project/pro gramme end date	Expected duration of the project imple mentation (Days/M onths)	Sour ce of Funds (CG N Govt . or don or)	Contrac t Sum (Kshs)	Estimated/B udgeted amount for the Project/Prog ramme (Kshs.)	Actual Expendi ture as at 31st March 2026 (Kshs.)	Contr act Varia tion (Kshs)	Status of the Project/Per centage of Completio n	Challenges faced/less ons learnt	Recommendations /Comments
												procureme nt.	
186	Purchase of merchandise	Kirimukuyu	1st July, 2025	30th June, 2026	365 days	CGN	2,000,000	2,500,000	-		Procuremen t Stage	Migration into the new system EGP delayed procureme nt.	Fast track system migratioNoneccess
187	Boda boda umbrellas	Konyu	1st July, 2025	30th June, 2026	365 days	CGN	500,000	500,000	-		Procuremen t Stage	Migration into the new system EGP delayed procureme nt.	Fast track system migratioNoneccess
188	Empowerment; Purchase of merchandise	Konyu	1st July, 2025	30th June, 2026	365 days	CGN	500,000	3,000,000	-		Procuremen t Stage	Migration into the new system EGP delayed procureme nt.	Fast track system migratioNoneccess
189	Ongoing Works	Konyu	1st July, 2025	30th June, 2026	365 days	CGN		500,000			Procuremen t Stage	Migration into the new system EGP delayed procureme nt.	Fast track system migratioNoneccess
190	Merchandise; PA System	Magutu	1st July, 2025	30th June, 2026	365 days	CGN	700,000	1,000,000	-		Procuremen t Stage	Migration into the new system EGP delayed procureme nt.	Fast track system migratioNoneccess
191	Purchase of merchandise	Mahiga	1st July, 2025	30th June, 2026	365 days	CGN	4,000,000	4,000,000	-		Procuremen t Stage	Migration into the new system EGP delayed	Fast track system migratioNoneccess

S/ No .	Project/ programme Name Title	Location of the project	Project/pro gramme Start date	Project/pro gramme end date	Expected duration of the project imple mentation (Days/M onths)	Sour ce of Funds (CG N Govt . or don or)	Contrac t Sum (Kshs)	Estimated/B udgeted amount for the Project/Prog ramme (Kshs.)	Actual Expendi ture as at 31st March 2026 (Kshs.)	Contr act Varia tion (Kshs)	Status of the Project/Per centage of Completio n	Challenges faced/less ons learnt	Recommendations /Comments
												procurement.	
192	Merchandise; Purchase of merchandise and sport items	Mugunda	1st July, 2025	30th June, 2026	365 days	CGN	1,800,000	300,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
193	Purchase of merchandise	Mukurwe-ini Central	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	3,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
194	Purchase of merchandise	Mukurwe-ini Central	1st July, 2025	30th June, 2026	365 days	CGN	2,500,000	2,500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
195	Purchase of merchandise	Mukurwe-ini West	1st July, 2025	30th June, 2026	365 days	CGN	2,000,000	2,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
196	Purchase of Merchandise	Mweiga	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	2,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
197	Purchase of merchandise	Naromoru Kiamathaga	1st July, 2025	30th June, 2026	365 days	CGN	2,000,000	4,800,000	-		Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNonecess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												procurement.	
198	Purchasing of Merchandise	Rugi	1st July, 2025	30th June, 2026	365 days	CGN	500,000	1,500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
199	Purchase of tents, chairs, incubators, P.A system	Ruguru	1st July, 2025	30th June, 2026	365 days	CGN	3,900,000	1,900,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
200	Purchase of Merchandise	Ruring'u	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	1,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
201	Purchase of merchandise	Rware	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
202	Purchase of empowerment equipment	Thegu	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	4,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
203	Purchase of merchandise	Wamagana	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	600,000	-		Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNoneccess

S/ No	Project/ programme Name Title	Location of the project	Project/pro programme Start date	Project/pro programme end date	Expected duration of the project implementation (Days/M onths)	Source of Funds (CG N Govt . or don or)	Contract Sum (Kshs)	Estimated/B udgeted amount for the Project/Prog ramme (Kshs.)	Actual Expendi ture as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Per centage of Completio n	Challenges faced/less ons learnt	Recommendations /Comments
												procurement.	
204	Ongoing Works	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	500,000	2,000,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
205	Assistive devices for PLWDs	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	1,500,000	1,500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
206	Contracted guards and cleaning services	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	1,300,000	1,300,000	315,000		24% Q1 expenses paid	Implementation constrained by delays in exchequer release of funds coupled with the fact that only 50% of the approved budget was accessible during the first 6 months of the financial year.	The Exchequer should ensure timely and predictable funds releases in line with approved work plans OR make 100% of the budget accessible at the start of the financial year to ensure seamless projects and programs implementation.
207	Training of divers	Rware	1st July, 2025	30th June, 2026	365 days	CGN	500,000	500,000	-		Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNonecess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												procurement.	
208	For purchase of emergency relief and supplies for disaster victims	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	3,500,000	3,000,000	2,644,000		50%-Commitment done for Kshs. 1.5M. Programs are ongoing	Implementation constrained by delays in exchequer release of funds coupled with the fact that only 50% of the approved budget was accessible during the first 6 months of the financial year.	The Exchequer should ensure timely and predictable funds releases in line with approved work plans OR make 100% of the budget accessible at the start of the financial year to ensure seamless projects and programs implementation.
209	Completion of Gaikundo Social Hall	Mukurwe-ini West	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	3,000,000	2,338,799		78%	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
210	Construction of 2 Community social halls	Naromoru/kia mathaga	1st July, 2024	30th June, 2025	365 days	CGN		1,400,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
211	Construction of Ichagachumi Social Hall	Mukurwe-ini West	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	3,000,000	-		Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNonecess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												procurement.	
212	Micha Social Hall - Renovation	Gatitu/Muruguru	1st July, 2025	30th June, 2026	365 days	CGN	2,000,000	1,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
213	Construction of ablution block and a shed - Bellevue Cementry	Mugunda	1st July, 2025	30th June, 2026	365 days	CGN	1,500,000	1,500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
214	Construction of 3 social halls (Nyaribo,3M Kahiga3M)	Kiganjo Mathari	1st July, 2025	30th June, 2026	365 days	CGN	6,000,000	6,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
215	Phase II Karatina Children's home toilet	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	500,000	500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
216	Purchase of new furniture for various departmental units	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
217	Construction of Social Hall/Youth Centre at Kangemi - Ongoing Works	Rware	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,700,000	-		Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNonecess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/M onths)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
												procurement.	
218	Construction of 1 Ablution Block- Ongoing Works	Karatina Town	1st July, 2025	30th June, 2026	365 days	CGN		18,583			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
219	Roofing of a youth empowerment center- Ongoing Works	Dedan Kimathi	1st July, 2025	30th June, 2026	365 days	CGN		1,499,039	1,455,516		97%	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
220	Construction of 1 Social Hall- Ongoing Works	Mukurwe-ini West	1st July, 2025	30th June, 2026	365 days	CGN		2,997,115			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
221	Construction of 1 Social Hall- Ongoing Works	Mukurwe-ini West	1st July, 2025	30th June, 2026	365 days	CGN		2,993,016			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
222	Renovation of Social Hall	Mukurwe-ini West	1st July, 2025	30th June, 2026	365 days	CGN		872,239	721,121		83%		
223	Containers fabrication	Nyeri Central	1st July, 2025	30th June, 2026	365 days	CGN		1,000,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
224	Construction of Kiawamaruru Social Hall phase 1 -Pending Bills	Mukurwe-ini	1st July, 2025	30th June, 2026	365 days	CGN		439,914	2,915,552		663%		

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
225	Construction of staff houses-Pending Bills		1st July, 2025	30th June, 2026	365 days	CGN		2,232			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
226	Container store supplied and delivered at Nyeri County Library-Pending Bills	Nyeri	1st July, 2025	30th June, 2026	365 days	CGN		6,194			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
227	Provision of tents during youth policy launch - Pending Bills	Countywide	1st July, 2025	30th June, 2026	365 days	CGN		59,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
228	Catering services during AGPO training 2025 - Pending Bill	Countywide	1st July, 2025	30th June, 2026	365 days	CGN		1,232,000	1,232,000		100%	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
	Total						102,750,000	115,519,332	15,127,038	0			
	Sports Headquarters												
229	Management of Nyeri County Sports Tournaments (Soccer, Volleyball, Half-marathons, etc.) and sports wellness day for county staff and support of local federations	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	4,000,000	2,000,000	-		Sports tournaments in progress and wellness day planned	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
230	Provision of catering and accommodation services for KYSA players - Pending Bills	Countywide	1st July, 2025	30th June, 2026	365 days	CGN		396,000			Procurement Stage	Migration into the new system EGP	Fast track system migrationNoneccess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												delayed procurement.	
231	Levelling Work of Munyu Stadium	Kabaru	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
232	fencing of Gikumbo Stadium Phase II	Magutu	1st July, 2025	30th June, 2026	365 days	CGN	1,500,000	1,500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
233	fencing of Gikumbo Stadium Phase II - Ongoing Works	Magutu	1st July, 2025	30th June, 2026	365 days	CGN		995,199	956,442		Done	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
234	Construction of a rugby and basketball pitch at Karatina Stadium	Karatina Town	1st July, 2025	30th June, 2026	365 days	CGN	2,000,000	2,000,000	-		BQ received, contract awarding in process	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
235	Fencing of Mathaiti Stadium	Karatina Town	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,000,000	-		BQ received, contract awarding in process	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
236	Construction of ablution block and fencing of Kaiyaba Stadium	Kirimukuyu	1st July, 2025	30th June, 2026	365 days	CGN	2,000,000	2,000,000	-		BQ received, contract awarding in process	Migration into the new system EGP delayed	Fast track system migrationNoneccess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												procurement.	
237	Construction of Portable goals for various sports at Kamukunji and maintenance of sport facilities.	Countywide/Kamukunji Grounds	1st July, 2025	30th June, 2026	365 days	CGN	2,200,000	200,927	-		Deferred due to underfunding	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
238	Erecting of Portable handball goals, portable Netball Goals and volleyball pitch - Ongoing Works	/Kamukunji Grounds	1st July, 2025	30th June, 2026	365 days	CGN		999,073			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
239	Construction of Ablution Block at Gichira Stadium - Ongoing Works	Aguthi Gaaki	1st July, 2025	30th June, 2026	365 days	CGN		27,695			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
240	Construction of Basketball/Volleyball Pitch (Gichira Stadium) - Ongoing Works	Aguthi Gaaki	1st July, 2025	30th June, 2026	365 days	CGN		1,494,283	1,467,110		98%	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
241	Ablution block - Karindi Sports Field - Ongoing Works	Gikondi	1st July, 2025	30th June, 2026	365 days	CGN		1,500,000	651,404		43%	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
242	Purchase of Sports Equipment	Mugunda	1st July, 2025	30th June, 2026	365 days	CGN	200,000	2,347,000	-		Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNoneccess

S/ No .	Project/ programme Name Title	Location of the project	Project/pro gramme Start date	Project/pro gramme end date	Expected duration of the project imple mentation (Days/M onths)	Sour ce of Funds (CG N Govt . or don or)	Contrac t Sum (Kshs)	Estimated/B udgeted amount for the Project/Prog ramme (Kshs.)	Actual Expendi ture as at 31st March 2026 (Kshs.)	Contr act Varia tion (Kshs)	Status of the Project/Per centage of Completio n	Challenges faced/less ons learnt	Recommendations /Comments
												procurement.	
243	purchase of sport items	Konyu	1st July, 2025	30th June, 2026	365 days	CGN	500,000	500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
244	Purchase of sports items	Iriaini Mathira	1st July, 2025	30th June, 2026	365 days	CGN		300,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
245	Purchase of sports items	Rware	1st July, 2025	30th June, 2026	365 days	CGN		300,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
246	Purchase of sports items	Karatina Town	1st July, 2025	30th June, 2026	365 days	CGN		1,000,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
247	Purchase of sport Equipment	Mukurwe-ini West	1st July, 2025	30th June, 2026	365 days	CGN	500,000	500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
248	Purchase of sport Equipment	Kirimukuyu	1st July, 2025	30th June, 2026	365 days	CGN	500,000	500,000			Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNoneccess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												procurement.	
249	Purchase of Sport uniform and boots	Magutu	1st July, 2025	30th June, 2026	365 days	CGN	300,000	300,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
250	Purchase of Sports Uniform	Karima	1st July, 2025	30th June, 2026	365 days	CGN	2,500,000	2,500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
251	Purchase of soccer boots	kabaru	1st July, 2025	30th June, 2026	365 days	CGN		1,000,000			Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
252	Purchase of uniform and soccer socks, and volleyball, soccer balls	Aguthi Gaaki	1st July, 2025	30th June, 2026	365 days	CGN	1,500,000	1,500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
253	Purchase of sports kits, balls and uniforms	Gatarakwa	1st July, 2025	30th June, 2026	365 days	CGN	800,000	800,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNoneccess
254	Purchase of sports equipment's	Kamakwa/Mukaro	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,700,000	-		Procurement Stage	Migration into the new system EGP delayed	Fast track system migrationNoneccess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												procurement.	
255	Sport items	Dedan Kimathi	1st July, 2025	30th June, 2026	365 days	CGN	500,000	500,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
256	Purchase of sports equipment's for KICOSCA, KYISA and Nyeri County Sports Tournaments	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	2,000,000	2,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
258	Training on AGPO and other economic empowerments, disaster risk management, Gender inclusion issues, disability mainstreaming & capacity building for CBO leaders.	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,000,000	-		Procurement Stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
	Football and Volleyball balls for empowerment program	Mweiga/Chin ga	1st July, 2025	30th June, 2026	365 days	CGN			768,000		Done	None	None
	Total						25,000,000	31,860,177	3,842,956	-			
	Disaster Headquarters												
259	Construction of Phase III of Karatina Fire Station Staff houses	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	2,500,000	2,500,000	-		BQ received, contract awarding in process	Projects can only be initiated in Q'3 since budgets are accessible at 50% first 6 months	Make budgets available effective beginning of the FY
260	County Emergency Operations Center	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	1,700,000	1,200,000	-		BQ received	Projects can only	Make budgets available effective

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
											but over the budget, resubmitted back for review.	be initiated in Q'3 since budgets are accessible at 50% first 6 months	beginning of the FY
261	Purchase of coffins	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	1,000,000	1,000,000	496,000		50%	Requests for coffins are overwhelming and the budget is insufficient	Allocate more funds towards improvement of sporting facilities
262	Purchase of iron sheets and nails for disaster management	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	3,500,000	3,000,000	2,878,800		96% of the budget already used in supporting disaster victims	The budget is insufficient to support the program in the entire financial year	Allocate more funds towards improvement of sporting facilities
263	Purchase of fuel for disaster management vehicles	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	4,500,000	4,000,000	4,000,000		54% payment for the next procurement at an advanced stage	Delayed disbursements of funds by exchequer	Timely release of resources
264	Supply of fuel-Pending Bill	Countywide	1st July, 2024	30th June, 2025	365 days	CGN	0	1,002,000	1,002,000		100%- Pending bill paid	None	None
265	Maintenance of disaster management vehicles and equipment's	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	4,000,000	4,000,000	1,346,850		34%	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
266	Purchase, installation and fabrication of two 20ft containers at Nyeri Fire Station @1.5M for storage of disaster management equipment	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	1,500,000	3,000,000	-		45% disaster vehicle repair and management ongoing with payment at an advanced stage	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
267	Toll free line tariff payment	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	500,000	350,000	-		Tenders awarded and contractors onsite	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
268	Purchase of specialized equipment for the Disaster Risk Management Unit	Countywide	1st July, 2025	30th June, 2026	365 days	CGN	3,000,000	2,000,000	-		Toll free line launched	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
	Total						22,200,000	22,052,000	9,723,650	-			
	Total Budgeted/Expenditure as per vote book-3916						149,950,000	169,431,509	28,693,644	-			
	County Public Service And Solid Waste Management												
269	Improvement of Work Environment and Safety and Security enhancement. Create an archive for HR records, reinforce office doors and temporal partitioning of the payroll office.	Countywide	1st July, 2025	30th June, 2026	12 Months	CGN	1,500,000	1,500,000	-		30%	Inadequate budgetary allocation to meet the requirements / needs, thus challenges in	Additional budgetary allocation to meet the needs

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
												prioritization	
270	Installation of Lift at the County Headquarters (Governor's office) for accessibility from Ground Floor to Second Floor (phase 2)	Countywide	1st July, 2025	30th June, 2026	12 Months	CGN	8,100,000	8,100,000			30% - Design and Requisition done and Tender advert scheduled on 8th January, 2026	Inadequate budget allocation	allocation of adequate funds.
271	Installation of Lift at the County Headquarters - 0.541M Improvement of Work Environment and Safety and Security enhancement - 0.535M	Countywide	1st July, 2025	30th June, 2026	12 Months	CGN	2,500,000	1,076,456	143,318		Works complete	Late Project Design and provision of the BQs	Project complete. In the payment process
	Total						12,100,000	10,676,456	143,318	-	1%	Migration into the new system EGP delayed procurement.	Fast track system migrationNonecess
272	Purchase of Workshop Tools, Spares and Small Equipment;	Countywide	July, 2025	June, 2026	12 Months	CGN	None	1,000,000	-		30%	late upload of procurement plan and budget	Timely start of procurement processes
273	Purchase of Protective / Safety Gears for sanitation staff	Countywide	July, 2025	June, 2026	12 Months	CGN	None	2,000,000	-		30%	late upload of procurement plan and budget	Timely start of procurement processes
274	Completion of the ablution block and changing room Karatina	Countywide	July, 2025	June, 2026	12 Months	CGN	None	2,500,000	-		25%	late upload of procurement plan and budget	Timely start of procurement processes

S/ No	Project/ programme Name Title	Location of the project	Project/pro programme Start date	Project/pro programme end date	Expected duration of the project implementation (Days/M onths)	Source of Funds (CGN Govt or don or)	Contract Sum (Kshs)	Estimated/B udgeted amount for the Project/Prog ramme (Kshs.)	Actual Expendi ture as at 31st March 2026 (Kshs.)	Contr act Varia tion (Kshs)	Status of the Project/Per centage of Completio n	Challenges faced/less ons learnt	Recommendations /Comments
275	Acquisition of dumpsite & Truck Licences	Countywide	July, 2025	June, 2026	12 Months	CGN	None	300,000	-		0%	late upload of procureme nt plan and budget	Timely start of procurement processes
276	Maintenance of Motor Vehicles-Garbage trucks	Countywide	July, 2025	June, 2026	12 Months	CGN	None	5,500,000	908,000		17%	late upload of procureme nt plan and budget	Timely start of procurement processes
277	Maintenance of Plants & Machinery	Countywide	July, 2025	June, 2026	12 Months	CGN	None	1,500,000	-		0%	late upload of procureme nt plan and budget	Timely start of procurement processes
278	Fuel (garbage collection and dumpsite management)	Countywide	July, 2025	June, 2026	12 Months	CGN	None	18,000,000	19,443,842		108%	late upload of procureme nt plan and budget	Timely start of procurement processes
279	Hire of Machinery	Countywide	July, 2025	June, 2026	12 Months	CGN	None	3,000,000	1,000,000		33%	late upload of procureme nt plan and budget	Timely start of procurement processes
280	Construction of perimeter wall at gikeu dumpsite - Ongoing Works	Countywide	July, 2025	June, 2026	6 Months	CGN		3,855,202	3,099,408		80%	late upload of procureme nt plan and budget	Timely start of procurement processes
281	Construction of carwash at Karindundu Dumpsite - Ongoing Works	Countywide	July, 2025	June, 2026	6 Months	CGN		426,578			0%	late upload of procureme nt plan and budget	Timely start of procurement processes
282	Construction of drainage works at Gikeu - Ongoing Works	Countywide	July, 2025	June, 2026	6 Months	CGN		4,613,196			0%	late upload of procureme nt plan and budget	Timely start of procurement processes
283	construction of ablution block at at Gikeu Dumpsite - Pending Bill	Countywide	July, 2025	June, 2026	6 Months	CGN		1,012,870			0%	late upload of procureme	Timely start of procurement processes

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
												nt plan and budget	
284	Construction of water tower-Karindundu	Countywide	July, 2025	June, 2026	6 Months	CGN		2,000,000			0%	late upload of procurement plan and budget	Timely start of procurement processes
285	Karindundu Dumpsite Management	Countywide	July, 2025	June, 2026	6 Months	CGN		4,000,000			0%	late upload of procurement plan and budget	Timely start of procurement processes
	Total						-	49,707,846	24,451,250	-			
	Total Budgeted/Expenditure as per vote book-3917						12,100,000	60,384,302	24,594,568	-			
	Agriculture, Livestock And Aqua-culture Development												
	Agriculture Management												
286	Purchase for Agricultural materials and small equipment	Gatarakwa	1 st July 2025	30 th June 2025	12 months	CGN	-	4,000,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded
287	Purchase of Agricultural materials and Equipment's	Mweiga	1 st July 2025	30 th June 2025	12 months	CGN	-	3,000,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Timely submission of ward specific projects. Fast track procurement once supplementary is uploaded
288	Agriculture materials	Dedan Kimathi	1 st July 2025	30 th June 2025	12 months	CGN	-	1,000,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Timely submission of ward specific projects. Fast track procurement once supplementary is uploaded

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
289	Provision of Irrigation drip kits	Aguthi Gaaki	1 st July 2025	30 th June 2025	12 months	CGN		2,000,000			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded
290	Feed mixer with a hammer mill	Mukurwe-ini Central	1 st July 2025	30 th June 2025	12 months	CGN	-	1,500,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded
291	Renovation of show ground Main stand	Kabiruini	1 st July 2025	10 th September 2025	2 Months	CGN	2,000,000	2,500,000	-		0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded
292	Renovation of Mifugo House and CDAs Boardroom	Rware Ward	1 st July 2025	30 th June 2025	12 months	CGN	-	1,784,329	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded
293	Purchase of fertilizer Container depot	Dedan Kimathi	1 st July 2025	30 th June 2025	12 months	CGN		1,500,000			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded
294	Overhaul of old fleet of vehicle and motorcycles	County wide	1 st July 2025	30 th June 2025	12 months	CGN	-	1,800,000		-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
295	Motor vehicle repair 19CG011A-Pending Bill	County wide	1 st July 2025	30 th June 2025	12 months	CGN		395,000	394,500		18%	Delay in procurement system (EDP and IFMIS) operationalization. Vehicle overhaul in progress	Fast track vehicle over haul procurement process
	Total						2,000,000	19,479,329	394,500	-			
	Crops Management												
296	Purchase of avocado seedlings	Karatina Town	1 st July 2025	30 th June 2025	12 months	CGN		1,000,000	1,000,000		100%	Procured and delivered	
297	Purchase of Agricultural materials and Equipments	Kirimukuyu	1 st July 2025	30 th June 2025	12 months	CGN		1,500,000			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded
298	Construction of a tea buying centers	Dedan Kimathi	1 st July 2025	30 th June 2025	12 months	CGN	-	2,000,000	-	-	100%	Awaiting payment	None
299	Construction of Office at Kieni West Sub-County	Mweiga	1 st July 2025	30 th June 2025	12 months	CGN	-	3,000,000	985,541	-	100%	None	None
300	Ongoing Works- Wagatu Tea Buying Centre	Dedan Kimathi	1 st July 2025	30 th June 2025	12 months	CGN	-	1,500,000	-	-	0%	Supplier unable to complete	Contract cancelled awaiting fresh procurement once supplementary is uploaded
301	Ongoing Works- Thuta Tea Buying Centre	Dedan Kimathi	1 st July 2025	30 th June 2025	12 months	CGN		2,235,400	882,296		Ongoing	None	None
302	Empowerment: Purchase of certified beans	Chinga	1 st July 2025	30 th June 2025	12 months	CGN	-	2,000,000	1,937,500	-	Complete	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded
303	Purchase of certified potato seeds	Chinga	1 st July 2025	30 th June 2025	12 months	CGN	-	2,000,000	1,999,800	-	Complete	Delay in procurement	Supplied certified maize seeds

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												nt system (EGP and IFMIS) operationalization	
304	Fruit tree seedlings	Kirimukuyu	1 st July 2025	30 th June 2025	12 months	CGN	-	1,000,000	1,000,000	-	100%	Procured and distributed to farmers	None
305	Purchase of certified onion seeds Lusei	Gatarakwa	1 st July 2025	30 th June 2025	12 months	CGN		1,500,000	1,500,000		Complete	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded
	Total						-	17,735,400	9,305,137	-			
	Livestock Production												
306	Equipping of Hatchery at Wambugu ATC	Wambugu ATC	1 st July 2025	30 th June 2025	12 months	CGN	-	200,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
307	Furnishing offices with Curtains and blinders	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	545,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
308	Construction of Ablution block in Mathira East sub county	Karatina	1 st July 2025	30 th June 2025	12 months	CGN	-	1,500,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
309	Completion of Zero grazing Unit at WATC	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	2,000,000	-	-	100%	Completed awaiting payment	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
310	Excavation and Construction of hatchery waste disposal pit at WATC	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	400,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
311	Construction of Generator platform and cage WATC	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	400,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
312	Hatchery Renovation	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		1,800,000					
313	Purchase of office furniture and fittings for Mathira East, Kieni East and Nyeri Central	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	1,000,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
314	Purchase of chicks	Magutu	1 st July 2025	30 th June 2025	12 months	CGN	-	1,900,000	1,900,140	-	100%	Procured awaiting delivery	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
315	Purchase of Chicks	Karima	1 st July 2025	30 th June 2025	12 months	CGN	-	2,200,000	2,200,110	-	100%	Procured awaiting delivery	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
316	Purchase of Chicks	Dedan Kimathi	1 st July 2025	30 th June 2025	12 months	CGN	-	2,000,000	2,000,130		100%	Procured awaiting delivery	None
317	Purchase of Chicks	Narumoru/Kiamathaga	1 st July 2025	30 th June 2025	12 months	CGN		1,500,000	1,499,850		100%	Procured awaiting delivery	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
318	Purchase of Breeding Stock	Iria-ini Mathira	1 st July 2025	30 th June 2025	12 months	CGN	-	7,000,000	6,999,960	-	100%	Procured awaiting delivery	None
319	Purchase of Chicks for CHPs	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		3,000,000	2,999,700		100%	Procured awaiting delivery	None
	Total						-	25,445,000	17,599,890	-			
	Veterinary Services												
320	Animal breeding (AI Supplies) and Disease control supplies	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	9,212,000		-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
321	Procurement of refined fuels and lubricants for Vaccination services	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	3,500,000	5,625,000	-	Requisition done/10%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
322	Procurement of refined fuel and lubricants for provision AI services	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	3,500,000	-	-	100%	Procured	
323	Anitrack	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		2,000,000			ongoing	None	None
324	Procurement of vaccines and sera for disease control	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		4,188,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
325	Construction of a common leather manufacturing facility- Phase 1	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		2,802,114	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
326	Procurement of basic common user facility equipment;1.5M	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		1,500,000					
	Total						-	26,702,114	5,625,000	-			
	Wambugu ATC												
327	Procurement of bedding and linen	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	500,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
328	Procurement of animal feeds, dewormers, supplements and acaricides	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	600,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
329	Procurement of coffee inputs	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	250,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
330	Procurement of fruit tree nursery inputs;	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	336,029	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
331	Fuel for production	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	500,000	652,320	-	100%	Procured	Fast track procurement
332	Renovation and refurbishment of conference halls - Ongoing Works	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	1,138,655	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
333	Construction of modern zero grazing unit - Ongoing Works	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		1,997,601	1,994,115		100%	Completed	None
334	Renovation and refurbishment of one conference hall;1 M	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		1,000,000			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
335	Renovation and refurbishment of one conference hall;1 M	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		1,000,000	844,466		Complete	Delay in procurement system (EGP and IFMIS) operationalization	Renovation of Wambugu ATC Ablution Block
336	Water pan fencing - Ongoing Works	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		1,498,302	1,498,302		100%	Completed awaiting payment	none
337	Purchase of Office Furniture and Fittings	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		400,000			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
338	Supply and delivery of; roofing paint, undercoat paint,turpentine,wire brush and sand paper- Ongoing Works	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		152,320			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
339	Supply and delivery of a Lawn mower with 21" blade Supply and commercial chaffcutter3phase motor hose- Ongoing Works power	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		446,400			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
340	Supply and delivery of working attires and beddings- Ongoing Works	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		432,910			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
	Total						-	10,252,217	4,989,203	-			
	AMS Narumoru												
341	Refined fuels and lubricants for production for the station	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	814,108	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
342	Rehabilitation of 2 Farm tractors	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	1,500,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
343	Renovation of office and workshop blocks	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	1,500,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
344	Service of engine, cooling system, fuel system and gear box, - Repair of gearbox, transmission system, front and rear axle, steering system, brake system and electrical system - Ongoing Works	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		833,500	833,500		100%	Completed	Ensure contract timelines are adhered to
345	Procurement of 1 disc plough	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	800,000	-	-	0%	Delay in procurement system	Fast track procurement once supplementary is

S/ No	Project/ programme Name Title	Location of the project	Project/pro programme Start date	Project/pro programme end date	Expected duration of the project implementation (Days/M onths)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
												(EGP and IFMIS) operationalization	uploaded. Timely budget availability of allocated funds.
346	Supply and delivery of Complete hub assembly for disc plough Mowing blades and bolts for rotary mower size 18 - Ongoing Works mowing belts size B94 Rake fingers for wheel rake	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		85,200			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
347	Supply and delivery of heavy duty chisel plough for 80hp tractor with:3tyres,working 18 inches working depth and 90cm - Ongoing Works	Countywide	1 st July 2025	30 th June 2025	12 months	CGN		1,498,500			0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
	Total						-	7,031,308	833,500	-			
	Fisheries												
348	Procurement of pond liners	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	1,200,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
349	Procurement of fish feeds	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	1,000,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
350	Establishment of fish ponds, fencing, installation of cover nets and piping	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	1,850,000	-	-	0%	Delay in procurement system (EGP and IFMIS)	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
												operationalization	
351	Procurement of fish fingerlings	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	450,000	-	-	0%	Delay in procurement system (EGP and IFMIS) operationalization	Fast track procurement once supplementary is uploaded. Timely budget availability of allocated funds.
	Total						-	4,500,000	-	-			
	NAVCD												
352	Conditional Grants for NAVCDP	Countywide	1 st July 2025	30 th June 2025	12 months	Donor	-	231,250,000	138,131,337	-	60%	Delay release of funds by Donor.	Timely release of donor fund
353	Counter funding for NAVCDP	Countywide	1 st July 2025	30 th June 2025	12 months	CGN	-	5,000,000	5,000,000	-	Complete	None	Donor funds not disbursed to the Counties
	Total						-	236,250,000	143,131,337	-			
	ABDP												
354	Conditional Grants for ABDP	Countywide	1 st July 2025	30 th June 2025	12 months	Donor	-	16,769,367	-	-	0%	Delay release of funds by Donor	Proper guidance on utilization of this budget
	Total						-	16,769,367	-	-			
	Total Budgeted/Expenditure as per vote book-3918						2,000,000	364,164,735	181,878,567	-			
	Trade, Co-Operatives, Culture And Tourism												
	General Administration												
355	Proposed storage house at trade offices - Ongoing Works	Countywide	01/07/2025	30/06/2026	3 months	CGN		1,997,178					
356	Renovation of ablution blocks, repairs of water linkages at culture Centre, Office electricity etc	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	1,000,000	-		BQs Requested	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
357	Installation of internet connectivity at HQs offices and Culture Centre, CCTV to enhance security at Culture Centre	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	1,000,000	-		BQs Requested	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
358	Renovations of offices and Subcounty Offices	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	-	258,000		BQs Requested	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
359	Restoration of grounded vehicles to improve mobility	Countywide	01/07/2025	30/06/2026		CGN	0	1,000,000	-		Planning for vehicle inspections reports	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
	Total						-	4,997,178	258,000	-			
360	Trade Organize county Trade fair and investor conference; 10th Devolution conference 2025; Participation in trade fair and exhibitions to promote value addition and facilitation and to market the county as the Investor destination of choice, Promotional and exhibition materials to market Nyeri products and other related trade fairs	Countywide	01/07/2025	30/06/2026		CGN	0	3,500,000	-		BQs Requested	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
361	For Cleaning & Securing services in Culture Centre, Offices and Major Markets	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	4,000,000	1,732,000		Extension of Contracted guards and cleaning services done	None	None
362	Construction of an industrial park	Countywide	01/09/2023	30/06/2026	2 years	GO K	589,292,137	250,000,000	-		Transfer of funds to SPA process	None	None
363	County Contribution	Countywide	01/07/2025	30/06/2026	2 years	CGN		6,835,020	-		Transfer of funds to SPA process	Delays in release of counter funds	
364	Construction of Tambaya market shed	Mukurwe-ini West	01/07/2025	30/06/2026	3 months	CGN	0	2,500,000	-		BQs forwarded to procurement office	None	None
365	Completion and construction of a toilet at Thunguma market	Gatitu/Murugu	01/07/2025	30/06/2026	3 months	CGN	0	1,000,000	-		BQs forwarded to procurement office	None	None
366	Water connection at Gatitu market	Gatitu/Murugu	01/07/2025	30/06/2026	3 months	CGN	0	500,000	-		BQs forwarded to procurement office	None	None
367	Construction of stalls at Gitunduti Market	Magutu	01/07/2025	30/06/2026	3 months	CGN	0	1,500,000	-		BQs forwarded to procurement office	None	None
368	Completion of phase 3 of Nairutia market	Mugunda	01/07/2025	30/06/2026	3 months	CGN	0	2,000,000	-		BQs forwarded to procurement office	None	None
369	Renovations and construction of a Public Toilet	Rware	01/07/2025	30/06/2026	3 months	CGN	0	2,000,000	-		BQs forwarded to	None	None

S/No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
											procurement office		
370	Construction of Kaharo Market	Gikondi	01/07/2025	30/06/2026	3 months	CGN	0	6,000,000	-		BQs forwarded to procurement office	None	None
371	Cabro and roofing of Muthinga market	Aguthi Gaaki	01/07/2025	30/06/2026	3 months	CGN	0	4,000,000	-		BQs forwarded to procurement office	None	None
372	Construction of market stalls at Gitegi Market	Gatarakwa	01/07/2025	30/06/2026	3 months	CGN	0	2,500,000	-		BQs forwarded to procurement office	None	None
373	Construction of an Ablution block at Muchatha market	Rugi	01/07/2025	30/06/2026	3 months	CGN	0	1,000,000	-		BQs requested	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
374	Construction of Muthuini market sheds	Kamakwa/Mukaro	01/07/2025	30/06/2026	3 months	CGN		800,000			BQs forwarded to procurement office	None	None
375	Construction of Karogoto market toilet	Kirimukuyu	01/07/2025	30/06/2026	3 months	CGN		1,500,000			BQs forwarded to procurement office	None	None
376	Proposed othaya mitumba market ablution block - Ongoing Works	Iriani Othaya	01/07/2025	30/06/2026	3 months	CGN		1,485,390			100% Complete	None	None
377	Proposed machine room at ihwagi - Ongoing Works	ihwagi	01/07/2025	30/06/2026	3 months	CGN		1,984,864			100% Complete	None	None
378	Proposed market stalls at gitunduti market	gitunduti	01/07/2025	30/06/2026	3 months	CGN		1,498,198			BQs forwarded	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
	(phase 1) - Ongoing Works										to procurement office		
379	Proposed walkway roofing at mudavadi market - Ongoing Works	rware	01/07/2025	30/06/2026	3 months	CGN		1,329,940	1,329,343		BQs forwarded to procurement office	None	None
380	Proposed 3 bodaboda sheds at othaya market and 1 Boda boda shed at Rware - Ongoing Works	/Rware	01/07/2025	30/06/2026	3 months	CGN		1,349,600			BQs forwarded to procurement office	None	None
381	Proposed construction of Nairutia Market - Ongoing Works	Nairutia	01/07/2025	30/06/2026	3 months	CGN		2,198,977			BQs forwarded to procurement office	None	None
382	Proposed Ablution block at lthekahuno Market - Ongoing Works	Aguthi Gaaki	01/07/2025	30/06/2026	3 months	CGN		664,494			BQs forwarded to procurement office	None	None
383	Proposed Milk shed at Gikondi Market - Ongoing Works	Gikondi	01/07/2025	30/06/2026	3 months	CGN		396,836			BQs forwarded to procurement office	None	None
384	Proposed Paving works at Mudavadi Market - Ongoing Works	Rware	01/07/2025	30/06/2026	3 months	CGN		497,633			BQs forwarded to procurement office	None	None
385	Karatina Market 2nd phase prepaid meters' separation	Countywide	01/07/2025	30/06/2026	6 months	CGN	0	2,000,000	-		BQs requested	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
386	Proposed installation of prepaid metre at	Countywide						3,352,855			BQs forwarded	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
	karatina open air market - Ongoing Works										to procurement office		
387	Proposed Signage at Chaka Market - Ongoing Works	Countywide						649,716			BQs forwarded to procurement office	None	None
388	Acquisition of technical working materials/IT equipment which facilitates execution of work and improve service delivery	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	1,500,000	-		BQs requested	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
389	Acquisition of Nyeri County enterprises fund software - Ongoing Works	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	1,999,500	-		Engagement with Government institution for development	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
390	NEMA Project submission report	Countywide	01/07/2025	30/06/2026	3 months	CGN		589,292			Complete	None	None
	Total						589,292,137	311,132,316	3,061,343	-			
	Culture and Arts												
391	Innovations and talent search and training in Culture, Arts and digital economy. Nurturing creativity and identifying talents countywide	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	1,000,000	479,360		Auditions for talent cultural groups and youth search ongoing. The remaining part to planned during the cultural	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
											festival May		
	Total						-	1,000,000	479,360	-			
	Co-operative Development												
392	Organize and plan for trade fair and exhibitions; ASK Show, Ushirika day, and support cooperative marketing of products activities	Countywide	01/07/2025	30/06/2026	3 months	CGN		2,000,000	749,000		Undertaken	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
393	Repairs and improvement of Ruiruiru Coffee Factory	Ruguru	01/07/2025	30/06/2026	3 months	CGN	0	2,000,000	-		Request for BQs made	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
394	Repairs and improvement of Kiamariga Coffee Factory	Ruguru	01/07/2025	30/06/2026	3 months	CGN	0	2,000,000	-		BQS requested	Delays due to introduction of the EGP System affected implementation	Transition from IFMIS to EGP be addresses
395	Construction of a house for storing mixer	Iria-ini mathira						4,000,000			BQs forwarded to procurement office	None	None
396	Consultancy services to Train and capacity build cooperative leadership, management and staff development	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	2,000,000	1,000,000		50% completed	None	n
	Total						-	12,000,000	1,749,000	-			
	Tourism Development												

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
397	Nyeri Annual Tourism festivals, Scouts Founder's Day, World Tourism Celebrations, Mr. & Miss tourism pageant, Dedan Kimathi Commemoration, World Scout Parliamentary Union World Assembly 2025, Exhibition in the ASK Show, Involved in National Celebrations such as (Mashujaa Day, Jamhuri Day, Madaraka Day)	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	4,000,000	-		50% Complete and the remaining part planned in May 2026 Ongoing	None	None
398	Purchase of ICT equipment to facilitate promotion of Tourism programs and Activities	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	1,000,000			ICT equipment's delivered payment on process		Transition from IFMIS to EGP be addresses
399	Training of CBTOs to enhance their skills, knowledge and ability to contribute to sustainable tourism development, County Branding Manual to establish a consistent and impactful image for the County to attract investors, Tourism Policy to guide strategic planning and sustainable tourism practices in the County	Countywide	01/07/2025	30/06/2026	3 months	CGN	0	2,000,000			Done		Transition from IFMIS to EGP be addresses
	Total						-	7,000,000	-	-			
	Total Current Budget Projects						589,292,137	336,129,494	5,547,703	-			
	Ongoing works-Trade (Projects F/Y 2024-2025 to be Financed in the F/Y 2025-2026)												

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
400	Renovation of Ruringu and Trade HQs Offices Installation of secured Weights and Measures Store	Rware	01/07/2024	30/06/2026	3 Months	CGN	#####	2,000,000			100 % Complete	1 st supplementary delay 2024-2025 affected implementation	
401	Completion of building – Construction of Machine House	Iriani	01/07/2024	30/06/2026	3 Months	CGN	2,992,510	3,000,000	-		100 % Complete	1 st supplementary delay 2024-2025 affected implementation	
402	Completion of the Market – Nairutia Market Shed	Mugunda	01/07/2024	30/06/2026	3 Months	CGN	2,200,000	2,200,000	2,107,221		100 % Complete	1 st supplementary delay 2024-2025 affected implementation	
403	Construction of stalls of Gitunduti Market	Magutu	01/07/2024	30/06/2026	3 Months	CGN	1,498,198	1,500,000	1,490,148		100% complete	1 st supplementary delay 2024-2025 affected implementation	
404	Construction of toilet at Ithe kahuno Market	Aguthi/Gaaki	01/07/2024	30/06/2026	3 Months	CGN	664,494.40	700,000	-		100%	1 st supplementary delay 2024-2025 affected implementation	
405	Proposed Paving at Mudavadi Market	Rware	01/07/2024	30/06/2026	3 Months	CGN	497,633.00	498,747	-		100% complete	1 st supplementary delay	

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
												2024-2025 affected implementation	
406	Proposed installation of signage at Chaka Market	Chaka	01/07/2024	30/06/2026	3 Months	CGN	#####	554,503	554,503		100% complete	1*supplementary delay 2024-2025 affected implementation	
407	Proposed electricity prepaid metres at Karatina Market	Karatina	13/06/2023	14/09/2023	6months	CGN	#####	3,352,855			Complete	Delayed due to KPLC release of the prepaid metres	
408	Proposed specialized equipment	County wide	2023/24	2023/24	3 Months	CGN	5,000,000	5,000,000	-		Pending bill		
409	Proposed works, 2 No. Boda boda sheds at Gikondi market, 2No. milk at Gikondi market	Gikondi	24/04/2022	25/07/2022	3 months	CGN	396,836.00	396,836	-		Complete and forwarded for payment	Delayed due to stolen construction materials from the site	
	Total						19,599,704	-	4,151,872	-			
	Total Budgeted/Expenditure as per vote book-3919						608,891,841	336,129,494	9,699,575	-			
	Education, Training and Devolution												
	General Administration												
	Refurbishment of office block at headquarter	Countywide	1st July 2025	30th June 2026	12 Months	CGN		1,000,000			0%	BQ Preparation	Early BQ Preparation
	Total							1,000,000					
	Devolution												

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
410	Investment grant (Level 2 Grant) to finance investments to support service delivery	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	352,500,000	Nil		0%	Delay from National Programme Coordination Unit on conducting KDSP II Level 2 Grant assessments that will result in disbursement of resources	National coordination team to fast track the assessment of KDSP LEVEL II grants
	Total						-	352,500,000	-	-			
	ECDE												
411	completion of classroom kiharo ecde - Pending Bill	Aguthi/Gaaki	1 st July 2025	30 th June 2026	12 Months	CGN	0	332,797	332,797		100%	None	None
412	construction of toilet block at gathungo ecde - Ongoing Works	Aguthi/Gaaki	1 st July 2025	30 th June 2026	12 Months	CGN	0	700,000	664,030		100%	None	None
413	Chinga 13 ECDE Classrooms	Chinga	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	10,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
414	Construction of Gathanji ECDE	Chinga	1 st July 2025	30 th June 2026	12 Months	CGN		3,000,000	Nil		100%	BQ Preparation	Early BQ Preparation
415	Renovation- Kagongo ECDE - Ongoing Works	Chinga	1 st July 2025	30 th June 2026	12 Months	CGN		836,986	836,546		100%	None	None
416	For renovation of the dilapidated departmental stores	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,500,000	Nil		0%	BQ Preparation	Early BQ Preparation
417	Ongoing Works	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	8,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
418	Purchase of education aid	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	4,500,000	Nil		0%	list education aids not provided	List to be provided early

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
419	Digital learning	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	list of digital tools not provided	List to be provided early
420	Construction of ECDE classroom	Dedan Kimathi	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	3,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
421	Purchase of ECDE aid gadget	Dedan Kimathi	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000					
422	Construction of classroom at Mwhiko ECDE	Endarasha	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	2,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
423	Construction of classroom at Endarasha ECDE	Endarasha	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	2,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
424	Construction of Kirichwa ECDE classroom	Gakawa	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	2,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
425	Construction of 1 ECDE classrooms at Watuka	Gatarakwa	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,700,000	Nil		0%	BQ Preparation	Early BQ Preparation
426	Construction of two toilets at Watuka ECDE	Gatarakwa	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	750,000	Nil		0%	BQ Preparation	Early BQ Preparation
427	Construction at Mwiyo B Nursery (Kaminda) - Ongoing Works	Gatarakwa	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,498,836	Nil		0%	BQ Preparation	Early BQ Preparation
428	Karundu ECDE - Ongoing Works	Gikondi	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	37,257	Nil		0%	BQ Preparation	Early BQ Preparation
429	Renovation works at ihwgi ECDE - Ongoing Works	Iria-ini Mathira	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	589,257	586,763		100%	None	None
430	Digitalization of ECDE	Iria-ini Mathira	1 st July 2025	30 th June 2026	12 Months	CGN		5,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
431	kitchen- gatura ECDE - Ongoing Works	Iria-ini Mathira	1 st July 2025	30 th June 2026	12 Months	CGN		1,524,112	Nil		0%	BQ Preparation	Early BQ Preparation
432	Ablution Block gatura ECDE) - Ongoing Works	Iria-ini Mathira	1 st July 2025	30 th June 2026	12 Months	CGN		663,740,40	Nil		0%	BQ Preparation	Early BQ Preparation

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
433	Construction of Toilet block chehe	Iria-ini Mathira	1 st July 2025	30 th June 2026	12 Months	CGN		,663,740,40	Nil		0%	BQ Preparation	Early BQ Preparation
434	Rehabilitation of one ECDE	Iria-ini Othaya	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
435	Construction of one double ECDE Classroom	Iria-ini Othaya	1 st July 2025	30 th June 2026	12 Months	CGN		2,500,000	Nil		0%	BQ Preparation	Early BQ Preparation
436	Purchase of one pair of shoes and a school bag for all ECDE pupils	Kamakwa/Mu karo	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	Number of pairs of shoes not provided	List to be provided early
437	Renovation works at tetu boys - Ongoing Works	Kamakwa/Mu karo	1 st July 2025	30 th June 2026	12 Months	CGN	0	994,653	994,480		100%	None	None
438	Purchase of ECDE Gadgets	Kamakwa/Mu karo	1 st July 2025	30 th June 2026	12 Months	CGN		650,000	Nil		0%	BQ Preparation	Early BQ Preparation
439	Construction of a toilet at Kirigu ECDE	Karatina Town	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	650,000	Nil		0%	BQ Preparation	Early BQ Preparation
440	Construction of a toilet at Kiangurwe ECDE	Karatina Town	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	650,000	Nil		0%	BQ Preparation	Early BQ Preparation
441	construction of toilet block ichuga ecde - Ongoing Works	Karatina Town	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	699,850	89,378		100%	None	None
442	Karatina Urban ECDE	Karatina Town	1 st July 2025	30 th June 2026	12 Months	CGN		650,000	Nil		0%	BQ Preparation	Early BQ Preparation
443	Renovation of 2 classrooms- Kianjeneni ECDE - Ongoing Works	Karatina Town	1 st July 2025	30 th June 2026	12 Months	CGN		1,500,000	Nil		0%	BQ Preparation	Early BQ Preparation
444	Swings and slides (itititi)- Ongoing Works	Karatina Town	1 st July 2025	30 th June 2026	12 Months	CGN		499,250	499,250		100%	None	None
445	Construction of a toilet and floor renovation at Gatugi ECDE	Karima	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
446	Renovation of Mutitu ECDE Classrooms	Karima	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
447	Purchase of tables for all ECDEs	Karima	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
448	Kihuhi ecde - Ongoing Works	Kiganjo Mathari	1 st July 2025	30 th June 2026	12 Months	CGN		700,000	Nil		0%	BQ Preparation	Early BQ Preparation
449	Kuruga Nyaribo ECDE- Ongoing Works	Kiganjo Mathari	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	933,469		100%	None	None
450	Toilet block at Kuruga Nyaribo ECDE- Ongoing Works	Kiganjo Mathari	1 st July 2025	30 th June 2026	12 Months	CGN		934,113	Nil		0%	BQ Preparation	Early BQ Preparation
451	Construction/ Renovation in various ECDE Centres	Kirimukuyu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	2,000,000	661,475		33%	None	None
452	Construction of ablution block-ECDE KIANGI - Ongoing Works	Kirimukuyu	1 st July 2025	30 th June 2026	12 Months	CGN		699,963	Nil		0%	BQ Preparation	Early BQ Preparation
453	Construction of ablution block-ECDE NGURUMO- Ongoing Works	Kirimukuyu	1 st July 2025	30 th June 2026	12 Months	CGN		699,961	663,718		100%	None	None
454	Renovation of Kahara, Gathugu, Kiamabara and Gatina ECDEs	Konyu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	2,100,000	1,497,917		100%	None	None
455	Digitalization of ECDE	Konyu	1 st July 2025	30 th June 2026	12 Months	CGN		650,000	Nil		0%	BQ Preparation	Early BQ Preparation
456	Renovation of classrooms at gaturiri ecde- Ongoing Works	Konyu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	698,854	694,910		100%	None	None
457	renovation works at ndimaini ecde- Ongoing Works	Konyu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	699,841	697,903		100%	None	None
458	Ongoing- Kieni ECDE- Ongoing Works	Konyu	1 st July 2025	30 th June 2026	12 Months	CGN		698,601	627,792		100%	BQ Preparation	Early BQ Preparation
459	Renovation-Karindundu ECDE- Ongoing Works	Konyu	1 st July 2025	30 th June 2026	12 Months	CGN		695,000	694,968		100%	BQ Preparation	Early BQ Preparation
460	Renovation-Ihiga ECDE - Ongoing Works	Konyu	1 st July 2025	30 th June 2026	12 Months	CGN		699,619	Nil		0%	BQ Preparation	Early BQ Preparation
461	Toilet at Kiangengi ECDE	Magutu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	500,000	Nil		0%	BQ Preparation	Early BQ Preparation

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
462	Toilet at Kagochi ECDE	Magutu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	500,000	Nil		0%	BQ Preparation	Early BQ Preparation
463	Renovation of Giakaibei ECDE	Magutu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
464	Renovation of Kanjuri ECDE	Magutu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
465	Installation of at Kiamigwi Swings	Magutu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	500,000	Nil		0%	BQ Preparation	Early BQ Preparation
466	Installation of at Kiamigwi Swings	Magutu	1 st July 2025	30 th June 2026	12 Months	CGN		500,000	Nil		0%	BQ Preparation	Early BQ Preparation
467	Construction of ECDE Classrooms	Mahiga	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	4,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
468	Construction of an ECDE wagura - Ongoing Works	Mahiga	1 st July 2025	30 th June 2026	12 Months	CGN		3,988,114	973,333		100%	None	None
469	construction of classroom at kagonye ecde - Ongoing Works	Mahiga	1 st July 2025	30 th June 2026	12 Months	CGN	0	953,642	953,044		100%	None	None
470	Construction of Karemeno ECDE classroom	Mugunda	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,843,000	Nil		0%	BQ Preparation	Early BQ Preparation
471	Construction of toilet at Nairutia ECDE	Mugunda	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
472	Completion of Kabendera ECDE	Mugunda	1 st July 2025	30 th June 2026	12 Months	CGN		1,160,000	Nil		0%	BQ Preparation	Early BQ Preparation
473	Rundung'uru ECDE - Completion of an ECDE classroom - Ongoing Works	Mugunda	1 st July 2025	30 th June 2026	12 Months	CGN		857,716	855,733		100%	None	None
474	Construction of classrooms at Ngoni ECDE (Phase 2)	Mukurwe-ini Central	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,500,000	Nil		0%	BQ Preparation	Early BQ Preparation
475	Construction of a classroom- Ngoru ECDE - Ongoing Works	Mukurwe-ini Central	1 st July 2025	30 th June 2026	12 Months	CGN		994,700	949,692		95%	BQ Preparation	Early BQ Preparation

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
476	Digital ECDE kits	Mukurwe-ini West	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
477	Fencing and rehabilitation of grounds	Mweiga	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
478	ECDE construction KARICHUTA - Ongoing Works	Naromoru Kiamathaga	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,498,305	1,590,410		106%	None	None
479	Rongai ecde - Ongoing Works	Naromoru Kiamathaga	1 st July 2025	30 th June 2026	12 Months	CGN		1,500,000	Nil		0%	BQ Preparation	Early BQ Preparation
480	Construction of ECDE classrooms at Ititu ECDE	Rugi	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,500,000	Nil		0%	BQ Preparation	Early BQ Preparation
481	construction of toilet block at karundu ecde	Rugi	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	-	53,435		100%	None	None
482	construction of toilet block & renovation of classroom	Ruguru	1 st July 2025	30 th June 2026	12 Months	CGN	0	-	1,195,213		100%	None	None
483	Chieni ECDE - construction of a toilet - Ongoing Works	Ruguru	1 st July 2025	30 th June 2026	12 Months	CGN		748,784	709,988		100%	None	None
484	Construction of a toilet at Hiriga Primary ECDE	Ruguru	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
485	Toilets at Kianjau Primary ECDE	Ruguru	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
486	Floor tiles and renovations at Kianjau Primary ECDE	Ruguru	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
487	Gatunganga ECDE- construction of a toilet - Ongoing Works	Ruguru	1 st July 2025	30 th June 2026	12 Months	CGN		1,199,193	Nil		0%	BQ Preparation	Early BQ Preparation
488	construction of toilet block and renovation of classroom at Gatunganga ECDE - Ongoing Works	Ruguru	1 st July 2025	30 th June 2026	12 Months	CGN		563,607	Nil		0%	BQ Preparation	Early BQ Preparation
489	Ruring'u ECDE Phase 2	Ruring'u	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	5,000,000	2,929,700		59%	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/pro programme Start date	Project/pro programme end date	Expected duration of the project implementation (Days/M onths)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
490	Construction of ECDE-Ruring'u ECDE - Ongoing Works	Ruring'u	1 st July 2025	30 th June 2026	12 Months	CGN		2,997,032	Nil		0%	BQ Preparation	Early BQ Preparation
491	Purchase of tables for all ECDEs - Ongoing Works	Ruring'u	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
492	Purchase of ECDE aid gadget and other equipment	Ruring'u	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
493	Construction of ECDE classroom	Rware	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	3,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
494	Construction-Nyamachaki ECDE - Ongoing Works	Rware	1 st July 2025	30 th June 2026	12 Months	CGN		1,484,336	Nil		0%	BQ Preparation	Early BQ Preparation
495	Construction of public toilet at King'ong'o Junction	Rware	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
496	Construction-Gatei ECDE - Ongoing Works	Thegu	1 st July 2025	30 th June 2026	12 Months	CGN		1,432,375	Nil		0%	BQ Preparation	Early BQ Preparation
497	CONSTRUCTION OF A TOILET BLOCK - Ongoing Works	Thegu	1 st July 2025	30 th June 2026	12 Months	CGN		419,605	Nil		0%	BQ Preparation	Early BQ Preparation
498	Construction of a toilet	Wamagana	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,600,000	305,987		19%	None	None
499	Construction of ablation block/Classroom	Wamagana	1 st July 2025	30 th June 2026	12 Months	CGN		2,400,000	Nil		0%	BQ Preparation	Early BQ Preparation
500	Kiandu ECDE construction of a toilet - Ongoing Works	Wamagana	1 st July 2025	30 th June 2026	12 Months	CGN		364,005	Nil		0%	BQ Preparation	Early BQ Preparation
501	construction of classroom phase 1 at Gatei ecde in Thegu river ward	Thegu	1 st July 2025	30 th June 2026	12 Months	CGN			1,426,227				
	Total						-	131,043,365	22,418,159	-			
	Youth Polytechnics												
502	Youth empowerment programme	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	5,000,000	5,652,808		113%	List of equipment not provided	Early provision of material list

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
503	Training	Kiganjo Mathari	1 st July 2025	30 th June 2026	12 Months	CGN		2,000,000			0%	List of equipment not provided	Early provision of material list
504	Training of riders	Kiganjo Mathari	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	988,000		99%	List of trainees not provided	List to be provided early
505	Boda boda Trainings	Gatitu/Muruguru	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	831,020		83%	List of equipment not provided	Early provision of material list
506	Training of Bodaboda riders and lorry drivers	Thegu	1 st July 2025	30 th June 2026	12 Months	CGN		2,500,000	Nil		0%	BQ Preparation	Early BQ Preparation
507	Grant to support training in VTCs	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	15,000,000	9,999,835		50%	Half budget committed for disbursement	Early preparation for disbursement
508	Construction of a workshop at Gathungururu polytechnic	Mukurwe-ini West	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,500,000	226,593		0%	BQ Preparation	Early BQ Preparation
509	Construction of Ndimaini VTC	Konyu	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	3,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
510	Fencing of Kinunga VTC Centre	Kamakwa/Mukaro	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	57,405		0%	BQ Preparation	Early BQ Preparation
511	Kihuyo polytechnic	Kiganjo Mathari	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	500,000	57,405		0%	BQ Preparation	Early BQ Preparation
512	For Removal of Asbestos Sheets in affected VTCs	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	3,000,000	2,995,526		100%	Done	Done
513	Sign boards for 40 VTCs	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN		2,000,000	Nil		0%	BQ Preparation	Early BQ Preparation
514	Remove and replace asbestos roofing in Karatina VTC Motor Vehicle Mechanical	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN		3,000,000	226,593		8%	Done	Done

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
	(MVC) Workshop - Ongoing Works												
515	Removal & disposal of asbestos at karatina VTC - Pending bill	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN		2,995,526	Nil		0%	BQ Preparation	Early BQ Preparation
516	Purchase Equipment for Giathugu polytechnic - Ongoing Works	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN		1,000,000	241,101		24%	Done	Done
517	Kabebero VTC workshop tools	Iria-ini Othaya	1 st July 2025	30 th June 2026	12 Months	CGN		500,000	226,593		45%	Done	Done
518	Othaya VTC hostels	Iria-ini Othaya	1 st July 2025	30 th June 2026	12 Months	CGN		2,000,000	516,665		26%	Done	Done
519	Purchase of Learning Equipment	Gikondi	1 st July 2025	30 th June 2026	12 Months	CGN		3,000,000	Nil		0%	List of equipment not provided	Early preparation of equipment list
520	Purchase of education equipment for Gatumbiro polytechnic	Dedan Kimathi	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	1,000,000	Nil		0%	List of equipment not provided	Early preparation of equipment list
521	Construction of a classroom at Ewasanyiro vtc - Ongoing Works	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN		3,998,114	Nil		0%	BQ Preparation	Early BQ Preparation
522	For purchase of VTC equipment's & Exam materials	Countywide	1 st July 2025	30 th June 2026	12 Months	CGN	Nil	8,000,000	9,890,094		0%	Awaits list of outline materials from KNEC	
	Total						-	62,993,640	31,909,638	-			
	Total Budgeted/Expenditure as per vote book-3920						-	547,537,005	54,327,797	-			
	Water, Environment And Climate Change												
	Water Headquarters												
523	Water connection	Karima	1.07.2025	30.06.2026	365 days	CGN	1,500,000	1,500,000	-			project designs and BoQs are prepared and awaiting to	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
											be approved		
524	OMWASCO	Iria-ini Othaya	1.07.2025	30.06.2026	365 days	CGN		4,000,000	17,500,000		Ongoing	None	None
525	OMWASCO	Mukurwe-ini Central	1.07.2025	30.06.2026	365 days	CGN		3,000,000			Ongoing	None	None
526	Transfer to OMWASCO to improve water systems in Gichiche and Mumbu-ini sublocations to address water issues in schools in the area i.e Chinga Boys, Chinga Girls, Mumbuinu Secondary School and the surrounding community - Pipes	Chinga	1.07.2025	30.06.2026	365 days	CGN		2,500,000			Ongoing	None	None
527	Transfer to OMWASCO (Matiraini water pipe rehabilitation)	Mukurwe-ini West	1.07.2025	30.06.2026	365 days	CGN		2,500,000			Ongoing	None	None
528	Water Supply - Ongoing Works	Countywide	1.07.2025	30.06.2026	365 days	CGN		3,700,000	1,000,000		Ongoing	None	None
529	Omwasco supply of pipes	Gikondi	1.07.2025	30.06.2026	365 days	CGN		3,000,000	2,999,015		Ongoing	None	None
530	Water Project -Water connectivity - Transfer to MAWASCO	Konyu	1.07.2025	30.06.2026	365 days	CGN	2,000,000	2,000,000	1,000,000		50%	None	None
531	Mid Magutu Water Project	Magutu	1.07.2025	30.06.2026	365 days	CGN	2,000,000	2,000,000	3,971,083		Ongoing	None	None
532	Gituri Kiamuiru Water Project	Magutu	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			Ongoing	None	None
533	West Magutu Water Project - Kiamucheru Line	Magutu	1.07.2025	30.06.2026	365 days	CGN	500,000	500,000			Ongoing	None	None
534	West Magutu Water Project - Gailkuyu Line	Magutu	1.07.2025	30.06.2026	365 days	CGN	500,000	500,000			Ongoing	None	None
535	Gatarakwa Water Project	Mugunda	1.07.2025	30.06.2026	365 days	CGN		1,000,000			At award stage	None	None
536	Mugaka SHG	Mugunda	1.07.2025	30.06.2026	365 days	CGN	2,000,000	2,000,000	-		At award stage	None	None
537	Construction Of 225m3 Masonry Tank - Ongoing Works	Naromoru Kiamathaga	1.07.2025	30.06.2026	365 days	CGN		4,490,408			At award stage	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
538	Water Project	Naromoru Kiamathaga	1.07.2025	30.06.2026	365 days	CGN	2,000,000	1,400,000	-		At award stage	None	None
539	Lower Magutu Water project	Karatina Town	1.07.2025	30.06.2026	365 days	CGN	2,000,000	3,400,000	-		At award stage	None	None
540	Water Project	Kirimukuyu	1.07.2025	30.06.2026	365 days	CGN	3,000,000				At award stage	None	None
541	Water Projects	Thegu	1.07.2025	30.06.2026	365 days	CGN	3,000,000	3,000,000	-		At award stage	None	None
542	Rehabilitation Thun'gari and other boreholes	Thegu	1.07.2025	30.06.2026	365 days	CGN		2,000,000			At award stage	None	None
543	Kinyaiti Water project	Endarasha	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
544	Simbara water project	Mweiga	1.07.2025	30.06.2026	365 days	CGN	2,500,000	4,000,000	-		At award stage	None	None
545	Rehabilitation of Mweiga dams	Mweiga	1.07.2025	30.06.2026	365 days	CGN		4,000,000			At award stage	None	None
546	Water projects	Dedan Kimathi	1.07.2025	30.06.2026	365 days	CGN	2,000,000		1,915,193		Done	None	None
547	Tanks	Dedan Kimathi	1.07.2025	30.06.2026	365 days	CGN	500,000	500,000	-		At award stage	None	None
548	Intake disilting muruguru water project	Gatitu/Muruguru	1.07.2025	30.06.2026	365 days	CGN			1,495,173		Done	None	None
549	Construction of Kagati Dam	Ruguru	1.07.2025	30.06.2026	365 days	CGN					At award stage	None	None
550	Ndurutu Water Project	Kiganjo Mathari	1.07.2025	30.06.2026	365 days	CGN		500,000			At award stage	None	None
551	Ndurutu Water Project	Kiganjo Mathari	1.07.2025	30.06.2026	365 days	CGN			297,390		Done	None	None
552	Total						25,500,000	53,490,408	30,177,854	0			
553	Environment and Natural Resources												
554	Environmental Impact Assessments (EIA/ Environmental Audits (EA)	Countywide	1.07.2025	30.06.2026	365 days	CGN	1,500,000	1,500,000	-		At award stage	None	None
555	Training of youth community groups on environmental sustainability/green growth	Countywide	1.07.2025	30.06.2026	365 days	CGN	1,500,000	1,500,000	-		At award stage	None	None

S/No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
556	Establishment of a green space, riverine restoration	Countywide	1.07.2025	30.06.2026	365 days	CGN	2,000,000	1,000,000	-		At award stage	None	None
557	County Greening (purchase of fruit tree seedlings for institutions and households)	Countywide	1.07.2025	30.06.2026	365 days	CGN	2,000,000	1,000,000	-		At award stage	None	None
558	Promotion of environmental management through celebration of environmental days (WED, IDF)	Countywide	1.07.2025	30.06.2026	365 days	CGN	1,082,249	1,082,249	-		At award stage	None	None
559	Promotion of environmental management through celebration of environmental days (WED, IDF) - Ongoing Works	Countywide	1.07.2025	30.06.2026	365 days	CGN		200,000			At award stage	None	None
	Total						8,082,249	6,282,249	-	-			
	Climate Change												
560	Conditional grant for climate change programme	Countywide	1.07.2025	30.06.2026	365 days	DONOR	11,000,000	6,214,203	-		At award stage	None	None
561	Irrigation project	Aguthi Gaaki	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
562	Supply of tanks in Ruring'u, Giakanja, Chorong'i, Kiamwathi, Ithenguri and Kwa Nderi	Ruring'u	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
563	Nairobi River Water Project (Munyu Mbogoini A) phase 1	Kabaru	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
564	Water connectivity - Transfer to MAWASCO	Konyu	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
565	Gatura Water Irrigation	Mukurwe-ini West	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
566	Water Tank	Iria-ini Othaya	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
567	Transfer to OMWASCO - pipes	Chinga	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None

S/No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
568	Purchase of Water Tanks	Gatitu/Muruguru	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
569	Upper Muthira Water Project	Magutu	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
570	Kabati SHG	Mugunda	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
571	Water Project	Gakawa	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	1,892,353		Done	None	None
572	Water Storage tanks & Water harvesting, Piping & Solar Panel and pump	Karima	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
573	Water Project	Mahiga	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
574	Purchase of pipes	Naromoru Kiamathaga	1.07.2025	30.06.2026	365 days	CGN		1,000,000			At award stage	None	None
575	Water storage tank	Wamagana	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
576	Lower Magutu Water project	Karatina Town	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
577	Karogoto Water Project	Kirimukuyu	1.07.2025	30.06.2026	365 days	CGN		1,500,000	1,648,428		Ongoing	None	None
578	Community Water Projects	Kirimukuyu	1.07.2025	30.06.2026	365 days	CGN		2,000,000			Ongoing	None	None
579	Rititi Water Project	Kirimukuyu	1.07.2025	30.06.2026	365 days	CGN		2,500,000			Ongoing	None	None
580	Community Water Projects	Kirimukuyu	1.07.2025	30.06.2026	365 days	CGN		1,000,000			Ongoing	None	None
581	Construction of pipeline and water pan for Kahiraini Coffee Factory	Ruguru	1.07.2025	30.06.2026	365 days	CGN			1,445,412		Done	None	None
582	Purchase of 5,000 Litres water tanks for learning institutions and Health Facilities	Ruguru	1.07.2025	30.06.2026	365 days	CGN		1,000,000	433,400		Done	None	None
583	Purchase of pipes	Mukurwe-ini Central	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
584	Breeding Stock	Mukurwe-ini Central	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	3,377,465		Done	None	None
585	Water Projects	Gikondi	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			Done	None	None
586	Water project	Gatarakwa	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
587	Water pan and dykes	Thegu	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
588	Wendiga Water project	Endarasha	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
589	Breeding Stock	Mweiga	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000	-		At award stage	None	None
590	Replacement of water Pump with solar pump	Rugi	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
591	Purchase of Water Tanks and water Harvesting	Kamakwa/Mukaro	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			At award stage	None	None
592	Purchase of pipes	Dedan Kimathi	1.07.2025	30.06.2026	365 days	CGN		1,000,000			At award stage	None	None
593	Water Project	Rware	1.07.2025	30.06.2026	365 days		1,000,000	1,000,000	4,340,895		Done	None	None
594	Kahiga Water Project	Kiganjo Mathari	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000			Done	None	None
595	Fruit seedlings	Iria-ini Mathira	1.07.2025	30.06.2026	365 days	CGN					Done	None	None
596	Purchase of chicks	Iria-ini Mathira	1.07.2025	30.06.2026	365 days	CGN	1,000,000	1,000,000					
597	Avocado Fruit Seedlings	Ruguru	1.07.2025	30.06.2026	365 days	CGN					Done	None	None
598	Conditional grant for climate change programme	Countywide	1.07.2025	30.06.2026	365 days	DONOR	125,000,000	125,000,000	16,960,199		Ongoing	None	None
599	Allocate 3% of the development budget to the County Climate Change Fund (CCF)	Countywide	1.07.2025	30.06.2026	365 days	CGN	24,405,639	24,405,639	167,499		At award stage	None	None
600	Allocate 3% of the development budget to the County Climate Change Fund (CCF) - Bal b/f	Countywide	1.07.2025	30.06.2026	365 days	CGN		30,622,290	717,000		At award stage	None	None
601	Balance b/f	Countywide	1.07.2025	30.06.2026	365 days	CGN		13,986,547			At award stage	None	None
602	Supply and delivery of borehole camera	Countywide	1.07.2025	30.06.2026	365 days	CGN			995,000		100% Complete	None	None
	Total						187,405,639	237,228,679	31,977,651	-			

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
	Total Budgeted/Expenditure as per vote book-3921						220,987,888	297,001,336	62,155,505	-			
	County Public Service Board												
603	Completion of ongoing works	Countywide	July,2025	June,2026	12 Months	CGN	2,000,000	2,000,000			30%	Delay in preparation of BQs,budget approvals and lengthy approval processes	Timely preparation of BQs and Procurement processes
604	Purchase of Office Furniture and Fittings	Countywide	July,2025	June,2026	12 Months	CGN	2,000,000	2,000,000			Preparation of Bill of Quantities ongoing	Delay in preparation of Bill of Quantities/Budget uploading	Fast-tracking in preparation of Bill of Quantities and availability of funds.
	Total Budgeted/Expenditure as per vote book-3923						4,000,000	4,000,000	-	-			
	Roads, Transport, Public Works, Infrastructure And Energy												
	Public Works												
605	Construction of Boda boda shed in Kiawara, Ruirii/Birisha and Nairutia	Mugunda	25/06/2025	25/09/2025	60 Days	CGN		750,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
606	Construction of Boda boda shed	Rugi	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
607	Purchase of a supervision vehicle	Countywide	25/06/2025	25/09/2025	60 Days	CGN	10,500,000	10,500,000	9,733,171		Complete	None	None
608	Construction of bus termini sheds	Iria-ini Othaya	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
609	Construction of Boda boda shed	Rware	25/06/2025	25/09/2025	60 Days	CGN		300,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
	Total						10,500,000	15,050,000	9,733,171	-			
	Roads												
610	Mutathiini -Ngumi 1.5 km, Gachima 1km, Kiamatitu 1.2 km and Nyaithee Kabute 1.5 km	Aguthi Gaaki	25/06/2025	25/09/2025	60 Days	CGN		10,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
611	KRB Roads	Aguthi Gaaki	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
612	Construction of Gathiriri access road - Ongoing Works	Chinga	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
613	KRB Roads	Chinga	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
614	KRB Roads	Countywide	25/06/2025	25/09/2025	60 Days	CGN		10,353,012	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
615	Office repairs and maintenace	Countywide	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
616	Hire of Equipment, Plant and Machinery	Countywide	25/06/2025	25/09/2025	60 Days	CGN		4,000,000	123,200		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
617	Gravelling and grading roads Departmental	Countywide	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	2,774,124		93% Complete	Lack of Supervision Vehicles	Acquire more supervision vehicles
618	Karemenu Bridge - Ongoing Works	Countywide	25/06/2025	25/09/2025	60 Days	CGN		6,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
619	Repair and maintenance of the plants and machinery	Countywide	25/06/2025	25/09/2025	60 Days	CGN		8,000,000	4,811,478		60%	Delay in uploading of Supplementary budget	Fast tracking the process in future
620	Access roads	Dedan Kimathi	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
621	Grading and gravelling	Dedan Kimathi	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
622	Purchase of fuel and lubricants	Countywide	25/06/2025	25/09/2025	60 Days	CGN		13,000,000	23,894,555		Complete	Delay in uploading of Supplementary budget	Fast tracking the approval process
623	Purchase of fuel	Dedan Kimathi	25/06/2025	25/09/2025	60 Days	CGN		2,000,000			Complete	Lack of Supervision Vehicles	Acquire more supervision vehicles
624	Fuel provision for murraming	Mukurwe-ini West	25/06/2025	25/09/2025	60 Days	CGN		1,000,000			Complete	Lack of Supervision Vehicles	Acquire more supervision vehicles
625	Fuel	Naromoru Kiamathaga	16/06/2025	16/09/2025	60 Days	CGN		900,000			Ongoing	Fuel shortages affecting operations	Track machinery and fuel usage more closely
626	Grading of various wards in Gatarakwa ward(Grading and patching of potholes)- Fuel Programme	Gatarakwa	16/06/2025	16/09/2025	60 Days	CGN		1,000,000			Ongoing	Fuel shortages affecting operations	Track machinery and fuel usage more closely
627	Fuel	Iria-ini mathira	16/06/2025	16/09/2025	60 Days	CGN		1,000,000			Ongoing	Fuel shortages affecting operations	Track machinery and fuel usage more closely
628	Fuel - Transfer to Mechanical Department	Karima	25/06/2025	25/09/2025	60 Days	CGN		1,000,000			Complete	Lack of Supervision Vehicles	Acquire more supervision vehicles
629	Fuel	Kirimukuyu	25/06/2025	25/09/2025	60 Days	CGN		1,000,000			Complete	Lack of Supervision Vehicles	Acquire more supervision vehicles
630	Access Road Purchase of Fuel	Konyu	16/06/2025	16/09/2025	60 Days	CGN		2,000,000			Complete	Lack of Supervision Vehicles	Acquire more supervision vehicles
631	Transfer to Mechanical Department - Fuel	Mugunda	16/06/2025	16/09/2025	60 Days	CGN		2,000,000			Ongoing	Fuel shortages affecting operations	Track machinery and fuel usage more closely
632	Transfer to Mechanical Department Hire of machinery	Mweiga	16/06/2025	16/09/2025	60 Days	CGN		3,000,000	2,535,400		Ongoing	Fuel shortages affecting operations	Track machinery and fuel usage more closely

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
633	Transfer to mechanical department	Endarasha	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Ongoing	Fuel shortages affecting operations	Track machinery and fuel usage more closely
634	Transfer to mechanical department	Gakawa	16/06/2025	16/09/2025	60 Days	CGN		2,000,000	NIL		Ongoing	Fuel shortages affecting operations	Track machinery and fuel usage more closely
635	KRB Roads	Endarasha	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
636	Grading and murrming Kagunda -Kingori road	Endarasha	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
637	construction of the bridge Mundia Ndiangui Bridge on Kanyiriri road -Mwiyo river	Endarasha	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
638	Construction of a Bridge	Endarasha	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
639	Construction of a bridge	Endarasha	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
640	Construction of Reinforced Concrete Double box culvert & Back filling around it with murrum - Ongoing Works	Gakawa	25/06/2025	25/09/2025	60 Days	CGN		2,275,572	2,275,572		Done	Lack of Supervision Vehicles	Acquire more supervision vehicles
641	grading and murrming(KRB)	Gakawa	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
642	Access Road	Gakawa	25/06/2025	25/09/2025	60 Days	CGN		14,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
643	Installation of culvert	Gakawa	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
644	Manoro(Ha karugu-westlands roads) (KRB)	Gatarakwa	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
645	Grading of Lachuta to Kabati Road	Gatarakwa	25/06/2025	25/09/2025	60 Days	CGN		1,100,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
646	Grading and murrming	Gatarakwa	25/06/2025	25/09/2025	60 Days	CGN		2,300,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
647	Grading and murrming of various roads in Gatarakwa Ward	Gatarakwa	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
648	Access Roads - KRB	Gatitu/Muruguru	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
649	KRB Road - Kiariowa Road	Gikondi	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
650	Road access Hire of Machinery	Gikondi	25/06/2025	25/09/2025	60 Days	CGN		8,000,000	7,750,055		Paid – ongoing	Fuel shortages affecting operations	Track machinery and fuel usage more closely
651	KRB Roads	Iria-ini mathira	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
652	KRB Roads	Iria-ini Othaya	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
653	Bridge	Iria-ini Othaya	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Paid - Ongoing	Weather disruptions	Track machinery and fuel usage more closely
654	Hire of Machinery	Iria-ini Othaya	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Paid - Ongoing	Fuel shortages affecting operations	
655	View point Wahiire road - KRB	Kabaru	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
656	Mutitu Kenneth Road, Mt Star Chehe Road, Jericho Road, View Point Waheire Road, Jambo-Kibui (Zaina) Road and Misingo Road in Judea	Kabaru	25/06/2025	25/09/2025	60 Days	CGN		20,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
657	KRB Roads	Kamakwa/Mukaro	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
658	KRB Roads	Karatina Town	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
659	Access roads	Karatina Town	25/06/2025	25/09/2025	60 Days	CGN		8,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
660	KRB Roads	Karima	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
661	Kairia - ACK road	Karima	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
662	Kwa Wamuchomba Road	Karima	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
663	Kiriko Road	Karima	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
664	Kinaiyu - Mutitu Road	Karima	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
665	Gitene Maina Road	Karima	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
666	KRB Roads - Chania Primary	Kiganjo Mathari	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
667	Maintenance-Roads KRB	Kirimukuyu	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
668	Upgrading and maintenance of various Roads in the ward	Kirimukuyu	25/06/2025	25/09/2025	60 Days	CGN		5,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
669	Roads KRB	Konyu	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
670	Improvement of Smart City shopping centres	Konyu	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
671	Access road	Konyu	25/06/2025	25/09/2025	60 Days	CGN		3,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
672	Gathehu-Kahuro-ini; Karura Road KRB	Magutu	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
673	Grading and gravelling Gatitu Kwa Warungu - Giagathege, Shauri Moyo kwa sub-Chief - Gikumbo, Mutua Njua, Kwa Sub Chief, Kwa Chief Mumbi -Gathehu, Githima Road kwa Bau - Giakaibei, Kahuro-ini Road -Gathehu -Karura	Magutu	25/06/2025	25/09/2025	60 Days	CGN		5,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
674	Upgrading Gikumbo Kanini Road to Gravel Standard	Magutu	16/07/2025	16/09/2025	60 Days	CGN	0	1,671,502	1,671,502		100%	Weather disruptions	Early Procurement Planning is Critical
675	Access Road KRB	Mahiga	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
676	Access Road	Mahiga	25/06/2025	25/09/2025	60 Days	CGN		10,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
677	Hire of Machineries	Mahiga	16/07/2025	16/09/2025	60 Days				NIL		Ongoing	Fuel shortages affecting operations	Track machinery and fuel usage more closely
678	KRB Roads	Mugunda	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
679	Nairutia market road and drainage, Kandigiri road, Gachiri Kimuri Road, Bagamoyo - forest road, Bellevue - Kiugu Road, Wa Bati Road Kiambogo, Ben - Muthungu Road Rodama, Kabui Road Kabendera and	Mugunda	25/06/2025	25/09/2025	60 Days	CGN		8,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
	Karemeno Catholic Parish Road												
680	Mugachi – Kamiruri Installation of a culvert	Mugunda	25/06/2025	25/09/2025	60 Days	CGN		400,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
681	Nairutia Market drainage	Mugunda	25/06/2025	25/09/2025	60 Days	CGN		1,100,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
682	Kigutu , mbari ya thiru and Gichuki kimonduo his - Ongoing Works	Mukurwe-ini centra	16/06/2025	16/09/2025	60 Days	CGN	0	1,365,134	1,365,134		100%	Weather disruptions	Early Procurement Planning is Critical
683	KRB Roads	Mukurwe-ini centra	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
684	Access Road	Mukurwe-ini Central	25/06/2025	25/09/2025	60 Days	CGN		2,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
685	Hire of Machinery	Mukurwe-ini Central	25/06/2025	25/09/2025	60 Days	CGN		5,000,000	4,549,800		100%	Weather disruptions	Early Procurement Planning is Critical
686	KRB Grading and gravelling of Kiawaita Kirurumo Road	Mukurwe-ini West	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
687	Grading and gravelling of Ndiaini Gakonya Road	Mukurwe-ini West	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
688	Grading and gravelling of Gaitu Ikiuu (Gichura) Road	Mukurwe-ini West	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
689	Roads Grading and murraming - KRB	Mweiga	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
690	KRB Roads	Naromoru Kiamathaga	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
691	Access Road Construction of road and culverts	Naromoru Kiamathaga	25/06/2025	25/09/2025	60 Days	CGN		5,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
692	Bridges and culverts	Naromoru Kiamathaga	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
693	Rehabilitation of drainage system	Naromoru Kiamathaga	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
694	Hire of Machinery	Naromoru Kiamathaga	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Paid	Weather disruptions	Early Procurement Planning is Critical
695	Upgrading of hill section of road 80m to Concrete finished surfacing. - Ongoing Works	Rugi	25/06/2025	25/09/2025	60 Days	CGN		864,107	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
696	Githuri Road	Rugi	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	864,107		100%	Weather disruptions	Early Procurement Planning is Critical
697	grading and murraming Kihuri/Msamaria road	Rugi	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
698	Muchokis road	Rugi	25/06/2025	25/09/2025	60 Days	CGN		3,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
699	grading and murraming Gitumbi/Karianwo	Rugi	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
700	grading and murraming Kiguru B road	Rugi	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
701	Concreting Kanjwe Road	Rugi	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
702	Njohana road	Rugi	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
703	Ngaru/Kinuri - Concreting	Rugi	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
704	Concreting Githiru hill. section of 80 m)	Rugi	25/06/2025	25/09/2025	60 Days	CGN	0	-	NIL		Done	None	None
705	Chieni Shopping Centre to Weru Johana (1 km)	Ruguru	25/06/2025	25/09/2025	60 Days	CGN		1,100,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
706	Upgrading of road 265m to Concrete finished surfacing.- Ongoing Works	Ruguru	25/06/2025	25/09/2025	60 Days	CGN		1,015,290	NIL		100%	Weather disruptions	Early Procurement Planning is Critical
707	Ngorano trading centre to Ngorano Health Centre (1.5 Km) (KRB Road)	Ruguru	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
708	Sagana Kwa Wangara to Kwa Bernard Road (1 Km)	Ruguru	25/06/2025	25/09/2025	60 Days	CGN		1,800,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
709	Murraming of From Tarmac to PCEA Mukandamia to Kuriru Road (2 Km)	Ruguru	25/06/2025	25/09/2025	60 Days	CGN		2,800,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
710	Murraming of Mapema Junction to Tarmac (1 Km)	Ruguru	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
711	Murraming of Muga-Karundi to Mwai Njeru Road to Jack Reriani Road	Ruguru	25/06/2025	25/09/2025	60 Days	CGN		4,400,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
712	Concrete Pavement Road Kiarewa rd.	Ruguru	25/06/2025	25/09/2025	60 Days	CGN	0	-	1,015,290		Done	None	None
713	KRB Roads	Ruring'u	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
714	KRB Roads	Rware	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
715	KRB Roads	Thegu	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
716	Access Roads	Thegu	25/06/2025	25/09/2025	60 Days	CGN		9,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
717	Access Road Purchase of fuel	Thegu	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
718	Hire of machinery	Thegu	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	2,229,350		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
719	KRB Roads	Wamagana	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
720	Murraming and grading	Wamagana	25/06/2025	25/09/2025	60 Days	CGN		4,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
721	Murraming and grading	Wamagana	25/06/2025	25/09/2025	60 Days	CGN		4,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
722	Murraming and grading	Wamagana	25/06/2025	25/09/2025	60 Days	CGN		4,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
723	Haulage	Wamagana	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
724	Hire of Machinery	Iria-ini mathira	25/06/2025	25/09/2025	60 Days	CGN			807,310		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
725	Hire of Machinery	Mugunda	25/06/2025	25/09/2025	60 Days				1,399,550		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
726	Hire of Machinery	Dedan Kimathi	25/06/2025	25/09/2025	60 Days				1,731,730		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
	Total						-	361,944,617	59,798,157	-			
	Energy												
727	Streetlight Bills	Countywide	25/06/2025	25/09/2025	60 Days	CGN		99,536,242	115,936,242		116%	Delay in uploading of Supplementary budget	Fast tracking the process in future
728	Installation of streetlights	Iria-ini Othaya	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
729	Electricity posts	Iria-ini Othaya	25/06/2025	25/09/2025	60 Days	CGN		500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
730	Installation of streetlights	Kabaru	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
731	Standalone streetlights	Mukurwe-ini West	25/06/2025	25/09/2025	60 Days	CGN		2,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
732	Streetlights Maintenance	Dedan Kimathi	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
733	Ruring'u, Skuta, Chorong', Kiamwathi, Karia and Giichamwenge	Ruring'u	25/06/2025	25/09/2025	60 Days	CGN		3,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
734	Electricity-Transfer to KPLC/Rerec	Kirimukuyu	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
735	Maintenance- Street lights	Kirimukuyu	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
736	Maintenance of street lights, Mapping	Countywide	25/06/2025	25/09/2025	60 Days	CGN		5,000,000	3,486,400		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
737	Maintenance- Street lights	Ruring'u	25/06/2025	25/09/2025	60 Days	CGN		4,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
738	Installation of stand-alone streetlights	Konyu	25/06/2025	25/09/2025	60 Days	CGN		3,750,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
739	Installation of streetlights Hiriga, Ngorano, Kiamariga, Lela, Kabiruni	Ruguru	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
740	Installation of streetlights	Chinga	25/06/2025	25/09/2025	60 Days	CGN		3,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
741	Installation of streetlights	Gatitu/Muruguru	25/06/2025	25/09/2025	60 Days	CGN		5,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
742	Installation of streetlights Kanyathigi Village, Kindara, Kwa Musa, Kakuzi, Muthira, Gikore, Giagathege Tea buying centre, Wa Irungu, Runda - Tea Buying Centre, Gathehu Shopping Centre, Kwa Waimiri Road, Kahuruni, Imani Farm, Giakaibei Primary, Horera, Kamunyuini, Ngurweini, Itiati Junction and Ithe wa Kahare	Magutu	25/06/2025	25/09/2025	60 Days	CGN		6,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
743	Repair of streetlights	Magutu	25/06/2025	25/09/2025	60 Days	CGN		300,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
744	Installation of a Stand-alone streetlights/High mast	Mugunda	25/06/2025	25/09/2025	60 Days	CGN		600,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
745	Installation of streetlights	Gakawa	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
746	Installation of streetlights	Gakawa	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
747	Installation of streetlights and stand-alone streetlights	Rware	25/06/2025	25/09/2025	60 Days	CGN		5,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
748	Installation of streetlights	Karima	25/06/2025	25/09/2025	60 Days	CGN		7,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
749	Transfer to Kenya power Transformer and Electricity connections	Karima	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
750	Installation of streetlights	Mahiga	25/06/2025	25/09/2025	60 Days	CGN			4,512,395		100%	None	None
751	Installation of streetlights	Gikondi	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
752	Installation of streetlights	Naromoru Kiamathaga	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
753	Transfer to KPLC	Wamagana	25/06/2025	25/09/2025	60 Days	CGN		500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
754	Maintenance of streetlights	Wamagana	25/06/2025	25/09/2025	60 Days	CGN		500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
755	Installation of streetlights	Wamagana	25/06/2025	25/09/2025	60 Days	CGN		1,400,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
756	Installation of streetlights	Wamagana	25/06/2025	25/09/2025	60 Days	CGN		5,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
757	Installation of streetlights Kamungu area	Karatina Town	25/06/2025	25/09/2025	60 Days	CGN		3,700,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
758	Installation of streetlights	Karatina Town	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
759	Streetlights maintenance	Karatina Town	25/06/2025	25/09/2025	60 Days	CGN		300,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
760	Gichira village, Mutathiini, Kiawathanji, Kangaita, Kabiru, Gathaiti, Mungaria, Kiaraho and Nyaithee	Aguthi Gaaki	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
761	Biogas	Aguthi Gaaki	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
762	Installation of streetlights	Kiganjo Mathari	25/06/2025	25/09/2025	60 Days	CGN		1,500,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
763	Streetlighting/standalone	Mukurwe-ini Central	25/06/2025	25/09/2025	60 Days	CGN		7,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
764	Installation of streetlights	Iria-ini Mathira	25/06/2025	25/09/2025	60 Days	CGN		4,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
765	Installation of stand-alone streetlights/streetlights	Thegu	25/06/2025	25/09/2025	60 Days	CGN		3,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
766	Streetlights	Endarasha	25/06/2025	25/09/2025	60 Days	CGN		2,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
767	Installation of stand-alone streetlights/streetlights	Mweiga	25/06/2025	25/09/2025	60 Days	CGN		6,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
768	Installation of stand-alone streetlights/streetlights	Rugi	25/06/2025	25/09/2025	60 Days	CGN		5,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
769	Streetlights and Standalone	Kamakwa/Mukaro	25/06/2025	25/09/2025	60 Days	CGN		6,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
770	Streetlights maintenance	Kamakwa/Mukaro	25/06/2025	25/09/2025	60 Days	CGN		1,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
771	Installation of stand-alone streetlights/streetlights	Dedan Kimathi	25/06/2025	25/09/2025	60 Days	CGN		4,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
772	Ongoing Works	Countywide	25/06/2025	25/09/2025	60 Days	CGN		12,000,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
773	Standalone at githangari, kwa muthiku, karumi muhito kwa wanjogu kwa mirriam - Ongoing Works	Mahiga	25/06/2025	25/09/2025	60 Days	CGN		2,872,434	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
774	Streetlights at kirai kina kabachia karuthuru giakaru kagongo kahuho - Ongoing Works	mahiga	25/06/2025	25/09/2025	60 Days	CGN	e	1,639,962	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
775	Installation of streetlights	mahiga	25/06/2025	25/09/2025	60 Days	CGN		5,000,000	2,950,215		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
776	Standalone at kiahugui kiahugu aipca gate siema gitundu near munaini special - Ongoing Works	Iriaini othaya	25/06/2025	25/09/2025	60 Days	CGN		3,075,102	NIL		100% Complete	Lack of Supervision Vehicles	Acquire more supervision vehicles
777	Streetlights at kwa potter kimbo Jericho and carmel hill - Ongoing Works	Narumoro kiamathaga	25/06/2025	25/09/2025	60 Days	CGN		982,706	NIL		90% ongoing	Slow Contractor	Issue default notice
778	Installation of Streetlights - Ongoing Works	Departmental	25/06/2025	25/09/2025	60 Days	CGN		900,000	NIL		Requisition is on process	Lack of Supervision Vehicles	Acquire more supervision vehicles
	Total						-	249,056,445	126,885,252	-			
	Total Budgeted/Expenditure as per vote book-3924						10,500,000	626,051,062	196,416,580	-			
	Nyeri Municipality Development												
779	Lower Kiamwathi, Coolgate, Mountain View, Ithenguri Dam, Kiunyu and Ndia	Ruring'u	1 Jul 2025	30 Jun 2026	12months	CGN	None	5,000,000			Procurement Stage	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
	(Murrum)Kibengini - Chorong and Chorong												
780	Access Road - murraming	Rware	1 Jul 2025	30 Jun 2026	12months	CGN	None	5,000,000			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
781	Kamakwa Ack to Kwa Nyawira Road - grading and concreting	Kamakwa/Mukaro	1 Jul 2025	30 Jun 2026	12months	CGN	None	2,000,000			Procurement Stage	None	
782	Transfer to mechanical	Ruring'u	1 Jul 2025	30 Jun 2026	12months	CGN		1,500,000			Procurement Stage	None	
783	Githuithiro Trench Culverts	Gatitu/Muruguru	1 Jul 2025	30 Jun 2026	12months	CGN	None	5,000,000			Procurement Stage	None	
784	Tarmacking of Mathari area	Kiganjo Mathari	1 Jul 2025	30 Jun 2026	12months	CGN		16,000,000			Procurement Stage	None	
785	Constuction of Outspan - kamuyu Bridges	Kamakwa/Mukaro	1 Jul 2025	30 Jun 2026	12months	CGN	None	5,000,000			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
786	Bridges - Culverts and drainage	Kamakwa/Mukaro	1 Jul 2025	30 Jun 2026	12months	CGN	None	500,000			Procurement Stage	None	
787	Bridge	Rware	1 Jul 2025	30 Jun 2026	12months	CGN	None	500,000			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
788	Fuel - Transfer to mechanical Department	Rware	1 Jul 2025	30 Jun 2026	12months	CGN	None	2,700,000			Procurement Stage	None	

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
789	Drainage Systems	Rware	1 Jul 2025	30 Jun 2026	12months	CGN	None	2,000,000			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
790	Access Road - Murrasing and grading	Gatitu/Muruguru	1 Jul 2025	30 Jun 2026	12months	CGN	None	8,000,000			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
791	Fuel - Transfer to Ministry of Works/Kamakwa Mukaro roads	Kamakwa/Mukaro	1 Jul 2025	30 Jun 2026	12months	CGN	None	950,000			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
792	Hire of Machinery	Kamakwa/Mukaro	1 Jul 2025	30 Jun 2026	12months	CGN	None	2,000,000			Procurement Stage	None	
793	Rehabilitation and maintenance of drainages within Nyeri Municipality.	Countywide	1 Jul 2025	30 Jun 2026	12months	CGN	None	14,234,000			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
794	Purchase of 15 refuse skip bins, repair of the skip bins	Countywide	1 Jul 2025	30 Jun 2026	12months	CGN	None	9,000,000			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations /Comments
												procurement (e-GP) system challenges	
795	Purchase of supervision vehicle	Countywide	1st Jan 2026	30th June 2026	6 months	CGN	8,019,432	8,000,000	8,019,432		Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
796	Maintenance of Field Marshal Muthoni Kirima Transport Termini	Countywide	1 Jul 2025	30 Jun 2026	12months	CGN	None	2,600,000			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
797	Maintenance of garbage collection vehicles	Countywide	Jul-25	Jun-26	12months	CGN	None	5,900,000	138,000		Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
798	Solid waste management; Fuel for Garbage collection trucks-	Countywide	Jul-25	Jun-26	12months	CGN	12,362,000	15,645,000	12,362,000		80%	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
799	Proposed upgrading of Muringato road - Ongoing Works	Kiganjo / Mathari Ward	July, 2025	June,2026	6months	CGN	3,089,066	3,138,323	3,089,066		Complete	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
800	Proposed upgrading of Kirichu Shopping Centre roads to bitumen standard - Ongoing Works	Kiganjo / Mathari Ward	July, 2025	June,2026	6months	CGN	11,262,486	11,302,776	11,262,486		Complete	None	None
801	Proposed recarpeting of Field Marshal Mutungi Road - Ongoing Works	Rware Ward	July, 2025	June,2026	6months	CGN		8,840,368			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
802	Construction of Roads - Ongoing Works	Countywide	July, 2025	June,2026	6months	CGN		8,675,526			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
803	Proposed boundary walling and Guard house at the Governors residence Phasel - Pending Bill	Countywide	March, 2026	June,2026	3months	CGN		1,324,474	1,324,474		Complete	None	None
804	Advertisement space for Municipality Integrated Development Plan 2024-2029	Countywide	July, 2025	June,2026	6months	CGN	1,324,474	128,412			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
805	KUSP II - Capacity Building	County wide	Jul-25	Jun-26	12months	Other Grants KUSP II		63,739,994	11,729,832		Ongoing	None	None

S/ No	Project/ programme Name Title	Location of the project	Project/programme Start date	Project/programme end date	Expected duration of the project implementation (Days/Months)	Source of Funds (CGN Govt. or donor)	Contract Sum (Kshs)	Estimated/Budgeted amount for the Project/Programme (Kshs.)	Actual Expenditure as at 31st March 2026 (Kshs.)	Contract Variation (Kshs)	Status of the Project/Percentage of Completion	Challenges faced/lessons learnt	Recommendations/Comments
806	UDG Bal b/f	County wide	Jul-25	Jun-26	12months	Donor		4,036			Not started	Delayed due to electronic government procurement (e-GP) system challenges	Fast tracking the process by the relevant institutions
	Total Budgeted/Expenditure as per vote book-3927						36,057,458	208,682,908	47,925,290	-			
	COUNTY ASSEMBLY												
807	Construction of boundary walls,Cabro paving,Landscaping at the Speaker's Residence	County Assembly	1 st July,2025	30th June, 2026	12 months	CGN	20,000,000	20,000,000	-		0%	None	None
808	Refurbishment of non-residential buildings	County Assembly	1 st July,2025	30th June, 2026	12 months	CGN	10,000,000	10,000,000			0%	None	None
	Total Budgeted/Expenditure as per vote book-3922						30,000,000	30,000,000	-	-			
	Total County Development Budget							3,117,609,633	735,119,969				